

- **Niagara Falls Boulevard Site-Tentative schedule for planning purposes: Awaiting verbal and Task Order**

#### **May 24, 2016 through June 10, 2016 (On-Site)**

- Mobilize at NFB on Tuesday, May 24, 2016 and start Sawdust room build, clearing and removal of above ground vegetation and gamma survey of the woods
  - Similar assessment strategy to what Weston and Guardian performed at Holy Trinity Cemetery assessment
    - Ludlum 2241 with 3\*3 probe/Viper ATV
    - Data Rams or Dust Tracks
    - Radeco
    - HPIC
  - Skid Steers with attachments for woods clearing to establish work trailer area and material staging areas
  - Purchase building supplies (lumber/nails/sheetrock, etc.) to build out temporary storage room within Sawdust room.
- Excavation of soil from GNBC Office/Warehouse Areas
  - Properly shut off electrical to GNBC office area and two warehouse areas
  - Properly cap off plumbing services to GNBC office area and two warehouse areas.
  - Possibly start demolition of front office non load bearing walls on Wednesday, May 25, 2016.
  - Confirm indoor utility floor mark out specifics performed during March 2016 soil sampling.
  - Plan to jackhammer front office concrete flooring on Sunday, May 29, 2016. Perform as much of the jack hammer operations in two warehouse areas on May 29<sup>th</sup> during off hours.
  - Excavate and stage contaminated soil in designated staging area.
  - Sample, analyze and purchase clean fill for interior pits post excavation.
- Post excavation sampling of GNBC Office/Warehouse Areas

#### **June 11, 2016 through July 26, 2016 (Off-Site)**

- Evaluate laboratory results from indoor soil samples.
- Final status of indoor soil pits in GNBC office area and two warehouse areas/MARSSIM.

#### **June 27, 2016 through July 29, 2016 (On-Site)**

- Return to Site on June 27, 2016.
- Continue removal of above ground vegetation and gamma survey of the woods.
- Backfill and pour concrete flooring of GNBC Office/Warehouse Areas.
- Rebuild of GNBC office area non- load bearing walls.
- Electrical and plumbing restoration.
- Begin removal of asphalt and excavation of contaminated material from specific sections of the parking lot.