United States Environmental Protection Agency - Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211

Edison, New Jersey 08837

	I Action Daily Work	Order Page 1 of 1
Site Name: Niagara Falls Boulevard Site	Contract #:	EP-S2-15-01
DO #: 0023	Date:	February 22, 2017 - February 27, 2017
Site ID: A23Q		07:30-18:00
EPA Region: Region 2	OSC:	Eric Daly
Contractors: Guardian Environmental Services	RM:	Frank Rodriguez
Monitors: n/a	Work Order#:	45

		Personn	el Authorized	(Daily Hours)				
	Description	Hrs		Description	Hrs	Г	Description	Hrs
1	RM	10	1 Field Accountant		10	3	Carpenters	10
2	Operators	10	1	T&D Coordinator 10				
1	Techs	10	1	Health & Safety	10			-
		Equipment and	l Expendable	Materials Authorized				
Description			Qty					Qty
1.5 Inch Submersible Pump		1	Forklift- walkie, (Pallet Jack)			***************************************		
100 feet of lay flat discharge hose (rental)		0	GES Vehicle (4 trucks)				3	
10kw-15kw generator		1	Mini Excavator- <10 K lbs			- 0		
sand bags. (feet of 6 foot chain link fence with base plates, Area 5 and 1 fencing) (as of 8-28-16)	hardware,	Ĭ	Non-Haz Debris Roll	Off	d di indromelo co o cress es		i
2,000-4000 (gallon water tank			Office Chairs			10	
300 linear fo and sand ba	eet of 6 foot chain link fence with base plates, h	iardware		Office Trailer Large	(8'*40')	MARINESE ELECTRONICO	reneral de la companya de la company	2
34,000 pound excavator		0	Office Trailer Small (8'x 20') Crew & Instrument			2		
5kw-10kw Generator		5	Plate Compactor (gas) 200-299lb gas				0	
60k lbs-65k lbs Excavator with thumb		0	Plywood-Enough for pathway from parking lot to Area 9 Conex Box				TBD	
8X28 Dress out/screening trailer		0	Pressure Washer- 2500-<3000 psi			1		
Air Compressor-100 psi		I	Skid Steer				0	
Canopy-10x10		2	Skid Steer Attachment: Bucket				0	
Car port canopy for Decon Tent		2	Skid Steer Attachment: Forks			0		
Carrier Cra	arrier Crawler (Track Dump Truck)		0	Storage Conex Container (40')			9	
Cubic Yard	Boxes	· · · · · · · · · · · · · · · · · · ·		Super Sacks			300	
Exhaust fan	s for GNBC air system	***************************************	4	Wireless Internet Router				1 2
	Inventory (PPE, Poly rolls, Liner bags, Level adioactive particle cartridges)	C		at til der som skille for med at det kommissioner det de des anderske kommissioner betyder betyder eine en an o Til de skille for det skille for de		amaka atti ad ili a	and the second s	
Fork Lift- telescopic 6000 lb off road			0		***************************************	Authorates and insurain		-

- RM & FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- T&D Coordinator authorized Off-Site hours to support T&D shipments.
- Oversee construction subcontractor work on GNBC Office.
- 4. Ensure all equipment that was called off is properly demobed from site. Call off dates: 3 conex boxes 1/13/17; 2 conex boxes 1/18/17; Dress out trailer 1/30/17; Track truck 1/31/17; Pallet jack 1/31/17; Skid steer w/bucket and forks 2/03/17; 100ft lay flat hose 2/03/17; Plate compactor 2/03/17; Telescopic lift (lull) 2/03/17; Heated toilet trailer 2/09/17; 64k Excavator 2/09; Hot water Pressure washer 2/09/17; Non-Haz Debris roll-off 2/13/17; 34k excavator pickup 02/20/17.
- Investigate rental on a rock crusher for soil samples as discussed.
- Prepare for full site long term demobilization.

- Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).
- Crew approved 10.5 hours on 01/31/17 to complete demolition of drywall and furring, backfill and compaction of sub-base flooring in the GNBC Office.

OSC needs to be notified when off-site hours worked & for what specific task. Extend	ded work hours authorized as needed by the OSC and will be listed in next DWO.
I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.	I acknowledge receipt of this work order
Signature of OSC	Signature of Contractor's Representative Flank Roduy