United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Cor	ntract#:	EP-S2-15-01
DO #:	0023		Date:	February 28, 2017 – March 06, 2017
Site ID:	A23Q		Shift:	07:30-18:00
EPA Region:	Region 2		OSC:	Carl Pellegrino
Contractors:	Guardian Environmental Services		RM:	Frank Rodriguez
Monitors:	n/a	Work (Order#:	46

		Person	nel Authoriz	ed (Daily Hours)				
	Description	Hrs		Description	Hrs		Description	Hrs
1	RM	10	1	Field Accountant	10	3	Carpenters	10
2	Operators	10	1	T&D Coordinator	10			
1	Techs	10	1	Health & Safety	10			
	I	Equipment an	d Expendab	e Materials Authorized				
Description			Qty					Qty
1.5 Inch Submersible Pump			1	Forklift- walkie, (Pallet Jack)			1	
100 feet of lay flat discharge hose (rental)			0	GES Vehicle (4 truck	GES Vehicle (4 trucks)			3
10kw-15kw generator			1	Mini Excavator- <10	Mini Excavator- <10 K lbs.			0
1700 linear feet of 6 foot chain link fence with base plates, hardware,		hardware,	1	Non-Haz Debris Roll	Non-Haz Debris Roll Off			1
sand bags. (Area 5 and 1 fencing) (as of 8-28-16)								
2,000-4000 gallon water tank			0	Office Chairs	Office Chairs		10	
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)		ardware	1	Office Trailer Large (Office Trailer Large (8'*40')		2	
34,000 pound excavator			0	Office Trailer Small (Office Trailer Small (8'x 20') Crew & Instrument			2
5kw-10kw Generator		5	Plate Compactor (gas	Plate Compactor (gas) 200-299lb gas			0	
60k lbs-65k lbs Excavator with thumb		0	Plywood-Enough for Conex Box	Plywood-Enough for pathway from parking lot to Area 9 Conex Box			TBD	
8X28 Dress out/screening trailer			0	Pressure Washer- 250	Pressure Washer- 2500-<3000 psi		1	
Air Compressor-100 psi			1	Skid Steer	Skid Steer			0
Canopy-10x10			2	Skid Steer Attachmer	Skid Steer Attachment: Bucket		0	
Car port canopy for Decon Tent			2	Skid Steer Attachmer	Skid Steer Attachment: Forks		0	
Carrier Crawler (Track Dump Truck)		0	Storage Conex Conta	Storage Conex Container (40')		9		
Cubic Yard Boxes			100	Super Sacks	Super Sacks		300	
Exhaust fans for GNBC air system			4	Wireless Internet Rou	Wireless Internet Router		2	
	Inventory (PPE, Poly rolls, Liner bags, Level Cadioactive particle cartridges)	C						
Fork Lift- telescopic 6000 lb off road			0					

- 1. RM & FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- 2. T&D Coordinator authorized Off-Site hours to support T&D shipments.
- 3. Oversee construction subcontractor work on GNBC Office.
- 4. Ensure all equipment that was called off is properly demobed from site. Call off dates: 3 conex boxes 1/13/17; 2 conex boxes 1/18/17; Dress out trailer 1/30/17; Track truck 1/31/17; Pallet jack 1/31/17; Skid steer w/bucket and forks 2/03/17; 100ft lay flat hose 2/03/17; Plate compactor 2/03/17; Telescopic lift (lull) 2/03/17; Heated toilet trailer 2/09/17; 64k Excavator 2/09; Hot water Pressure washer 2/09/17; Non-Haz Debris roll-off 2/13/17; 34k excavator pickup 02/20/17.
- 5. Investigate rental on a rock crusher for soil samples as discussed.
- 6. Prepare for full site long term demobilization.
- 7. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).
- 3. Crew approved 10.5 hours on 01/31/17 to complete demolition of drywall and furring, backfill and compaction of sub-base flooring in the GNBC Office

o. ere wapproved 10.5 hours on 01/51/17 to complete demonstration of dry wast and fairing,	outering and compaction of sub-case frooting in the Grabe office.						
OSC needs to be notified when off-site hours worked & for what specific task. Extended work hours authorized as needed by the OSC and will be listed in next DWO.							
I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.	I acknowledge receipt of this work order						
Signature of OSC	Signature of Contractor's Representative						