United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Co	ntract#:	EP-S2-15-01
DO #:	0023		Date:	November 19, 2016-November 29, 2016
Site ID:	A23Q		Shift:	07:30-18:00
EPA Region:	Region 2	100	OSC:	Eric Daly
Contractors:	Guardian Environmental Services		RM:	Frank Rodriguez
Monitors:	n/a	Work	Order #:	32

)								
Hrs Description		Hrs						
ntant 10 3 Carpenters		10						
nator 10								
fety 10								
Equipment and Expendable Materials Authorized								
	- 7	Qty						
1700 linear feet of 6 foot chain link fence with base plates, hardware, sand bags. (Area 5 and 1 fencing) (as of 8-28-16)		1						
2,000-4000 gallon water tank		1						
34,000 pound excavator		1						
8X28 Dress out/screening trailer		1						
Copier MFP M577		1						
Forklift- walkie, (Pallet Jack)		1						
GES Vehicle (4 trucks)								
Heated Toilet Unit (cleanout once per week starting 11/01/16)								
Plywood-Enough for pathway from parking lot to Area 9 Conex Box		TBD						
er		1						
Skid Steer Attachment: Bucket								
Skid Steer Attachment: Forks		1						
Storage Conex Container (40')								
Super Sacks		300						
Wash Stand		1						
Wireless Internet Router		2						

- FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- 2. T&D Coordinator authorized Off-Site hours to finalize T&D Award and support T&D shipments.
- 3. Excavate any additional sampling test pits as requested by HP, continue excavation of identified sections of Area 5 as per OSC/HP direction, load material in super sacks/ store in Conex Boxes adjacent to Area 5 or consolidate in specific non-containerized staging areas in preparation for load out (DBA Rates).
- 4. Once gamma survey is complete, begin excavation of clay layer and ridge area of Area 5 as per OSC instructions.
- 5. Work with OSC and Weston to determine next steps with GNBC Office Area concrete support rebuild.
- 6. Continue organizing GNBC Office area cubic yard boxes for disposal. Record weights and place each truck load in separate Conex Box.
- 7. Finish putting cold patch asphalt in holes around parking lot.
- 3. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).

OSC needs to be notified when off-site hours worked & for what specific task. Extended work hours authorized as needed by the OSC and will be listed in next DWO.					
I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.	I acknowledge receipt of this work order				
Signature of OSC	Signature of Contractor's Representative				

Cows M. Daly