United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site		EP-S2-15-01
DO #:			September 26 through September 30, 2016
Site ID:	A23Q		07:30-18:00
EPA Region:	Region 2	OSC:	Eric Daly
Contractors:	Guardian Environmental Services	RM:	Frank Rodriguez
Monitors:	n/a	Work Order #:	23

		Person	nnel Authoriz	ed (Daily Hours)				
	Description	Hrs		Description	Hrs		Description	Hrs
1	RM	10	1	Field Accountant	10	3	Carpenters	10
2	Operators	10	1	T&D Coordinator	10			
3	Techs	10	1	Health & Safety	10			
		Equipment a	nd Expendab	e Materials Authorized				
Description			Qty					Qty
Air Compressor-100 psi		1		1700 linear feet of 6 foot chain link fence with base plates, hardware, sand bags. (Area 5 and 1 fencing) (as of 8-28-16)			1	
60k lbs-65k lbs Excavator with thumb			1	8X28 Dress out/scree	8X28 Dress out/screening trailer			1
Exhaust fan	s for GNBC air system		4	Forklift- walkie, (Pal	Forklift- walkie, (Pallet Jack)			1
Non-Haz Debris Roll Off			1	GES Vehicle (4 picku	GES Vehicle (4 pickup trucks)			4
5kw-10kw Generator		6	Plywood-Enough for Box	Plywood-Enough for pathway from parking lot to Area 9 Conex Box			TBD	
Office Trailer Large (8'*40')			1	Portable Toilet (clear	Portable Toilet (cleanout twice per week starting 06/03/16)			2
Canopy-10x10			2	Skid Steer	Skid Steer			
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)		1	Skid Steer Attachmen	Skid Steer Attachment: Bucket			1	
Car port canopy for Decon Tent			2	Skid Steer Attachmen	Skid Steer Attachment: Forks			1
Cubic Yard Boxes			100	Skid Steer Attachmer	Skid Steer Attachment: Grapple Bucket			0
185 CFM air compressor with 300 foot air house			0	Storage Conex Conta	Storage Conex Container (40')			9
Core Drill			1	Stump Grinder	Stump Grinder			1
Expendable Inventory (PPE, Poly rolls, Liner bags, Level C respirator radioactive particle cartridges)			Super Sacks	Super Sacks			300	
Fork Lift- telescopic 6000 lb off road			1	Wash Stand	Wash Stand			1
Office Chairs			10	Wireless Internet Ro	Wireless Internet Router			2
Office Trailer Small (8'x 20') Crew & Instrument			2	Wood Chipper	Wood Chipper			
Mini Excavator- <10 K lbs.			1		2,000-4000 gallon water tank			
Pressure Washer- 2500-<3000 psi			1	34,000 pound excavat	34,000 pound excavator			1
				<u> </u>				

- FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- 2. T&D Coordinator authorized Off-Site hours to finalize T&D Bid.
- 3. RM schedule Conex Box Containers delivery for excavated material storage.
- 4. Continue removal of trees/grind stumps in Areas 1, 4 and 5 and properly stage in northern part of Area 1 (DBA Rates).
- 5. Finish removal of material in GNBC Office Area as per survey mark out.
- 6. Initiate excavation of contaminated material in Area 5 once all tree stumps are grinded. Then safely transfer excavated material in super sacks to staging (DBA Rates).
- 7. Continue to coordinate with the City of Niagara to gain access to water hydrant and obtain water meter.
- 8. Request update from electric company regarding light poles in Areas 1 & 5 but also on the entire site (Poles that will eventually need to be removed in all areas).
- 9. Obtain: additional temporary fencing as needed, 2,000-4000 gallon water tank, tarps for coverage of staged soil, one additional generators, 200 additional super sacks, and pallets. Complete procurement for portable 8X28 Dress out/screening trailer (9/30 delivery date). Start procurement for 34,000 pound excavator to be mobilized on 09/26/2016.
- 10. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).

OSC needs to be notified when off-site hours worked & for what specific task. Extended we	
I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.	I acknowledge receipt of this work order
Signature of OSC	Signature of Contractor's Representative

ConsM. Daly