

United States Environmental Protection Agency – Region 2
Response and Prevention Branch
2890 Woodbridge Ave, MS 211
Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Contract #:	EP-S2-15-01
DO #:	0023	Date:	June 08, 2017-June 17, 2017
Site ID:	A23Q	Shift:	07:30-18:00
EPA Region:	Region 2	OSC:	Eric M. Daly
Contractors:	Guardian Environmental Services	RM:	Kevin Shaver
Monitors:	n/a	Work Order #:	52

Personnel Authorized (Daily Hours)

	Description	Hrs		Description	Hrs		Description	Hrs
1	RM	10	1	Field Accountant	10		Carpenters	
1	Operators	10	1	T&D Coordinator	10			
1	Techs	10		Health & Safety				

Equipment and Expendable Materials Authorized

Description	Qty		Qty
1.5 Inch Submersible Pump	1	Forklift- walkie, (Pallet Jack)	0
10 K Track Loader	1	Storage Conex Container (40')	9
1700 linear feet of 6 foot chain link fence with base plates, hardware, sand bags. (Area 5 and 1 fencing) (as of 8-28-16)	1	Non-Haz Debris Roll Off	1
2,000-4000 gallon water tank	0	Office Chairs	10
200 feet of lay flat discharge hose (rental)	1	GES Vehicle (2 trucks, 1 SUV)	3
3.0 Inch Trash Pump	1	Office Trailer Large (8'*40')	2
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)	1	Office Trailer Small (8'x 20') Crew & Instrument	2
34,000 pound excavator	0	Mini Excavator- <10 K lbs.	0
40 feet of Pump Suction Hose (rental)	1	Plate Compactor (gas) 200-299lb gas	0
5kw-10kw Generator	4	Plywood-Enough for pathway from parking lot to Area 9 Conex Box	TBD
70k lbs-80k lbs Excavator with thumb	1	Pressure Washer- 2500-<3000 psi	1
8X28 Dress out/screening trailer	0	Skid Steer	1
Air Compressor-100 psi	0	Skid Steer Attachment: Bucket	1
Canopy-10x10	0	Skid Steer Attachment: Forks	1
Car port canopy for Decon Tent	0	Super Sacks	300
Cubic Yard Boxes	100	Wireless Internet Router	2
Exhaust fans for GNBC air system	0	Handicap Portable Toilet	2
Expendable Inventory (PPE, Poly rolls, Liner bags, Level C respirator radioactive particle cartridges)		11 ton Single Drum roller	1
Fork Lift- telescopic 6000 lb off road	1		

1. RM & FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
2. T&D Coordinator authorized Off-Site hours to support T&D shipments.
3. Transport and dispose of super sacs in Conex Boxes starting on June 12, 2017 and ending on June 16, 2017
4. Pump out clean storm water from Area 5 and excavate area to prevent further flooding. Backfill area after gamma survey and sampling are performed (DBA Rates)
5. Relocate low concentration soil pile from Area 6 to Area 1 in preparation for T&D load out on June 16, 2017.
6. Oversee completion of GNBC Office Area construction punch list in coordination with OSC Daly and OSC Lisichenko.
7. Remove fences from GNBC office (Front and West side) along with clean rock and debris on West side.
8. Reorganize fencing around Areas 5 & 6 as per discussions with OSC.
9. Clean out 7 Conex Boxes after rad super sacks are disposed of, clean out and then demobe off site once rad swipes are cleared.
10. As per OSC discussion, prepare cost estimations for different proposed phases of the removal activities for the remaining fiscal year.
11. Order Liquid Nitrogen tank for mobilization on June 12, 2017.
12. Order approximately 500 tons of rock fill
13. Investigate cost for metal guard rail along western side of Area 5 (From corner of Rapids Bowling Alley along the hotel parking lot).
14. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).
15. Overtime is approved by OSC.

OSC needs to be notified when off-site hours worked & for what specific task. **Extended work hours authorized as needed by the OSC and will be listed in next DWO.**

I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.

I acknowledge receipt of this work order

Signature of OSC

Signature of Contractor's Representative

