United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Contract #:	EP-S2-15-01
DO #:	0023	Date:	January 04, 2017 - January 09, 2017
Site ID:	A23Q	Shift:	0730-18:00
EPA Region:	Region 2	OSC:	Eric M. Daly
Contractors:	Guardian Environmental Services	RM:	Frank Rodriguez
Monitors:	n/a	Work Order #:	38

		Personn	iei Autnorize	d (Daily Hours)				
	Description	Hrs		Description	Hrs	Description	Hrs	
1	RM	10	1	Field Accountant	10	3 Carpenters	10	
2	Operators	10	1	T&D Coordinator	10			
2	Techs	10	1	Health & Safety	10			
		Equipment and	l Expendable	Materials Authorized				
Description			Qty				Qty	
Cubic Yard Boxes			100		1700 linear feet of 6 foot chain link fence with base plates, hardware, sand bags. (Area 5 and 1 fencing) (as of 8-28-16)			
Core Drill			0	2,000-4000 gallon wat	2,000-4000 gallon water tank			
Office Trailer Small (8'x 20') Crew & Instrument			2	34,000 pound excavat	34,000 pound excavator			
Air Compressor-100 psi			1	8X28 Dress out/screen	8X28 Dress out/screening trailer			
Mini Excavator- <10 K lbs.			1	Copier MFP M577	Copier MFP M577			
Pressure Washer- 2500-<3000 psi			1	Forklift- walkie, (Pall	Forklift- walkie, (Pallet Jack)			
60k lbs-65k	bs Excavator with thumb		1	GES Vehicle (4 truck	GES Vehicle (4 trucks)			
10kw-15kw			1	Heated Toilet Unit (c	Heated Toilet Unit (cleanout once per week starting 11/01/16)			
Exhaust fans for GNBC air system			4	Plywood-Enough for	Plywood-Enough for pathway from parking lot to Area 9			
	-			Conex Box				
Non-Haz Debris Roll Off			1	Skid Steer	Skid Steer			
Office Trailer Large (8'*40')			2	Skid Steer Attachmer	Skid Steer Attachment: Bucket			
5kw-10kw Generator			5	Skid Steer Attachmer	Skid Steer Attachment: Forks			
Canopy-10x10			2	Storage Conex Conta	Storage Conex Container (40')			
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)		es, hardware	1	Super Sacks	Super Sacks			
Car port canopy for Decon Tent			2	Wireless Internet Rou	Wireless Internet Router			
185 CFM air compressor with 300 foot air house			0	Carrier Crawler (Tra	Carrier Crawler (Track Dump Truck)			
	Inventory (PPE, Poly rolls, Liner bags, Le adioactive particle cartridges)	evel C		1.5 Inch Submersible	Pump		1	
Fork Lift- telescopic 6000 lb off road			1	100 feet of lay flat dis	100 feet of lay flat discharge hose (rental)			
Office Chairs			10	Plate Compactor (gas	Plate Compactor (gas) 200-299lb gas			

- RM & FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- T&D Coordinator authorized Off-Site hours to finalize T&D Award and support T&D shipments.
- Finalize permit process with City of Niagara Falls Codes Enforcement Office. 3.
- Continue T&D of Area 5 "Medium Concentration Pile" on 12/19/2016 (10 trucks per day) for three days ending on 12/21/2016. Track Manifest in excel file "NFB Waste Disposal Progress".
- Finalize bid process for carpenter, electrician, and plumber (DBA Rates).
- Consolidate GNBC Office Area Cubic Yard boxes into fewer Conex Boxes. Demobe extra Conex Boxes.
- Once Area 5 "Medium Concentration Pile" is removed, excavate the remainder of Northeast corner of Area 5.
- Investigate rental on a rock crusher for soil samples as discussed.
- Demobe any other equipment that won't be used through January and February 2017.
- Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).

OSC needs to be notified when off-site hours worked & for what specific task. Extended work hours authorized as needed by the OSC and will be listed in next DWO. I certify that the above work is ordered and authorized by the contractor in the I acknowledge receipt of this work order performance of the above cited delivery order. Signature of OSC

Signature of Contractor's Representative