

United States Environmental Protection Agency – Region 2
Response and Prevention Branch
2890 Woodbridge Ave, MS 211
Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Contract #:	EP-S2-15-01
DO #:	0023	Date:	February 22, 2017 - February 27, 2017
Site ID:	A23Q	Shift:	07:30-18:00
EPA Region:	Region 2	OSC:	Eric Daly
Contractors:	Guardian Environmental Services	RM:	Frank Rodriguez
Monitors:	n/a	Work Order #:	45

Personnel Authorized (Daily Hours)							
	Description	Hrs		Description	Hrs		Description
1	RM	10	1	Field Accountant	10	3	Carpenters
2	Operators	10	1	T&D Coordinator	10		
1	Techs	10	1	Health & Safety	10		

Equipment and Expendable Materials Authorized			
Description	Qty		Qty
1.5 Inch Submersible Pump	1	Forklift- walkie, (Pallet Jack)	1
100 feet of lay flat discharge hose (rental)	0	GES Vehicle (4 trucks)	3
10kw-15kw generator	1	Mini Excavator- <10 K lbs.	0
1700 linear feet of 6 foot chain link fence with base plates, hardware, sand bags. (Area 5 and 1 fencing) (as of 8-28-16)	1	Non-Haz Debris Roll Off	1
2,000-4000 gallon water tank	0	Office Chairs	10
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)	1	Office Trailer Large (8'*40')	2
34,000 pound excavator	0	Office Trailer Small (8'x 20') Crew & Instrument	2
5kw-10kw Generator	5	Plate Compactor (gas) 200-299lb gas	0
60k lbs-65k lbs Excavator with thumb	0	Plywood-Enough for pathway from parking lot to Area 9 Conex Box	TBD
8X28 Dress out/screening trailer	0	Pressure Washer- 2500-<3000 psi	1
Air Compressor-100 psi	1	Skid Steer	0
Canopy-10x10	2	Skid Steer Attachment: Bucket	0
Car port canopy for Decon Tent	2	Skid Steer Attachment: Forks	0
Carrier Crawler (Track Dump Truck)	0	Storage Conex Container (40')	9
Cubic Yard Boxes	100	Super Sacks	300
Exhaust fans for GNBC air system	4	Wireless Internet Router	2
Expendable Inventory (PPE, Poly rolls, Liner bags, Level C respirator radioactive particle cartridges)			
Fork Lift- telescopic 6000 lb off road	0		

1. RM & FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
2. T&D Coordinator authorized Off-Site hours to support T&D shipments.
3. Oversee construction subcontractor work on GNBC Office.
4. Ensure all equipment that was called off is properly demobed from site. Call off dates: 3 conex boxes 1/13/17; 2 conex boxes 1/18/17; Dress out trailer 1/30/17; Track truck 1/31/17; Pallet jack 1/31/17; Skid steer w/bucket and forks 2/03/17; 100ft lay flat hose 2/03/17; Plate compactor 2/03/17; Telescopic lift (hull) 2/03/17; Heated toilet trailer 2/09/17; 64k Excavator 2/09; Hot water Pressure washer 2/09/17; Non-Haz Debris roll-off 2/13/17; 34k excavator pickup 02/20/17.
5. Investigate rental on a rock crusher for soil samples as discussed.
6. Prepare for full site long term demobilization.
7. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).
8. Crew approved 10.5 hours on 01/31/17 to complete demolition of drywall and furring, backfill and compaction of sub-base flooring in the GNBC Office.

OSC needs to be notified when off-site hours worked & for what specific task. **Extended work hours authorized as needed by the OSC and will be listed in next DWO.**

I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.

I acknowledge receipt of this work order

Signature of OSC

Signature of Contractor's Representative

