United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Con	ntract #:	EP-S2-15-01
DO #:		Continues III	Date:	February 07, 2017 - February 13, 2017
Site ID:	A23Q		Shift:	07:30-18:00
EPA Region:	Region 2		OSC:	Eric Daly
Contractors:	Guardian Environmental Services		RM:	Frank Rodriguez
Monitors:	n/a	Work	Order#:	43

		Person	nel Authorizo	ed (Daily Hours)					
and the second	Description	Hrs	Description		Hrs		Description	Hrs	
1	RM	10	1	Field Accountant	10	3	Carpenters	10	
2	Operators	10	1	T&D Coordinator	10				
1	Techs	10	1	Health & Safety	10				
		Equipment an	d Expendabl	e Materials Authorized					
Description			Qty					Qty	
1.5 Inch Submersible Pump			1	Forklift- walkie, (Pallet Jack)			1		
100 feet of lay flat discharge hose (rental)			0	GES Vehicle (4 trucks	GES Vehicle (4 trucks)				
10kw-15kw generator			1	Mini Excavator- <10	Mini Excavator- <10 K lbs.				
1700 linear feet of 6 foot chain link fence with base plates, hardware,			1	Non-Haz Debris Roll	Non-Haz Debris Roll Off				
sand bags. (Area 5 and 1 fencing) (as of 8-28-16) 2,000-4000 gallon water tank			0	Office Chairs	Office Chaire				
300 linear feet of 6 foot chain link fence with base plates, hardware		toe handwana	1		Office Trailer Large (8'*40')				
and sand bags (GNBC Office work area)		1	Office Traner Large (Office Trailer Large (8 40)					
34,000 pound excavator			0	Office Trailer Small (Office Trailer Small (8'x 20') Crew & Instrument				
5kw-10kw Generator			5	Plate Compactor (gas	Plate Compactor (gas) 200-299lb gas				
60k lbs-65k lbs Excavator with thumb			0	Plywood-Enough for Conex Box	Plywood-Enough for pathway from parking lot to Area 9 Conex Box				
8X28 Dress out/screening trailer			0	Pressure Washer- 250	Pressure Washer- 2500-<3000 psi				
Air Compressor-100 psi			1	Skid Steer	Skid Steer				
Canopy-10x10		2	Skid Steer Attachmen	Skid Steer Attachment: Bucket					
Car port canopy for Decon Tent		2	Skid Steer Attachmen	Skid Steer Attachment: Forks			0		
Carrier Crawler (Track Dump Truck)		0	Storage Conex Conta	Storage Conex Container (40')			9		
Cubic Yard Boxes		100	Super Sacks	Super Sacks			300		
Exhaust fans for GNBC air system			4	Wireless Internet Rou	Wireless Internet Router				
	Inventory (PPE, Poly rolls, Liner bags, ladioactive particle cartridges)	Level C							
Fork Lift- telescopic 6000 lb off road			0						

- 1. RM & FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- 2. T&D Coordinator authorized Off-Site hours to support T&D shipments.
- 3. Oversee construction subcontractor work on GNBC Office.
- 4. Ensure all equipment that was called off is properly demobed from site. Call off dates: 3 conex boxes 1/13/17; 2 conex boxes 1/18/17; Dress out trailer 1/30/17; Track truck 1/31/17; Pallet jack 1/31/17; Skid steer w/bucket and forks 2/03/17; 100ft lay flat hose 2/03/17; Plate compactor 2/03/17; Telescopic lift (lull) 2/03/17; Heated toilet trailer 2/09/17; 64k Excavator 2/09; Hot water Pressure washer 2/09/17; Non-Haz Debris roll-off 2/13/17; 34k excavator pending pickup schedule.
- 5. Investigate rental on a rock crusher for soil samples as discussed.
- 6. Prepare for full site long term demobilization.
- 7. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).

OSC needs to be notified when off-site hours worked & for what specific task. Extended work hours authorized as needed by the OSC and will be listed in next DWO.

I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.

I acknowledge receipt of this work order

Signature of OSC

Signature of Contractor's Representative

ConsM. July