United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Coi	ntract #:	EP-S2-15-01
DO #:	0023		Date:	May 01, 2017-June 8, 2017
Site ID:	A23Q		Shift:	07:30-18:00
EPA Region:	Region 2	Harris Ha	OSC:	Eric M. Daly
Contractors:	Guardian Environmental Services		RM:	Frank Rodriguez
Monitors:	n/a	Work (Order#:	51

		Personnel A	\uthorize	d (Daily Hours)			
	Description	Hrs		Description	Hrs	Description	Hrs
1	RM	10	1	Field Accountant	10	Carpenters	
0	Operators		1	T&D Coordinator	10		
0	Techs			Health & Safety			
	Equip	nent and Ex	cpendable	Materials Authorized			
Description			Qty				Qty
1.5 Inch Submersible Pump			1	Forklift- walkie, (Pall	Forklift- walkie, (Pallet Jack)		
100 feet of lay flat discharge hose (rental)			1	GES Vehicle (2 trucks	GES Vehicle (2 trucks)		
10kw-15kw generator			0	Mini Excavator- <10	Mini Excavator- <10 K lbs.		
1700 linear feet of 6 foot chain link fence with base plates, hardware, sand bags. (Area 5 and 1 fencing) (as of 8-28-16)			1	Non-Haz Debris Roll	Non-Haz Debris Roll Off		
2,000-4000 gallon water tank			0	Office Chairs	Office Chairs		
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)		re	1	Office Trailer Large (Office Trailer Large (8'*40')		
34,000 pound excavator			0	Office Trailer Small (Office Trailer Small (8'x 20') Crew & Instrument		
5kw-10kw Generator			0	Plate Compactor (gas	Plate Compactor (gas) 200-299lb gas		
60k lbs-65k lbs Excavator with thumb			1	Plywood-Enough for Conex Box	Plywood-Enough for pathway from parking lot to Area 9 Conex Box		
8X28 Dress out/screening trailer			0	Pressure Washer- 250	Pressure Washer- 2500-<3000 psi		
Air Compressor-100 psi			0	Skid Steer	Skid Steer		
Canopy-10x10			0	Skid Steer Attachmen	Skid Steer Attachment: Bucket		
Car port canopy for Decon Tent			0	Skid Steer Attachmen	Skid Steer Attachment: Forks		
10 K Track Loader			1	Storage Conex Conta	Storage Conex Container (40')		
Cubic Yard Boxes			100	Super Sacks	Super Sacks		
Exhaust fans for GNBC air system			0	Wireless Internet Rou	Wireless Internet Router		
Expendable Inventory (PPE, Poly rolls, Liner bags, Level C respirator radioactive particle cartridges)				Handicap Portable To	Handicap Portable Toilet		
Fork Lift- telescopic 6000 lb off road			1	11 ton Single Drum re	11 ton Single Drum roller		

- 1. RM & FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- 2. T&D Coordinator authorized Off-Site hours to support T&D shipments.
- 3. Oversee completion of GNBC Office Area construction punch list in coordination with OSC Daly and OSC Lisichenko.
- 4. Investigate rental on a rock crusher for soil samples as discussed.
- 5. Prepare for return to the site removal activities in June 2017.
- 6. As per OSC discussion, prepare cost estimations for different proposed phases of the removal activities for the remaining fiscal year.
- 7. Order Liquid Nitrogen tank for mobilization on May 08, 2017.
- 8. Order sample jars for HPGe as discussed for arrival the week of May 08. 2017.
- 9. Plan for travel on 06/07/2017 for site mobilization on 06/08/2017 of RM, one operator and one technician.
- 10. Schedule rental of equipment for delivery on 06/08/2017: 1.5 Inch Submersible Pump, 100 feet of lay flat discharge hose, 60k lbs-65k lbs Excavator with thumb, Fork Lift-telescopic 6000 lb off road, 11 ton Single Drum roller, Handicap, portable toilets (2), Pressure Washer- 2500-<3000 psi, 10K Track Loader, 2 GES trucks
- 11. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).

OSC needs to be notified when off-site hours worked & for what specific task. Extended work hours authorized as needed by the OSC and will be listed in next DWO.						
I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.	I acknowledge receipt of this work order					
Signature of OSC	Signature of Contractor's Representative					

ConsM. Daly