

United States Environmental Protection Agency – Region 2  
Response and Prevention Branch  
2890 Woodbridge Ave, MS 211  
Edison, New Jersey 08837

**CERCLA Removal Action Daily Work Order**

Page 1 of 1

<b>Site Name:</b>	Niagara Falls Boulevard Site	<b>Contract #:</b>	EP-S2-15-01
<b>DO #:</b>	0023	<b>Date:</b>	January 31, 2017 – February 06, 2017
<b>Site ID:</b>	A23Q	<b>Shift:</b>	07:30-18:00
<b>EPA Region:</b>	Region 2	<b>OSC:</b>	Eric Daly
<b>Contractors:</b>	Guardian Environmental Services	<b>RM:</b>	Frank Rodriguez
<b>Monitors:</b>	n/a	<b>Work Order #:</b>	42

Personnel Authorized (Daily Hours)								
	Description	Hrs		Description	Hrs		Description	Hrs
1	RM	10	1	Field Accountant	10	3	Carpenters	10
2	Operators	10	1	T&D Coordinator	10			
1	Techs	10	1	Health & Safety	10			

Equipment and Expendable Materials Authorized			
Description	Qty		Qty
1.5 Inch Submersible Pump	1	Forklift- walkie, (Pallet Jack)	1
100 feet of lay flat discharge hose (rental)	1	GES Vehicle (4 trucks)	3
10kw-15kw	1	Mini Excavator- <10 K lbs.	1
1700 linear feet of 6 foot chain link fence with base plates, hardware, sand bags. ( Area 5 and 1 fencing ) (as of 8-28-16)	1	Non-Haz Debris Roll Off	1
2,000-4000 gallon water tank	1	Office Chairs	10
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)	1	Office Trailer Large (8'*40')	2
34,000 pound excavator	1	Office Trailer Small (8'x 20') Crew & Instrument	2
5kw-10kw Generator	5	Plate Compactor(gas) 200-299lb gas	1
60k lbs-65k lbs Excavator with thumb	1	Plywood -Enough for pathway from parking lot to Area 9 Conex Box	TBD
8X28 Dress out/screening trailer	1	Pressure Washer- 2500-<3000 psi	1
Air Compressor-100 psi	1	Skid Steer	1
Canopy-10x10	2	Skid Steer Attachment: Bucket	1
Car port canopy for Decon Tent	2	Skid Steer Attachment: Forks	1
Carrier Crawler (Track Dump Truck)	1	Storage Conex Container (40')	12
Cubic Yard Boxes	100	Super Sacks	300
Exhaust fans for GNBC air system	4	Wireless Internet Router	2
Expendable Inventory (PPE, Poly rolls, Liner bags, Level C respirator radioactive particle cartridges)			
Fork Lift- telescopic 6000 lb off road	1		

1. RM & FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
2. T&D Coordinator authorized Off-Site hours to support T&D shipments.
3. Finalize subcontractor construction bid award with OSC.
4. Oversee construction subcontractor work on GNBC Office.
5. Finish sheetrock removal in GNBC Office.
6. Remove rainwater from excavated section of Area 5 in preparation for gamma survey. Once sampled and cleared, please backfill with rock.
7. Fence off entire Area 7 perimeter.
8. Start the tree survey/sampling process with OSC and Weston. Construct tree stands for survey. Relocate all trees to Area 5.
9. Investigate rental on a rock crusher for soil samples as discussed.
10. Demobe any other equipment/storage containers/trailers that won't be used through February 2017 and beyond.
11. Prepare for securing of site/long term demobilization.
12. Prepare to demobe crew 02/05/2017
13. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).

OSC needs to be notified when off-site hours worked & for what specific task. **Extended work hours authorized as needed by the OSC and will be listed in next DWO.**

I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.

I acknowledge receipt of this work order

Signature of OSC

Signature of Contractor's Representative

