## United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

**CERCLA Removal Action Daily Work Order** 

Page 1 of 1

			<u>.                                    </u>			
Site Name:	Niagara Falls Boulevard Site	Contract #:	EP-S2-15-01			
DO #:	0023	Date:	October 22 through October 30, 2016			
Site ID:	A23Q	Shift:	07:30-18:00			
EPA Region:	Region 2	OSC:	Eric Daly			
Contractors:	Guardian Environmental Services	RM:	Frank Rodriguez			
Monitors:	n/a	Work Order #:	28			

Str. Phys. Co. 10		Persoi	nnel Authorized (	(Daily Hours)	na disease					
D	escription	Hrs		Description		Description	Hrs			
1 R	M	10	1	Field Accountant	10	3 Carpenters	10			
2 O	perators	10	1	T&D Coordinator 10						
3 T	echs	10	1	Health & Safety	Health & Safety 10					
Equipment and Expendable Materials Authorized										
Description			Qty				Qty			
Air Compressor-100 psi		1	1700 linear feet of 6 foot chain link fence with base plates, hardware, sand bags. ( Area 5 and 1 fencing ) (as of 8-28-16)			1				
60k lbs-65k lbs Excavator with thumb			1	8X28 Dress out/screen	8X28 Dress out/screening trailer					
Exhaust fans for GNBC air system		4	Forklift- walkie, (Pall	Forklift- walkie, (Pallet Jack)						
Non-Haz Debris Roll Off		1	GES Vehicle (3 picku	GES Vehicle (3 pickup trucks)						
5kw-10kw Generator		5	Plywood-Enough for Box	Plywood-Enough for pathway from parking lot to Area 9 Conex Box						
Office Trailer Large (8'*40')			2	Portable Toilet (clean	Portable Toilet (cleanout twice per week starting 06/03/16)					
Canopy-10x10			2	Skid Steer	Skid Steer					
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)		1	Skid Steer Attachmer	Skid Steer Attachment: Bucket						
Car port canopy for Decon Tent			2	Skid Steer Attachmer	1					
Cubic Yard Boxes		100	Skid Steer Attachmer	Skid Steer Attachment: Grapple Bucket						
185 CFM air compressor with 300 foot air house			0	Storage Conex Conta	12					
Core Drill			0	Stump Grinder	0					
Expendable Inventory (PPE, Poly rolls, Liner bags, Level C respirator radioactive particle cartridges)			Super Sacks			300				
Fork Lift- telescopic 6000 lb off road		1	Wash Stand			1				
Office Chairs			10	Wireless Internet Rou	Wireless Internet Router					
Office Trailer Small (8'x 20') Crew & Instrument			2	Wood Chipper			0			
Mini Excavator- <10 K lbs.			1	2,000-4000 gallon wat	1					
Pressure Washer- 2500-<3000 psi			1	34,000 pound excavat	1					
10kw-15kw			1	Copier MFP M577			1			
						100 Control of the Co				

- FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- 2. T&D Coordinator authorized Off-Site hours to finalize T&D Award.
- 3. Excavate any additional sampling test pits as requested by HP, continue excavation of identified sections of Area 5 as per OSC/HP direction, load material in super sacks/ store in Conex Boxes adjacent to Area 5 or consolidate in specific non-containerized staging areas. (DBA Rates) in preparation for load out.
- 4. Finalize access to water hydrant and obtaining water meter with the City of Niagara.
- 5. Removal of National Grid wooden poles and relocate with existing tree staging area.
- 6. Obtain: water tank sufficient for site operations, tarps for coverage of staged soil, one 10kw-15kw generator, mobilize 34,000 pound excavator.
- 7. Mobilize heated portable toilet unit by November 1, 2016.
- . Add one more Conex Container (Total of 12).
- 9. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).

OSC needs to be notified when off-site hours worked & for what specific task. Extended work hours authorized as needed by the OSC and will be listed in next DWO.

I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.

I acknowledge receipt of this work order

Signature of OSC

Signature of Contractor's Representative

(m5M.) Daly