United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Coi	ntract #:	EP-S2-15-01
DO #:	0023		Date:	October 31 through November 4, 2016
Site ID:	A23Q		Shift:	07:30-18:00
EPA Region:	Region 2		OSC:	Carl Pellegrino
Contractors:	Guardian Environmental Services		RM:	Frank Rodriguez
Monitors:	n/a	Work (Order#:	29

	Perso	nnel Authorize	d (Daily Hours)					
Description	Hrs		Description	Hrs		Description	Hrs	
1 RM	10	1	Field Accountant	10	3	Carpenters	10	
2 Operators	10	1	T&D Coordinator	10				
3 Techs	10	1	Health & Safety	10				
Equipment and Expendable Materials Authorized								
Description		Qty					Qty	
Air Compressor-100 psi		1	1700 linear feet of 6 foot chain link fence with base hardware, sand bags. (Area 5 and 1 fencing) (as o			1		
60k lbs-65k lbs Excavator with thumb		1	1 8X28 Dress out/screeni		ing trailer			
Exhaust fans for GNBC air system		4	Forklift- walkie, (Palle	et Jack)			1	
Non-Haz Debris Roll Off		1	GES Vehicle (4 trucks	GES Vehicle (4 trucks)			4	
5kw-10kw Generator		5	Plywood-Enough for p	Plywood-Enough for pathway from parking lot to Area 9 Conex Box			TBD	
Office Trailer Large (8'*40')		2	Portable Toilet (clean	Portable Toilet (cleanout twice per week starting 06/03/16)				
Canopy-10x10		2	Skid Steer	Skid Steer				
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)		1	Skid Steer Attachmen	Skid Steer Attachment: Bucket				
Car port canopy for Decon Tent		2	Skid Steer Attachmen	Skid Steer Attachment: Forks				
Cubic Yard Boxes		100	Skid Steer Attachmen	Skid Steer Attachment: Grapple Bucket			0	
185 CFM air compressor with 300 foot air house		0	Storage Conex Contai	Storage Conex Container (40')			12	
Core Drill		0	Stump Grinder	Stump Grinder				
Expendable Inventory (PPE, Poly rolls, Liner bags, Level C respirator radioactive particle cartridges)			Super Sacks	Super Sacks			300	
Fork Lift- telescopic 6000 lb off road		1	Wash Stand	Wash Stand			1	
Office Chairs		10	Wireless Internet Rou	Wireless Internet Router			2	
Office Trailer Small (8'x 20') Crew & Instrument		2	Wood Chipper	Wood Chipper				
Mini Excavator- <10 K lbs.		1	2,000-4000 gallon wat	2,000-4000 gallon water tank			1	
Pressure Washer- 2500-<3000 psi		1	34,000 pound excavat	34,000 pound excavator			1	
10kw-15kw		1	Copier MFP M577	Copier MFP M577				
		100	The state of the s	200			100000	

- FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- 2. T&D Coordinator authorized Off-Site hours to finalize T&D Award.
- 3. Ensure the Canberra part is shipped back and refund received.
- 4. Excavate any additional sampling test pits as requested by HP, continue excavation of identified sections of Area 5 as per OSC/HP direction, load material in super sacks/ store in Conex Boxes adjacent to Area 5 or consolidate in specific non-containerized staging areas. (DBA Rates) in preparation for load out.
- 5. Finalize access to water hydrant and obtaining water meter with the City of Niagara.
- 6. Removal of National Grid wooden poles and relocate with existing tree staging area.
- 7. Obtain: water tank sufficient for site operations, tarps for coverage of staged soil, one 10kw-15kw generator, mobilize 34,000 pound excavator.
- 8. Mobilize heated portable toilet unit by November 1, 2016.
- 9. Add one more Conex Container (Total of 12).
- 0. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).

OSC needs to be notified when off-site hours worked & for what specific task. Extended work hours authorized as needed by the OSC and will be listed in next DWO.					
I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.	I acknowledge receipt of this work order				
Signature of OSC	Signature of Contractor's Representative				

Cows M. Daly