United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Co	ntract#:	EP-S2-15-01
DO #:	0023		Date:	February 14, 2017 - February 21, 2017
Site ID:	A23Q		Shift:	07:30-18:00
EPA Region:	Region 2		OSC:	Eric Daly
Contractors:	Guardian Environmental Services		RM:	Frank Rodriguez
Monitors:	n/a	Work	Order #:	44

		Person	nel Authorize	d (Daily Hours)						
	Description	Hrs		Description	Hrs		Description	Hrs		
1	RM	10	1	Field Accountant	10	3	Carpenters	10		
2	Operators	10	1	T&D Coordinator	10					
1	Techs	10	1	Health & Safety	10					
Equipment and Expendable Materials Authorized										
Description			Qty					Qty		
1.5 Inch Submersible Pump			1	Forklift- walkie, (Pallet Jack)			1			
100 feet of lay flat discharge hose (rental)			0	GES Vehicle (4 trucks	GES Vehicle (4 trucks)			3		
10kw-15kw generator			1	Mini Excavator - <10	Mini Excavator - <10 K lbs.			0		
1700 linear feet of 6 foot chain link fence with base plates, hardware, sand bags. (Area 5 and 1 fencing) (as of 8-28-16)			1	Non-Haz Debris Roll	Non-Haz Debris Roll Off					
2,000-4000 gallon water tank		0	Office Chairs	Office Chairs						
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)			1	Office Trailer Large (Office Trailer Large (8'*40')					
34,000 pound excavator			0	Office Trailer Small (Office Trailer Small (8'x 20') Crew & Instrument					
5kw-10kw Generator			5		Plate Compactor (gas) 200-299lb gas					
60k lbs-65k lbs Excavator with thumb		0	Plywood-Enough for Conex Box	Plywood-Enough for pathway from parking lot to Area 9 Conex Box						
8X28 Dress out/screening trailer			0	Pressure Washer- 250	Pressure Washer- 2500-<3000 psi					
Air Compressor-100 psi			1	Skid Steer	Skid Steer					
Canopy-10x10		2	Skid Steer Attachmer	Skid Steer Attachment: Bucket						
Car port canopy for Decon Tent		2	Skid Steer Attachmer	Skid Steer Attachment: Forks			0			
Carrier Crawler (Track Dump Truck)		0	Storage Conex Conta	Storage Conex Container (40')			9			
Cubic Yard Boxes		100	Super Sacks	Super Sacks			300			
Exhaust fans for GNBC air system			4	Wireless Internet Rou	Wireless Internet Router			2		
	Inventory (PPE, Poly rolls, Liner bags, Level dioactive particle cartridges)	C								
Fork Lift-telescopic 6000 lb off road			0		***************************************		***************************************			

- 1. RM & FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- 2. T&D Coordinator authorized Off-Site hours to support T&D shipments.
- 3. Oversee construction subcontractor work on GNBC Office.
- 4. Ensure all equipment that was called off is properly demobed from site. Call off dates: 3 conex boxes 1/13/17; 2 conex boxes 1/18/17; Dress out trailer 1/30/17; Track truck 1/31/17; Pallet jack 1/31/17; Skid steer w/bucket and forks 2/03/17; 100ft lay flat hose 2/03/17; Plate compactor 2/03/17; Telescopic lift (lull) 2/03/17; Heated toilet trailer 2/09/17; 64k Excavator 2/09; Hot water Pressure washer 2/09/17; Non-Haz Debris roll-off 2/13/17; 34k excavator pending pickup schedule.
- 5. Investigate rental on a rock crusher for soil samples as discussed.
- 6. Prepare for full site long term demobilization.
- 7. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).
- 8. Crew approved 10.5 hours on 01/31/17 to complete demolition of drywall and furring, backfill and compaction of sub-base flooring in the GNBC Office.

OSC needs to be notified when off-site hours worked & for what specific task. Extended work hours authorized as needed by the OSC and will be listed in next DWO.						
I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.	I acknowledge receipt of this work order					
Signature of OSC	Signature of Contractor's Representative					

ConsM. Daly