United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Contract #	: EP-S2-15-01
DO #:	0023	Date	: August 01, 2017-August 12, 2017
Site ID:	A23Q	Shift	: 07:30-18:00
EPA Region:	Region 2	OSC	: Eric M. Daly
Contractors:	Guardian Environmental Services	RM	: Francisco Rodriguez
Monitors:	n/a	Work Order #	: 55

		Person	nnel Authoriz	ed (Daily Hours)				
	Description	Hrs	100	Description	Hrs	Description	Hrs	
1	RM	10	1	Field Accountant	10	Carpenters		
1	Operators	10	1	T&D Coordinator	10			
2	Techs	10	2	Health & Safety				
Equipment and Expendable Materials Authorized								
Description	Description						Qty	
1.5 Inch Sul	1.5 Inch Submersible Pump			Forklift- walkie, (Pall	Forklift- walkie, (Pallet Jack)		1	
10 K Track	10 K Track Loader			Storage Conex Conta	Storage Conex Container (40')		2	
1700 linear feet of 6 foot chain link fence with base plates,			0	Non-Haz Debris Roll	Non-Haz Debris Roll Off		0	
	hardware, sand bags. (Area 5 and 1 fencing) (as of 8-28-16)						10`	
2,000-4000 g	2,000-4000 gallon water tank			Office Chairs	Office Chairs			
200 feet of lay flat discharge hose (rental)			0	GES Vehicle (2 truck	GES Vehicle (2 trucks, 1 SUV)			
3.0 Inch Trash Pump			0	Office Trailer Large (Office Trailer Large (8'*40')			
300 linear feet of 6 foot chain link fence with base plates, hardware			0	Office Trailer Small (Office Trailer Small (8'x 20') Crew & Instrument			
and sand bags (GNBC Office work area)							0	
34,000 pound excavator			0		Mini Excavator- <10 K lbs.			
40 feet of Pump Suction Hose (rental)			0		Plate Compactor (gas) 200-299lb gas			
5kw-10kw Generator			0		Plywood-Enough for pathway from parking lot to Area 9		0	
				~~~~~	Conex Box			
70k lbs-80k lbs Excavator with thumb			0		Pressure Washer- 2500-<3000 psi			
8X28 Dress out/screening trailer			0	Skid Steer				
Air Compressor-100 psi		0		Skid Steer Attachment: Bucket				
	Canopy-10x10		0		Skid Steer Attachment: Forks		1	
Car port canopy for Decon Tent		0	Super Sacks	Super Sacks		0		
Cubic Yard Boxes		0	Wireless Internet Rou	Wireless Internet Router				
Exhaust fans for GNBC air system		0	Handicap Portable To	Handicap Portable Toilet				
	Expendable Inventory (PPE, Poly rolls, Liner bags, Level C respirator radioactive particle cartridges)			11 ton Single Drum re	11 ton Single Drum roller		1	
Fork Lift- to	Fork Lift- telescopic 6000 lb off road		1					

- RM & FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- 2. T&D Coordinator authorized Off-Site hours to support T&D shipments.
- 3. Demobilize Liquid Nitrogen Tank.
- 4. Plan for demobilization efforts. Travel day July 30, 2017.
- 5. Plan for T&D shipment of two cubic yard boxes/sacks of soil/slag samples with US Ecology.
- 6. Plan for equipment needed to perform T&D, HPGe load out, Conex and trailer demobe, relocation of Area 5 trees to Area 6, fence removal, Area 7 northern fence securing, railroad tie placement around Area 5. Equipment arrival on July 31, 2017
- 7. Investigate cost for railroad ties along western side of Area 5 (From corner of Rapids Bowling Alley along the hotel parking lot).
- 8. Remove clean rock near southeast side of the bowling alley and bring below grade and then install asphalt cap. Contact asphalt company for price.
- 9. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).
- 10. Overtime is approved by OSC.

OSC needs to be notified when off-site hours worked & for what specific task. Extended	work hours authorized as needed by the OSC and will be listed in next DWO.
I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.	I acknowledge receipt of this work order
Signature of OSC	Signature of Contractor's Representative

CusM. Daly