United States Environmental Protection Agency – Region 2 Response and Prevention Branch 2890 Woodbridge Ave, MS 211 Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Niagara Falls Boulevard Site	Contract #:	EP-S2-15-01
DO #:	0023	Date:	September 16 through September 19, 2016
Site ID:	A23Q	Shift:	07:30-18:00
EPA Region:	Region 2	OSC:	Eric Daly
Contractors:	Guardian Environmental Services	RM:	Kevin Shaver
Monitors:	n/a	Work Order#:	21

		Personn	el Authorize	d (Daily Hours)					
	Description	Hrs		Description	Hrs		Description	Hrs	
1	RM	10	1	Field Accountant	10) 3	Carpenters	10	
2	Operators	10	1	T&D Coordinator	10				
3	Techs		1	Health & Safety	10				
		Equipment and	Expendabl	e Materials Authorized					
Description			Qty					Qty	
Air Compressor-100 psi			1		700 linear feet of 6 foot chain link fence with base plates, hardware, sand bags. (Area 5 fencing) (as of 8-22-16)				
60k lbs-65k lbs Excavator with thumb			1	8X28 Dress out/screen	8X28 Dress out/screening trailer				
Exhaust fans for GNBC air system			4	Forklift- walkie, (Palle	Forklift- walkie, (Pallet Jack)				
Non-Haz Debris Roll Off			1	GES Vehicle (4 pickup	GES Vehicle (4 pickup trucks)				
5kw-10kw Generator			6	Plywood-Enough for p	Plywood-Enough for pathway from parking lot to Area 7 Conex Box				
Office Trailer Large (8'*40')			2	Portable Toilet (cleane	Portable Toilet (cleanout twice per week starting 06/03/16)				
Canopy-10x10			2	Skid Steer	Skid Steer				
300 linear feet of 6 foot chain link fence with base plates, hardware and sand bags (GNBC Office work area)		ase plates, hardware	1	Skid Steer Attachment	Skid Steer Attachment: Bucket				
Car port canopy for Decon Tent			2	Skid Steer Attachment	Skid Steer Attachment: Forks				
Cubic Yard Boxes			100	Skid Steer Attachment	Skid Steer Attachment: Grapple Bucket				
185 CFM air compressor with 300 foot air house			0	Storage Conex Contain	Storage Conex Container (40')				
Core Drill			1	Stump Grinder	Stump Grinder				
Expendable Inventory (PPE, Poly rolls, Liner bags, Level C respirator radioactive particle cartridges)		bags, Level C		Super Sacks	Super Sacks				
Fork Lift- telescopic 6000 lb off road			1	Wash Stand	Wash Stand				
Office Chairs			10	Wireless Internet Rou	Wireless Internet Router				
Office Trailer Small (8'x 20') Crew & Instrument			2	Wood Chipper	Wood Chipper				
Mini Excavator- <10 K lbs.			1	2,000-4000 gallon water	2,000-4000 gallon water tank				
Pressure Washer- 2500-<3000 psi			1		34,000 pound excavator				

- 1. FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies. Please provide 1900-55 electronically to OSC for review when off-site. 1900-55 can be compiled in date ranges when verbally authorized by OSC.
- 2. T&D Coordinator authorized Off-Site hours to finalize T&D Bid.
- 3. RM schedule Connex Box Containers delivery for excavated material storage.
- 4. Continue removal of trees/grind stumps in Areas 1, 4 and 5 and properly stage in northern part of Area 1 (DBA Rates).
- 5. Finish removal of material in GNBC Office Area as per survey mark out.
- 6. Initiate excavation of contaminated material in Area 5 once all tree stumps are grinded. Then safely transfer excavated material in super sacks to staging (DBA Rates).
- 7. Continue to coordinate with the City of Niagara to gain access to water hydrant and obtain water meter.
- 8. Obtain: additional temporary fencing as needed, 2,000-4000 gallon water tank, durable liner (staging soil cover), two additional generators, 200 additional super sacks, pallets, add two office chairs, and pallets. Complete procurement for portable 8X28 Dress out/screening trailer. Start procurement for 34,000 pound excavator to be mobilized on 09/26/2016.
- 9. Demobe Brush hog, Sweeper and Grapple Bucket
- 10. Individual crew members may work different positions within a work day depending on need (For example an operator could work as a carpenter one day).

OSC needs to be notified when off-site hours worked & for what specific task. Extended work hours authorized as needed and will be listed in next DWO.					
I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.	I acknowledge receipt of this work order				
Signature of OSC	Signature of Contractor's Representative				
CusM. Daly					