

To: Seter, David[Seter.David@epa.gov]; Rodriguez, Dante[Rodriguez.Dante@epa.gov]; 'jgardner@ndep.nv.gov'[jgardner@ndep.nv.gov]
Cc: John Batchelder (jbatchelder@envirosolve.com)[jbatchelder@envirosolve.com]; Bassett, Penelope (Brown & Caldwell)[PBassett@brwnncald.com]; 'Chuck Zimmerman'[CZimmerman@brwnncald.com]
From: Oman, Jack
Sent: Mon 7/11/2016 6:29:27 PM
Subject: FW: Evap Pond schedule update

.....
>>>>>>

Dave, Dante, and Jeryl,

I meant to forward this note a few days ago, but below is the updated schedule for the evaporation pond drilling at the Yerington site. Note, that if you or your contractors want to see the installation of the vadose zone monitoring equipment we recommend visiting 7/25 through 7/27.

Thanks,

-jack

From: Penny Bassett [mailto:PBassett@brwnncald.com]
Sent: Tuesday, July 05, 2016 2:22 PM
To: Oman, Jack
Cc: John Batchelder; Chuck Zimmerman; Corey Strauss
Subject: Evap Pond schedule update

Jack –

Here's an updated schedule for the remaining work on the Evap Ponds characterization program.

As of the end of last week (6/30) we have completed the following tasks:

✓ Drilled and collected soil samples from the 4 VZC locations for identification of target vadose zone monitoring equipment installation.

✓ Drilled 16 out of 30 GC locations, collected soil samples and installed temporary wells for groundwater sampling (completed locations include: GC-4, 5, 6, 7, 8, 9, 10, 11, 12, 14, 15, 16, 23, 24, 25, 26).

✓ Collected groundwater samples from 10 of the 16 drilled locations (GC-4, 5, 6, 7, 8, 9, 10, 11, 23, 24).

The planned schedule for completion of the work is as follows:

✓ **Weds. 7/6 – Thurs. 7/15:** Finish drilling most of the remaining GC locations, continue collecting soil & groundwater samples. There may be 2-3 of the deeper locations at the south end of the project area that are not completed during this shift.

∇ **Tues. 7/19 – Thurs. 7/28:** Drill and install vadose zone monitoring equipment at 4 VZC locations. This is estimated to take a full 10 days to complete. Continue collecting groundwater samples from temp wells installed the previous shift.

∇ **Tues. 8/2 - ??:** Drill remaining GC locations (if required) and abandon all boreholes. Probably complete by ~8/7.

The recommended dates for agency folks to come and observe the installation of vadose zone monitoring equipment are ***Mon. 7/25 through Weds. 7/27.***

I received a call from Kevin O’Leary (CB&I) saying he will be on site the early part of next week (7/12 - 7/13?) with the intent of just observing sampling (soil & GW) but no collection of split samples.

Penny Bassett, CEM, CSP
Principle Geologist

Brown and Caldwell | Carson City, NV
pbassett@brwncald.com
T 775.283.0801 | C 775.315.4343

