

To: Rodriguez, Dante[Rodriguez.Dante@epa.gov]
Cc: Jeryl Gardner[JGARDNER@ndep.nv.gov]; Seter, David[Seter.David@epa.gov]; jbatchelder@envirosolve.com[jbatchelder@envirosolve.com]
From: Oman, Jack
Sent: Tue 6/23/2015 8:08:19 PM
Subject: RE: Yerington FMS activities update

...

Dante,

FYI

There have been a few delays in the B and C pond testing. Testing will be pushed back a week or two and we should have results by the beginning of August. The Phase 1 pond work is proceeding as described below.

Thanks,

-jack

From: Oman, Jack

Sent: Friday, June 19, 2015 8:41 AM

To: Dante Rodriguez (rodriguez.dante@epa.gov)

Cc: 'Jeryl Gardner'; seter.david@epamail.epa.gov; jbatchelder@envirosolve.com

Subject: Yerington FMS activities update

Dante,

FYI

The Phase 1 pond modifications are anticipated to be completed by approximately the end of June. The EPA B and C pond testing activities will commence next week and we anticipate the test will be completed by mid-July.

Please let me know if you have any questions or would like to discuss further.

Thanks,

-jack

Jack Oman

Project Manager

Atlantic Richfield Company

4 Centerpointe Drive

La Palma, CA 90623-1066

(657) 529-4581 office

(714) 670-5195 fax

(714) 330-1706 mobile

jack.oman@bp.com