

**Naval Station Treasure Island  
Navy Field Schedule  
December 2014 - May 2015**

Item	Activity and Investigation Area	Field Dates	Navy RPM (Contractor)	Complete
<b>Site 6</b>				
1	Final Status Survey	Start: 09/29/14 Finish: 01/21/15	Louie Cardinale (Tetra Tech)	
2	Pre-Remedial Design Data Gaps Sampling	Start: 03/13/15 Finish: 03/06/15	Bryce Bartelma (CE2 Kleinfelder)	
<b>Site 12</b>				
	Feasibility Study Data Gaps Sampling	Start: 09/12/14 Finish: 10/21/14	Bryce Bartelma (KCH)	✓
3	Bigelow Court Non-Time Critical Removal Action	Start: 04/07/14 Finish: 10/29/14	Tony Konzen (CB&I)	Completed except for backfill
4	Phase III Non-Time Critical Removal Action (Housing Survey and Demolition Only)	Start: 04/10/14 Finish: 01/30/15	Chris Yantos (CB&I)	
5	Phase III Non-Time Critical Removal Action	Start: 02/13/15 Finish: 09/09/16	Chris Yantos (CB&I)	
<b>Site 27</b>				
	Year 1 Bathymetry Survey	Start: 11/17/14 Finish: 11/17/14	Bryce Bartelma (Tetra Tech)	✓
<b>Other</b>				
6	Radiological Surveys of Various Areas Project Areas 1-6 (Phase II)	Start: 03/16/15 Finish: 04/29/15	Danielle Janda (CB&I)	

Abbreviations:

✓ Field work is complete.  
RPM Remedial project manager  
SWDA Solid waste disposal area  
TBD To be determined

Yellow shading indicates field activities that will start or finish within the next 30 days.

Grey shading indicates field activities are complete.