

**Naval Station Treasure Island
Navy Field Schedule
May 2014 - October 2014**

Item	Activity and Investigation Area	Field Dates	Navy RPM (Contractor)	Complete
Site 12				
1	Feasibility Study Data Gaps Sampling	Start: 07/14/14 Finish: 08/15/14	Bryce Bartelma (KCH)	
2	Bigelow Court Non-Time Critical Removal Action	Start: 04/07/14 Finish: 10/29/14	Tony Konzen (CB&I)	
3	Phase III Non-Time Critical Removal Action (Housing Survey and Demolition Only)	Start: 04/10/14 Finish: 08/28/14	Chris Yantos (CB&I)	
Sites 31/33				
4	Sites 31/33 Remedial Action	Start: 02/02/12 Finish: 06/09/14	Louie Cardinale (Gilbane)	
Groundwater Monitoring				
5	Sites 6, 12, 21, 24 - Groundwater/Soil Gas Sampling <i>Sites 6, 12, 21, and 24</i>	Start: 08/25/14 Finish: 09/04/14	Louie Cardinale (Trevet)	
Other				
	Scoping Surveys - Various Sites Phase I <i>Building 3, Sites 12, 32, and roads between Sites 6 and 12; and Waste Utilities at Bldgs 3, 7, and 233</i>	Start: 08/01/13 Finish: 05/16/14	Danielle Janda (Gilbane)	✓
6	Radiological Surveys of Various Areas Project Areas 1-6 (Phase II)	Start: 10/29/14 Finish: 01/30/15	Danielle Janda (CB&I)	

Abbreviations:

✓ Field work is complete.
RPM Remedial project manager
SWDA Solid waste disposal area
TBD To be determined

Yellow shading indicates field activities that will start or finish within the next 30 days.

Grey shading indicates field activities are complete.