

WEEKLY SUMMARY REPORT

PROJECT NO.:	2476.0001Y002	WEEKLY REPORTING PERIOD:
PROJECT:	CFAC Phase I Site Characterization	Monday July 7, 2016 through
LOCATION:	Near Columbia Falls, Montana	Sunday July 10, 2016

SUMMARY OF WORK COMPLETED

- Sands Surveying was onsite on July 5, 2016 to survey all new monitoring wells
- Roux Associates personnel gauged all new monitoring wells and accessible existing monitoring wells
- Roux Associates personnel downloaded water level data from six pressure transducers deployed around the Site

SUMMARY OF WORK PLANNED FOR NEXT WEEK / ANTICIPATED SCHEDULE CHANGES

- Planned
 - Resume drilling and installation of water table and deep monitoring wells
 - Complete clearing of vegetation and grading for access to South Percolation Ponds
 - Complete remaining soil borings in South Percolation Ponds if accessible
 - Resume collection of incremental soil samples in operational grid area
- Modifications
 - No modifications to schedule

HEALTH AND SAFETY NOTES

Roux Associates personnel reviewed job safety analyses for gauging and surveying

OTHER NOTES

No other notes

Prepared By Mike Ritorto Of Roux Associates, Inc.

ROUX ASSOCIATES, INC. [PAGE] of [NUMPAGES]