



WEEKLY SUMMARY REPORT

PROJECT NO.:	2476.0001Y002	WEEKLY REPORTING PERIOD: Monday April 25, 2016 through Sunday May 1, 2016
PROJECT:	CFAC Phase I Site Characterization	
LOCATION:	Near Columbia Falls, Montana	

SUMMARY OF WORK COMPLETED

- Soil Gas Investigation
 - Roux field personnel attempted to install the soil gas probe in the Industrial and Sanitary Landfills utilizing a motorized auger; however, refusal was met at 1 to 2 feet below ground surface in each area due to the presence of coarse gravel, cobbles and boulders
 - As discussed during the project conference call on April 27, 2016, Roux will prepare correspondence to USEPA summarizing all soil gas investigations completed thus far and summarize a recommended path forward
- Roux field personnel programmed and deployed pressure transducers in the following existing monitoring wells across the Site:
 - W2/CFMW-001
 - TW1/CFMW-044B
 - TW3/CFMW-007
 - TW8/CFMW-020
 - TW11/CFMW-056
 - TW9/CFMW-049
- Roux field personnel logged the locations of utilities utilizing the GPS within the following areas:
 - Background area
 - Former Rod Mill
 - Main Plant
 - Rectifier Yard
- Roux continued preparation of the Sampling and Analysis Plan Addendum. The addendum will include:
 - Review of Site reconnaissance observations
 - Proposed Field Sampling Plan (FSP) modifications based on Site reconnaissance
 - Updated project information – subcontractors, schedule, org chart, etc.
- Roux continued coordination with subcontractors for miscellaneous work required prior to drilling
 - Shari Johnson Engineering – Utility mark-outs
 - Cascade Engineering – Clearing and grading for drill rig access
- Ongoing planning and preparation for drilling scope of work
 - Roux working with CFAC and BPA in advance of drilling within the rectifier yard

Prepared By Michael Ritorto Of Roux Associates, Inc.



WEEKLY SUMMARY REPORT

PROJECT NO.:	2476.0001Y002	WEEKLY REPORTING PERIOD: Monday April 25, 2016 through Sunday May 1, 2016
PROJECT:	CFAC Phase I Site Characterization	
LOCATION:	Near Columbia Falls, Montana	

SUMMARY OF WORK PLANNED FOR NEXT WEEK / ANTICIPATED SCHEDULE CHANGES

- Planned for 5/2/2016 through 5/8/2016
 - Continue preparation of the SAP Addendum
 - SLERA field activities to be completed by Roux Associates' SLERA manager, Risk Assessment subcontractor, and Roux field personnel
- Modifications
 - Roux to send USEPA correspondence regarding soil gas investigation

HEALTH AND SAFETY NOTES

- Continued awareness of ticks, bees, and other insects onsite
- Discussed lessons learned related to driving within the vicinity of the ongoing demolition activities
- Continued focus on ergonomics associated with installation of vapor probe during screening activities

OTHER NOTES

No other items to be noted

Prepared By Michael Ritorto Of Roux Associates, Inc.