



DAILY WORK ORDER

Operating Period: 02/17/19				Task Order: 0618F0308		Page 1 of 1																																																																	
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado/Nicolas Brescia																																																																			
Location (City, State): Leonard, Texas				Shift: 1 2	Start Time: 07:00	Stop Time: 17:00																																																																	
1. Work Authorized for the Period 1) Commence parking lot construction; 2) Continue addressing outstanding restoration punch-list items; 3) Continue removal reporting and scheduling.				Work Accomplished for the Period 1) In Progress: Installation of parking lot; 2) In Progress: Addressing outstanding restoration punch-list items; 3) In Progress: Removal reporting and task scheduling.																																																																			
OSC Signature:		Date: 2/19/19		OSC Signature:		Date: 2/19/19																																																																	
RM Signature:		Date: 2/17/19		RM Signature:		Date: 2/17/19																																																																	
2. Upcoming Work Authorized Complete backfilling/grading Grid No. FJD05; complete parking lot construction. Continue/complete site demobilization of remaining personnel and equipment.																																																																							
3. Quantity / Volume Tracking: <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Description:</th> <th>Current Period:</th> <th>Total to Date:</th> </tr> </thead> <tbody> <tr> <td>2" - 3" Limestone Rock (Haul Road)</td> <td></td> <td>5 TL/56.64 tons</td> </tr> <tr> <td>Non-regulated, non-hazardous soils</td> <td></td> <td>263 TL/6,026.68 tons</td> </tr> <tr> <td>Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)</td> <td></td> <td>24 TL/641.01 tons</td> </tr> <tr> <td>TSCA-contaminated soils</td> <td></td> <td>150 TL/3,240.68 tons</td> </tr> <tr> <td>Select Backfill, Wolf Creek Plant (12-15 PI)</td> <td></td> <td>475 TL/7,764.51 tons</td> </tr> <tr> <td>C&D Debris (wooden portions of building stored in roll-off box)</td> <td></td> <td>1 30-yd. open-top box ≈ 4 tons</td> </tr> <tr> <td>Topsoil, Horn Plant</td> <td></td> <td>10 TL/175.72 tons</td> </tr> <tr> <td>Bulk Hydraulic Liquids, Spent</td> <td></td> <td>104 TL/1,337.34 tons</td> </tr> <tr> <td></td> <td></td> <td>3/165 Gallons</td> </tr> </tbody> </table>								Description:	Current Period:	Total to Date:	2" - 3" Limestone Rock (Haul Road)		5 TL/56.64 tons	Non-regulated, non-hazardous soils		263 TL/6,026.68 tons	Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)		24 TL/641.01 tons	TSCA-contaminated soils		150 TL/3,240.68 tons	Select Backfill, Wolf Creek Plant (12-15 PI)		475 TL/7,764.51 tons	C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 4 tons	Topsoil, Horn Plant		10 TL/175.72 tons	Bulk Hydraulic Liquids, Spent		104 TL/1,337.34 tons			3/165 Gallons																																		
Description:	Current Period:	Total to Date:																																																																					
2" - 3" Limestone Rock (Haul Road)		5 TL/56.64 tons																																																																					
Non-regulated, non-hazardous soils		263 TL/6,026.68 tons																																																																					
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)		24 TL/641.01 tons																																																																					
TSCA-contaminated soils		150 TL/3,240.68 tons																																																																					
Select Backfill, Wolf Creek Plant (12-15 PI)		475 TL/7,764.51 tons																																																																					
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 4 tons																																																																					
Topsoil, Horn Plant		10 TL/175.72 tons																																																																					
Bulk Hydraulic Liquids, Spent		104 TL/1,337.34 tons																																																																					
		3/165 Gallons																																																																					
4. Number of Personnel Authorized Current Period <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Personnel Category:</th> <th>Quantity:</th> <th>Personnel Category:</th> <th>Quantity:</th> </tr> </thead> <tbody> <tr> <td>Response Manager</td> <td>1</td> <td>Operator</td> <td>2</td> </tr> <tr> <td>*FCA</td> <td>1</td> <td>*Laborer/Operator</td> <td>2</td> </tr> <tr> <td>*Foreman</td> <td>1</td> <td>Truck Driver/Laborer/Operator</td> <td>0</td> </tr> </tbody> </table>								Personnel Category:	Quantity:	Personnel Category:	Quantity:	Response Manager	1	Operator	2	*FCA	1	*Laborer/Operator	2	*Foreman	1	Truck Driver/Laborer/Operator	0																																																
Personnel Category:	Quantity:	Personnel Category:	Quantity:																																																																				
Response Manager	1	Operator	2																																																																				
*FCA	1	*Laborer/Operator	2																																																																				
*Foreman	1	Truck Driver/Laborer/Operator	0																																																																				
5. Equipment Authorized for Current Period <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> </tr> </thead> <tbody> <tr> <td>1/2 ton crew-cab pickup (RM)</td> <td>1</td> <td>1</td> <td></td> <td>Front End Loader (JD 544K)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>*3/4 ton extended-cab</td> <td>2</td> <td>2</td> <td></td> <td>Skid steer with bucket/forks</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td>Bobcat TS90</td> <td></td> <td></td> <td></td> </tr> <tr> <td>3/4 ton crew-cab flatbed w/ fuel cell</td> <td>1</td> <td>1</td> <td></td> <td>Mini-excavator (Bobcat E85)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>Drum Roller/Compactor</td> <td>1</td> <td>1</td> <td></td> <td>Excavator (JD 210G)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>Bulldozer (JD 650K-LGP)</td> <td>1</td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>*Passenger car, FCA</td> <td>1</td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>								Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down	1/2 ton crew-cab pickup (RM)	1	1		Front End Loader (JD 544K)	1	1		*3/4 ton extended-cab	2	2		Skid steer with bucket/forks	1	1						Bobcat TS90				3/4 ton crew-cab flatbed w/ fuel cell	1	1		Mini-excavator (Bobcat E85)	1	1		Drum Roller/Compactor	1	1		Excavator (JD 210G)	1	1		Bulldozer (JD 650K-LGP)	1	1						*Passenger car, FCA	1	1					
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down																																																																
1/2 ton crew-cab pickup (RM)	1	1		Front End Loader (JD 544K)	1	1																																																																	
*3/4 ton extended-cab	2	2		Skid steer with bucket/forks	1	1																																																																	
				Bobcat TS90																																																																			
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Mini-excavator (Bobcat E85)	1	1																																																																	
Drum Roller/Compactor	1	1		Excavator (JD 210G)	1	1																																																																	
Bulldozer (JD 650K-LGP)	1	1																																																																					
*Passenger car, FCA	1	1																																																																					
6. Comments / Amendments (Include Time) *One 3/4 ton extended cab, Passenger car (FCA), Foreman, FCA and one (1) Laborer were in demobilization status during current operational period.																																																																							
Signature of OSC:		Date: 2/19/19		Signature of RM:		Date: 2/17/19																																																																	