



## DAILY WORK ORDER

Operating Period: 02/19/19		Task Order: 0618F0308		Page 1 of 1																																																																									
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolás Brescia																																																																											
Location (City, State): Leonard, Texas		Shift: 2	Start Time: 07:00	Stop Time: 17:00																																																																									
<b>1. Work Authorized for the Period</b>  1) Complete parking lot construction; 2) Continue addressing outstanding restoration punch-list items; 3) Demobilize remaining personnel and equipment; 4) Continue removal reporting and scheduling.		<b>Work Accomplished for the Period</b>  1) Complete: Construction of parking lot; 2) In Progress: Continue addressing remaining removal punch-list items; 3) In Progress: Demobilization of remaining personnel and equipment; 4) In Progress: Removal reporting and task scheduling.																																																																											
OSC Signature:		Date:		OSC Signature:																																																																									
RM Signature: <i>Paige Delgado</i>		Date: 2/19/19		RM Signature: <i>Paige Delgado</i>																																																																									
<b>2. Upcoming Work Authorized</b> Complete punch-list items; preparation and submittal of removal reports; demobilization of remaining personnel and equipment.																																																																													
<b>3. Quantity / Volume Tracking:</b> <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Description:</th> <th>Current Period:</th> <th>Total to Date:</th> </tr> </thead> <tbody> <tr> <td>2" - 3" Limestone Rock (Haul Road)</td> <td></td> <td>5 TL/56.64 tons</td> </tr> <tr> <td>Non-regulated, non-hazardous soils</td> <td></td> <td>263 TL/6,026.68 tons</td> </tr> <tr> <td>Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)</td> <td>3 TL/78.99 Tons</td> <td>30 TL/801.97 tons</td> </tr> <tr> <td>TSCA-contaminated soils</td> <td></td> <td>150 TL/3,240.68 tons</td> </tr> <tr> <td>Select Backfill, Wolf Creek Plant (12-15 PI)</td> <td></td> <td>484 TL/7,871.81 tons</td> </tr> <tr> <td>C&amp;D Debris (wooden portions of building stored in roll-off box)</td> <td></td> <td>1 30-yd. open-top box ≈ 4 tons</td> </tr> <tr> <td>Topsoil, Horn Plant</td> <td></td> <td>10 TL/175.72 tons</td> </tr> <tr> <td>Bulk Hydraulic Liquids, Spent</td> <td></td> <td>115 TL/1,472.91 tons</td> </tr> <tr> <td></td> <td></td> <td>3/165 Gallons</td> </tr> </tbody> </table>						Description:	Current Period:	Total to Date:	2" - 3" Limestone Rock (Haul Road)		5 TL/56.64 tons	Non-regulated, non-hazardous soils		263 TL/6,026.68 tons	Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)	3 TL/78.99 Tons	30 TL/801.97 tons	TSCA-contaminated soils		150 TL/3,240.68 tons	Select Backfill, Wolf Creek Plant (12-15 PI)		484 TL/7,871.81 tons	C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 4 tons	Topsoil, Horn Plant		10 TL/175.72 tons	Bulk Hydraulic Liquids, Spent		115 TL/1,472.91 tons			3/165 Gallons																																										
Description:	Current Period:	Total to Date:																																																																											
2" - 3" Limestone Rock (Haul Road)		5 TL/56.64 tons																																																																											
Non-regulated, non-hazardous soils		263 TL/6,026.68 tons																																																																											
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)	3 TL/78.99 Tons	30 TL/801.97 tons																																																																											
TSCA-contaminated soils		150 TL/3,240.68 tons																																																																											
Select Backfill, Wolf Creek Plant (12-15 PI)		484 TL/7,871.81 tons																																																																											
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 4 tons																																																																											
Topsoil, Horn Plant		10 TL/175.72 tons																																																																											
Bulk Hydraulic Liquids, Spent		115 TL/1,472.91 tons																																																																											
		3/165 Gallons																																																																											
<b>4. Number of Personnel Authorized Current Period</b> <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Personnel Category:</th> <th>Quantity:</th> <th>Personnel Category:</th> <th>Quantity:</th> </tr> </thead> <tbody> <tr> <td>Response Manager</td> <td>1</td> <td>Operator</td> <td>2</td> </tr> <tr> <td>*FCA</td> <td>1</td> <td>Laborer/Operator</td> <td>2</td> </tr> <tr> <td>Foreman</td> <td>0</td> <td>Truck Driver/Laborer/Operator</td> <td>0</td> </tr> </tbody> </table>						Personnel Category:	Quantity:	Personnel Category:	Quantity:	Response Manager	1	Operator	2	*FCA	1	Laborer/Operator	2	Foreman	0	Truck Driver/Laborer/Operator	0																																																								
Personnel Category:	Quantity:	Personnel Category:	Quantity:																																																																										
Response Manager	1	Operator	2																																																																										
*FCA	1	Laborer/Operator	2																																																																										
Foreman	0	Truck Driver/Laborer/Operator	0																																																																										
<b>5. Equipment Authorized for Current Period</b> <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> </tr> </thead> <tbody> <tr> <td>1/2 ton crew-cab pickup (RM)</td> <td>1</td> <td>1</td> <td></td> <td>*Mini-excavator (Bobcat E85)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>*3/4 ton extended-cab</td> <td>1</td> <td>1</td> <td></td> <td>*Skid steer with bucket/forks</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td>Bobcat TS90</td> <td></td> <td></td> <td></td> </tr> <tr> <td>3/4 ton crew-cab flatbed w/ fuel cell</td> <td>1</td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>*Plate Compactors</td> <td>2</td> <td>2</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>*Drum Roller/Compactor</td> <td>1</td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>*Bulldozer (JD 650K-LGP)</td> <td>1</td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>*Front End Loader (JD 544K)</td> <td>1</td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>						Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down	1/2 ton crew-cab pickup (RM)	1	1		*Mini-excavator (Bobcat E85)	1	1		*3/4 ton extended-cab	1	1		*Skid steer with bucket/forks	1	1						Bobcat TS90				3/4 ton crew-cab flatbed w/ fuel cell	1	1						*Plate Compactors	2	2						*Drum Roller/Compactor	1	1						*Bulldozer (JD 650K-LGP)	1	1						*Front End Loader (JD 544K)	1	1					
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down																																																																						
1/2 ton crew-cab pickup (RM)	1	1		*Mini-excavator (Bobcat E85)	1	1																																																																							
*3/4 ton extended-cab	1	1		*Skid steer with bucket/forks	1	1																																																																							
				Bobcat TS90																																																																									
3/4 ton crew-cab flatbed w/ fuel cell	1	1																																																																											
*Plate Compactors	2	2																																																																											
*Drum Roller/Compactor	1	1																																																																											
*Bulldozer (JD 650K-LGP)	1	1																																																																											
*Front End Loader (JD 544K)	1	1																																																																											
<b>6. Comments / Amendments (Include Time)</b> *Off-rent during current operational period or in demobilization status from the site.																																																																													
Signature of OSC		Date		Signature of RM: <i>Paige Delgado</i> Date: 2/19/19																																																																									