Message

From: Moore, Gary [Moore.Gary@epa.gov]

Sent: 1/17/2019 1:03:58 AM

To: Gray, David [gray.david@epa.gov]; Edlund, Carl [Edlund.Carl@epa.gov]

CC: Smith, Monica [smith.monica@epa.gov]; Petersen, Chris [petersen.chris@epa.gov]; Crossland, Ronnie

[Crossland.Ronnie@epa.gov]; Webster, Susan [webster.susan@epa.gov]; Delgado, Paige [Delgado.Paige@epa.gov];

Martin, John [martin.john@epa.gov]

Subject: RE: F.J. Doyle Salvage Site

On 1/16/19, the EPA Team (1 EPA, 1 START, 10 ERRS) worked a full day (10 hrs) on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue on 1/17/19. The completion of this project is anticipated by mid-February barring significant weather impacts.

From: Moore, Gary

Sent: Tuesday, January 15, 2019 7:42 PM

To: Gray, David <gray.david@epa.gov>; Edlund, Carl <edlund.carl@epa.gov>

Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie

<Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>;

Martin, John <martin.john@epa.gov>
Subject: RE: F.J. Doyle Salvage Site

On 1/15/19, the EPA Team (1 EPA, 1 START, 10 ERRS) worked a full day (10 hrs) on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue on 1/16/19. The completion of this project is anticipated by mid-February barring significant weather impacts.

From: Moore, Gary

Sent: Monday, January 14, 2019 5:15 PM

To: Gray, David <gray.david@epa.gov>; Edlund, Carl <Edlund.Carl@epa.gov>

Cc: Smith, Monica <<u>smith.monica@epa.gov</u>>; Petersen, Chris <<u>petersen.chris@epa.gov</u>>; Crossland, Ronnie

<Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>;

Martin, John <martin.john@epa.gov>

Subject: F.J. Doyle Salvage Site

On 1/14/19, full crews worked a full day on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue tomorrow. The completion of this project is anticipated by mid-February.

Sent from my iPhone