



ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 39

U.S. EPA, Region 6

DAILY WORK ORDER

| Operating Period: 01/3/19 | | Task Order: 0618F0308 | | Page 1 of 1 | | | |
|---|-----------------|---|----------------------|----------------------------------|-----|------|--------------------|
| Project Name: F.J. Doyle Salvage Site | | OSC: Gary Moore/Paige Delgado | | | | | |
| Location (City, State): Leonard, Texas | | Shift: <u>1</u> 2 | Start Time: 07:00 | Stop Time: 13:00 | | | |
| 1. Work Authorized for the Period 1) Assess and address storm-related impacts to site; 2) Recycle accumulated tires off-site with local tire recycler; 3) Continue site reporting, scheduling and coordination. | | Work Accomplished for the Period 1) In Progress: Address storm-related impacts to site (secure/anchor temporary fencing, install new wattles and secure traffic control devices); 2) Complete: Recycled eleven (11) tires with local tire recycler (tractor, truck and automotive); 3) In Progress: profiling and disposal of drummed organic liquids, rescheduling off-site T&D of C&D debris and TSCA-contaminated soils, rescheduling delivery of select backfill/top soil delayed due to rains; 4) Continue site reporting, cost accounting and task scheduling. | | | | | |
| OSC Signature: | | Date: | | OSC Signature: | | | |
| RM Signature: <i>[Signature]</i> | | Date: <u>1/3/19</u> | | RM Signature: <i>[Signature]</i> | | | |
| Date: <u>1/3/19</u> | | Date: <u>1/3/19</u> | | | | | |
| 2. Upcoming Work Authorized Dewater cleared grids, drainage ditches and other backfilled areas. Resume excavations in alley (Grid No. EAS07) and improve storm-water collection controls on site, weather permitting. | | | | | | | |
| 3. Quantity / Volume Tracking: | | | | | | | |
| Description: | Current Period: | Total to Date: | | | | | |
| 2"- 3" Limestone Rock (Haul Road) | | 5 Truck Loads - 47.25 tons | | | | | |
| Non-regulated, non-hazardous soils | | 88 Truck Loads - 2,156.74 tons (all scale tickets received) | | | | | |
| TSCA-contaminated soils | | 11 Truck Loads - 234.33 tons | | | | | |
| Select Backfill, Wolf Creek Plant (12-15 PI) | | 61 Truck Loads - 1,483.38 tons | | | | | |
| C&D Debris (wooden portions of building stored in roll-off box) | | 1 30-yd. open-top box ≈ 5 tons | | | | | |
| Topsoil, Horn Plant | | 22 Truck Loads - 330.56 tons | | | | | |
| 4. Number of Personnel Authorized Current Period | | | | | | | |
| Personnel Category: | Quantity: | Personnel Category: | Quantity: | | | | |
| Response Manager | 1 | Operator | 3 | | | | |
| FCA | 1 | Laborer | 3 | | | | |
| Foreman | 1 | Truck Driver/Laborer | 1 | | | | |
| 5. Equipment Authorized for Current Period | | | | | | | |
| Item | Qty | Used | Not Used / or Down | Item | Qty | Used | Not Used / or Down |
| ½ ton crew-cab pickup (RM) | 1 | 1 | | Portable toilets | 3 | 3 | |
| ½ ton extended-cab | 2 | 2 | | Hand-wash station | 1 | 1 | |
| ¾ ton crew-cab flatbed w/ fuel cell | 1 | 1 | | Skid steer with bucket/forks | 1 | 1 | |
| 1-ton dump-truck | 1 | 1 | | Bobcat TS90 | | | |
| ½ -ton extended cab (POV) | 1 | 1 | | Mini-excavator (Bobcat E85) | 1 | 1 | |
| 40' x 8' office trailer | 1 | 1 | | 2,000-gallon Water Truck | 1 | 1 | |
| 70 kW Generator | 1 | 1 | | Excavator (JD 210G) | 1 | 1 | |
| Passenger car, FCA | 1 | 1 | | Front End Loader (JD 544K) | 1 | 1 | |
| 2" centrifugal pump/hoses | 2 | 2 | | Bulldozer (JD 650K-XLT) | 1 | 1 | |
| 20' Conex Box | 1 | 1 | | Plate compactors | 2 | 2 | |
| 6. Comments / Amendments (Include Time) | | | | | | | |