

ENVIRONMENTAL RESTORATION LLC.

| DAILY WORK ORDER | | | | | | | | | |
|---|-----------------------|------|-----------------------|--|---|--|---------|--|--|
| Operating Period: 01/25/19 | Task Order: 0618F0308 | | | | | | | | |
| Project Name: F.J. Doyle Salvage Site | | | | OSC: Gary Moore/Paige Delgado | | | | | |
| Location (City, State): Leonard, Texas | | | | Shift: | 1 | | | p Time: | |
| | | | | 1 2 | 07:00 17:30 | | | 30 | |
| 1. Work Authorized for the Period | | | | Work Accomplished for the Period | | | | | |
| 1) Continue off-site T&D of non-TSCA-contaminated soil; 2) Continue restoration in Grid(s) No. FJD04-05, FJD04-06, FJD04-07, FJD04-08, EAS07 and EAS08; 3) Commence excavations in Grid No. FJD04-03; 4) Continue removal reporting and T&D scheduling. | | | | In Progress: Off-site T&D of non-TSCA-contaminated soils; In Progress: Restoration in Grid(s) FJD04-05, FJD04-06, FJD04-07, FJD04-08, EAS07 and EAS08; In Progress: Excavations in Grid No. FJD04-03; In Progress: Removal reporting and task scheduling. | | | | | |
| OSC Signature: | OSC Signature: | | | | Date: | | | | |
| RM Signature Daw Elq- for Date: 1/25/19 | | | | RM Signature: | | | | Date: \/25/19 | |
| 2. Upcoming Work Authorized | | | | | | | | | |
| Continue restoration in Grid(s) EAS07, EAS08, FJD04-06, FJD04-07 and FJD04-08. Continue off-site T&D of non-TSCA soils; resume on-site excavations in FJD04-03. Commence restoration in DRA026; pump down DRA03 to install liner. | | | | | | | | | |
| 3. Quantity / Volume Tracking: | | | | | | | | | |
| Description: | | | | Current Period: | T | Tatal t | . Mata. | ······································ | |
| 2"- 3" Limestone Rock (Haul Road) | | | | Oditolic I Group. | | Total to Date: | | | |
| Non-regulated, non-hazardous soils | | | | 14 TL/298.87 Tons | | 5 TL/56.64 tons | | | |
| 3" Surge Rock (Parking Lot) | | | | 10 TL/267.29 Tons | | 196 TL/4,552.87 tons 10 TL/267.29 Tons | | | |
| TSCA-contaminated soils | | | | | | 64 TL/1,488.19 tons | | | |
| Select Backfill, Wolf Creek Plant (12–15 Pl) | | | | 17 TL/286.09 Tons | | 206 TL/3,666.23 tons | | | |
| C&D Debris (wooden portions of building stored in roll-off box) | | | | | | 1 30-yd. open-top box ≈5 tons 10 TL/175.72 tons | | | |
| Topsoil, Hom Plant | | | | | | 82 TL/1,059.35 tons | | | |
| Bulk Hydraulic Liquids, Spent | | | | | | 3/165 G | | | |
| 4. Number of Personnel Authorized Current Period | | | | | | | | | |
| Personnel Category: | Quant | îtv: | | Personnel Category | | Quantity: | | | |
| Response Manager | 1 | | | Operator | <u> </u> | 2 | rety- | | |
| FCA | 1 | | | | Laborer 3 | | | | |
| Foreman | man 1 | | | | Operator | | | | |
| 5. Equipment Authorized for Current Period | | | | | | | | | |
| Item | Qty | Used | Not Used / or Down | Item | eeeccca a ministrii immaa aa aa i i i i i i i i i i i i i | Qty | Used | Not Used / | |
| ½ ton crew-cab pickup (RM) | 1 | 1 | | Portable toilets | | 3 | 3 | or Down | |
| ½ ton extended-cab | 2 | 2 | | Hand-wash station | | 1 1 | 1 | | |
| % ton crew-cab flatbed w/ fuel cell | 1 | 1 | | Skid steer with bucker Bobcat TS90 | t/forks | 1 | 1 | | |
| *½ -ton extended cab (POV) | 1 | 1 | | Mini-excavator (Bobca | | 1 | 1 | | |
| 40' x 8' office trailer 70 kW Generator | 1 | 1 | } | 2,000-gallon Water Tr | ruck | 1 | 1 | | |
| Passenger car, FCA | 1 | 1 1 | | Excavator (JD 210G) | EANIO | 1 1 | 1 | | |
| 2" centrifugal pump/hoses | 2 | 2 | ļ | Front End Loader (JD Bulldozer (JD 650K-X | | 1 | 1 | | |
| 20' Conex Box | 1 | 1 1 | | Plate compactors | -11 | 2 | 2 | | |
| 6. Comments / Amendments (Include Time) | | | | | | | | | |
| *In Demobilization status. | | | | | | | | | |
| Marione de la lata | | | | | | | | | |
| Signature of OSC Date | | | | 9 | 200 80g-fa 1/25/19 | | | | |
| Signature of OSC Date | | | | Signature of RM | ************************************** | Date | | | |