



## DAILY WORK ORDER

Operating Period: 11/26/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: <del>XXX</del> 13:00			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Commence and complete personnel and equipment mobilization; 2) Assess and correct institutional controls (temporary fencing, wattles and related erosion controls); 3) Assess and correct waste storage/stockpile controls (inspect and re-anchor poly covers/tarps, as needed);		1) Completed: reinstall of site fencing and street signs/barriers; 2) Completed: mobilization of personnel and equipment; 3) Completed: Inspection of waste storage/stockpile covers/tarps; stockpile secure upon arrival to site;					
OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 11/27/18 Date: 11/26/18		OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>			
<b>2. Upcoming Work Authorized</b>  Resume excavations in pre-determined and approved grids; prepare backyards of residential properties on N. Poplar Street for access and removal of storage shed and other personal effects; stage same as directed.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Current Period:</b>		<b>Total to Date:</b>			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				25 Truck Loads - 651.71 tons			
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>	<b>Quantity:</b>	<b>Personnel Category:</b>	<b>Quantity:</b>				
Response Manager	1	Operator	2				
FCA	1	Laborer	4				
Foreman	1	Truck Driver/Laborer	1				
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		*Mini-excavator (Bobcat E85)	2	2	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
20' Conex Box	1	1					
<b>6. Comments / Amendments (Include Time)</b>							
*Second mini-excavator (Bobcat E85), SN 800-05-5246, mobilized to site during this operational period.							
Personnel Onsite: D. Edgington, A. Harbin, J. Cordova, O. Leyva, O. Quintinilla all others mobed in today.							
Signature of OSC: <i>[Signature]</i>		Date: 11/27/18		Signature of RM: <i>[Signature]</i>		Date: 11/26/18	