

ENVIRONMENTAL RESTORATION LLC.

	***************************************			DAILY WORK OI	ROER	***************************************		M4444444444	
Operating	Period: 11/19/18		Task Order: 0618F0308						
Project Name: F.J. Doyle Salvage Site					OSC: Gary Moore/Paige Delgado				
Location (City, State): Leonard, Texas					Shift:	Start Time: Stop Time: 07:00 17:30			
1.	Work Authorized for the Period				Work Accomplished for the Period				
 Commence off-site T&D of non-regulated, non-hazardous soils (non-TSCA); Complete excavations in Grid No(s) FJD03-07E and FJD03-08W; Commence excavations in Grid No(s) FJD07-01; Cover and secure waste stockpiles. 					1) Completed: excavations in Grid No(s) FJD03-07E and FJD03-08W; 2) In Progress: Off-site T&D of non-regulated, non-hazardous soils; thirteen (13) loads delivered to TSDF and four (4) additional trucks pre-loaded for 11/20/18; 3) Completed: Cover and secure waste stockpiles, cover and anchor same;				
OSC Signature: O					OSC Signature:				
X/any More 11/21/18						X/an More 11/21/18			11/21/18
RM Signature: Date: Date: 12/16					RM Signature: Date: 1/2/18			Pate:	
2. Upcoming Work Authorized									
3. Quantity / Volume Tracking: Description: 2"- 3" Limestone Rock (Haul Road) Non-regulated, non-hazardous soils					Current Period: Total to Date: 5 Truck Loads - 47.25 tons 5 Truck Loads - 47.25 tons 13 Truck Loads - 312.89 tons 13 Truck Loads - 312.89 tons				
4.	Number of Darconna	I Author	ivad Curra	nt Parias			***************************************	***************************************	
Number of Personnel Authorized Current Period Personnel Category: Quantity:					Personnel Category: Quantity:				
Response Manager		1			Operator Oacegory:		2		
FCA		1			Laborer		4		
Foreman 1					Truck Driver/Laborer 1				
5.	Equipment Authorize	ed for Cu	irrent Peri	od					***************************************
Item	7.7.7.7.8.8.3	Qty	Used	Not Used / or Down	Item		Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM) ½ ton extended-cab		1 2	1 2	<u> </u>	Portable toilets Hand-wash station	••••	3	3	
1/2 ton crew-cab flatbed w/ fuel		1	1		Skid steer with bucks	∋t/forks	1	1	+
cell 1-ton dump-truck		4		Bobcat TS90		1			
½ -ton extended cab (POV)		1 1		Mini-excavator (Bobcat E85) 2,000-gailon Water Truck		1	1	+	
40' x 8' of	fice trailer	1	1	1	Excavator (JD 210G		1	1	
70 kW Ge		1	1	-			-	-	
20' Conex 6.	Comments / Amenda	nents (In	fude Tim	e)		-processore contraction of the second	***************************************		
	Odiniono i Parona		1011261	<u> </u>		***************************************	in the second se		
			· · · · · · · · · · · · · · · · · · ·		•				
Signature of OSC Date				Signature of RM Date					