

Message

From: Moore, Gary [Moore.Gary@epa.gov]
Sent: 12/17/2018 2:39:50 PM
To: 'Don Edgington' [d.edgington@erllc.com]; Delgado, Paige [Delgado.Paige@epa.gov]; Martin, John [martin.john@epa.gov]
CC: Angela Harbin [a.harbin@erllc.com]
Subject: RE: DWO
Attachments: 12.16.18 DWO No. 32 - F.J. Doyle Salvage Site - 12.16.18-signed.pdf

Don:

This is my understanding of items we are going to accomplish this week before we demobe on 12/22. I wanted to make sure we were on the same page. Please add to these or give me comments.

Monday:

- Complete excavation of EAS06 and continue on to EAS07 and EAS08;
- Complete touch-up excavation on FJD03-05 (Non-TSCA) and FJD03-06 (TSCA)
- Dispose of Non-TSCA stockpile to Maloy Landfill
- Restoration activities on FJD02 and FJD03 with existing backfill;
- After START sampling of DRA28, put liner in DRA28 and restore (don not put liner/fencing over the man water line – leave 1 foot away);

Tuesday:

- Complete excavations of EAS07 and continue on to EAS08;
- Dispose of Non-TSCA stockpile to Maloy Landfill;
- Dispose of TSCA stockpile to Itasca Landfill;
- Continue restoration activities on FJD02, FJD03, FJD08, and FJD09

Wednesday:

- Complete excavations of EAS08;
- Dispose of TSCA stockpile to Itasca Landfill;
- Receive topsoil and backfill and continue restoration activities focusing on FJD08, FJD09, FJD02, FJD03, DRA06, EAS03, EAS04, EAS05, EAS06, FJD06-01, and FJD07-01, as appropriate.

Thursday – Friday:

- Continue and complete installation of backfill and topsoil within FJD08, FJD09, FJD02, FJD03, EAS03, EAS04, EAS05, EAS06, FJD06-01, and FJD07-01 and other grids as appropriate;
- Complete excavations designated above from Monday - Wednesday;
- Complete disposal of TSCA stockpile, as possible;
- Prepare site for Christmas Break by moving wattles to appropriate locations and checking/securing fencing;
- Remove trees and root balls from FJD03-02 (this can be done when appropriate)

Tuesday, Jan 2:

- Team remobilizes to hotel from Christmas Break;
- RM checks out site for preparations for Jan 3 start;

Wednesday, Jan 3:

- DRA25 (no excavation but please shovel out the concrete drainage of material and blow water through the culvert towards DRA26)
- Continue excavations off-site: DRA26 (this should be done first as kids are out of school), , FJD05-01, DRA22, DRA04, DRA05, DRA03, and DRA02;
- Continue excavations on site: FJD04-07 (TSCA), FJD04-08 (TSCA), FJD04-05, FJD04-06, DRA09 and progressing north.

From: Don Edgington <d.edgington@erllc.com>

Sent: Sunday, December 16, 2018 7:13 PM

To: Moore, Gary <Moore.Gary@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>

Cc: Angela Harbin <a.harbin@erllc.com>

Subject: DWO

Everyone:

Today's report.

Have a good evening.

Don

Confidentiality Warning: This e-mail and any attachments contain information intended only for the use of the individual or entity named above. If the reader of this e-mail is not the intended recipient or the employee or agent responsible for delivering it to the intended recipient, any dissemination, publication or copying of this e-mail is strictly prohibited. Although this email has been scanned for malware, the sender does not accept any responsibility for any loss, disruption or damage to your data or computer system that may occur while using data contained in, or transmitted with, this e-mail. If you have received this e-mail in error, please immediately notify by return e-mail. Thank you.