



DAILY WORK ORDER

Operating Period: 12/16/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Continue/complete re-excavations in Grid No. DRA028; 2) Commence excavations in Grid No. EAS06; 3) Transfer C&D debris stockpile to Grid No. FJD04-01; 4) Continue initial restoration in Grid(s) No. FJD05-03A, FJD05-04A, EAS03, EAS04 and EAS05;		1) Complete: Re-excavations in Grid No. DRA028; 2) In Progress: Excavations in Grid No. EAS06; 3) Complete: Transfer of C&D debris stockpile to non-hazardous, non-regulated soil stockpile in Grid No. FJD04-01; 4) In Progress: Restoration in Grid(s) No. FJD05-03A, FJD05-04A, EAS03, EAS04 and EAS05..					
OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 12/17/18 Date: 12/16/18		OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>			
2. Upcoming Work Authorized		Continue excavations in Grid No. EAS06, commence excavations in Grid No. FJD03-06; resume off-site T&D of non-hazardous, non-regulated soils; sample drums and pails, courier to laboratory.					
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				71 Truck Loads - 1,756.20 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)				59 Truck Loads - 1,435.25 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box = 5 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:			
Response Manager		1		Operator			
FCA		1		Laborer			
Foreman		1		Truck Driver/Laborer			
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
1/2 ton extended-cab	2	2		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
1/2-ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
				2" centrifugal pump/hoses	2	2	
6. Comments / Amendments (Include Time)							
Signature of OSC		Date		Signature of RM		Date	