	(DER										
Operating Period: 12/16/18					Task Order: 0618F0308 Page 1 of 1						
Project Name: F.J. Doyle Salvage Sit	e			OSC: G	ary N	Moore/P	aige Delgado		÷		
Location (City, State): Leonard, Texas					[1]	2	Start Time: 07:00	••••••	Stop 17:30	Time:	
			***************************************	GEOGRAPHIC CONTRACTOR OF THE C	onni Milano	***************************************		****************			
1. Work Authorized for the Period					Work Accomplished for the Period						
<ol> <li>Continue/complete re-excavations in Grid No. DRA028;</li> <li>Commence excavations in Grid No. EAS06;</li> <li>Transfer C&amp;D debris stockpile to Grid No. FJD04-01;</li> <li>Continue initial restoration in Grid(s) No. FJD05-03A, FJD05-04A, EAS03, EAS04 and EAS05;</li> </ol>					<ol> <li>Complete: Re-excavations in Grid No. DRA028;</li> <li>In Progress: Excavations in Grid No. EAS06;</li> <li>Complete: Transfer of C&amp;D debris stockpile to non-hazardous, non-regulated soil stockpile in Grid No. FJD04-01;</li> <li>In Progress: Restoration in Grid(s) No. FJD05-03A, FJD05-04A, EAS03, EAS04 and EAS05.</li> </ol>						
OSC Signature:	Date:	OSC Sig	OSC Signature: Date:					)ate:			
_											
RM Signature JOHN SUG-56-1 Date: 12/16/				RM Sign	RM Signature: Copic (6)					2/16/10	
2. Upcoming Work Authorized	l		1 1	,		3	0			7 /	
Continue excavations in Grid No. EAS soils; sample drums and pails, courier			rations in Grid N	o. FJD03-0	16; re	sume o	ff-site T&D of	non-ha	izardous,	non-regulated	
3. Quantity / Volume Tracking	······································			50000000000000000000000000000000000000	***********	*****************		000000000000000000000000000000000000000	****************	***************************************	
Description:				Current	Current Period:			Total to Date:			
2"-3" Limestone Rock (Haul Road)								5 Truck Loads - 47.25 tons 71 Truck Loads - 1,756.20 tons			
Non-regulated, non-hazardous soils								1 Huc	K Loaus -	- 1,755.20 tons	
Select Backfill, Wolf Creek Plant (12–15 PI)									ick Loads - 1,435.25 tons		
C&D Debris (wooden portions of building stored in roll-off box)					1.3			1 30-у	I 30-yd, open-top box ≈5 tons		
					.00000000000	escatate parameter consi					
4. Number of Personnel Auth			od	<b></b>			·····				
Personnel Category: Response Manager	C NO. CONT. CO. CO. CO. CO. CO. CO. CO. CO. CO. CO				Personnel Category: Operator			Quantity:			
FCA 1				Laborer				3			
Foreman 1				Truck Driver/Laborer				<u> </u>			
5. Equipment Authorized for		Dariari			akki ki						
item Liquipment Administration	Qty	Used	Not Used /	Item	فسند مستد	<u> </u>		Qty	Used	Not Used /	
1/2 ton crew-cab pickup (RM)	1	-1	or Down	Portable	toile	ıts.		3	3	or Down	
1/2 ton extended-cab	2	2		Hand-wa		*****************		1	† 1	***************************************	
% ton crew-cab flatbed w/ fuel cell	1	1		Skid stee Bobcat T			et/forks	1	1		
1-ton dump-truck	1	1	<b>+</b>	Mini-exca			eat E85)	1	1	-	
1/2 -ton extended cab (POV)	1	1		2,000-ga				1	1	*	
40' x 8' office trailer	1	1		Excavato				1	1		
70 kW Generator	1	1		Front En				1	1		
Passenger car, FCA	1	1.		Bulldoze				1	1	<u> </u>	
20' Conex Box	1	1		2" centrit	fugal	pump/h	loses :	2	2		
	annicani anno anno ann			} 2″ cent⊓t	fugal	pump/r	10565	2	<u> </u>		
20' Conex Box	annicani anno anno ann		]	2" centra	fugal	pump/i	105es	2			
20' Conex Box	annicani anno anno ann			2" centrit			10585	2	j 2		