



Operating Period: 12/15/18				Task Order: 0618F0308 Page 1 of 1						
Project Name: F.J. Doyle Salvage Site	OSC: Gary Moore/Paige Delgado									
Location (City, State): Leonard, Texas				Shift:				Stop 15:3) Time: I0	
1. Work Authorized for the Pe	Work Accomplished for the Period									
 Continue/complete dewatering weather impacted grids, specifically Grid No. FJD03-02 and 04; Continue restoration in FJD03 grids; Continue initial restoration in Grid(s) No. FJD05-03A, FJD05-04A, EAS03, EAS04 and EAS05; Secure soil stockpile, cover backfill stockpile and stage equipment. 				1) Complete: Dewatering Grid No. FJD03-02; transfer rainwater down drainage ditch along southern portion of E. Cottonwood Street; 2) In Progress: Restoration in Grid(s) No. FJD03-02, FJD03-03, FJD03-04, FJD05-03A and FJD05-04A; 3) Secure site for the day						
DSC Signature: Date:				OSC Signature:				······	Date:	
RM Signature: Sugago Date: /2//5//				RM Signature:				And Address and the other de-	Date: 12/15/16	
2. Upcoming Work Authorized										
Commence excavations in Grid No. EAS06, dewater site areas, as needed. Continue restoration of cleared and approved grids.										
3. Quantity / Volume Tracking: Description: 2"- 3" Limestone Rock (Haul Road) Non-regulated, non-hazardous soils				71 Truck Load			k Loads k Loads	- 47.25 tons - 1,756.20 tons		
Select Backfill, Wolf Creek Plant (12–15 PI) C&D Debris (wooden portions of building stored in roll-off box)								– 1,435.25 tons op box ≈5 tons		
4. Number of Personnel Authorized Current Period										
Personnel Category: Quantity: Personnel Category: Quantity:										
Response Manager					Operator			3		
FCA	1				Laborer			3		
Foreman	i i				Truck Driver/Laborer 1					
5. Equipment Authorized for Current Period										
Item	Qty	Used	Not Used / or Down	Item			Qty	Used	Not Used / or Down	
1/2 ton crew-cab pickup (RM)	1	1		Portable toile	ets		3	3		
1/2 ton extended-cab	2	2	ļ	Hand-wash s			1	1		
% ton crew-cab flatbed w/ fuel cell	1	1		Skid steer wi Bobcat TS90	}		1	1		
1-ton dump-truck	1	1 \		Mini-excavat			1	1 1		
½ -ton extended cab (POV) 40' x 8' office trailer	1	1)	<u> </u>	2,000-gallon Excavator (J			1	1	-	
70 kW Generator	1	† †		Front End Lo			1	1		
Passenger car, FCA	1	† •		Bulldozer (JI			† 1	1	-	
20' Conex Box	1	1	<u> </u>	2" centrifuga			12	2		
6. Comments / Amendments (Include Time)										
gnature of OSC Date				Signature of	1488			Date		

Daily Work Order