



DAILY WORK ORDER

Operating Period: 12/07/18		Task Order: 0618F0308		Page 1 of 1																																																																																	
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado																																																																																			
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 15:30																																																																																	
1. Work Authorized for the Period 1) Continue removal scheduling, procurement and reporting; 2) Personnel pickup 2" centrifugal pump/hose to dewater open excavations after storm; 3) Pickup field and office supplies for upcoming removal schedule; 4) Mobilization of additional personnel to support field operations (equipment operator).		Work Accomplished for the Period 1) In Progress: Removal scheduling, procurement and reporting; 2) In Progress: Mobilization of additional personnel and equipment; 3) Completed: Procure additional office and field supplies for next week's operations; 4) Monitor and correct, as needed, site controls during weather stand-down.																																																																																			
OSC Signature:		Date:		OSC Signature:																																																																																	
RM Signature: <i>[Signature]</i>		Date: 12/7/18		RM Signature: <i>[Signature]</i>																																																																																	
Date: 12/7/18		Date: 12/7/18																																																																																			
2. Upcoming Work Authorized Resume off-site T&D of non-hazardous, non-regulated soils, site restoration and grid excavations as directed, weather permitting;																																																																																					
3. Quantity / Volume Tracking: <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Description:</th> <th>Current Period:</th> <th>Total to Date:</th> </tr> </thead> <tbody> <tr> <td>2" - 3" Limestone Rock (Haul Road)</td> <td></td> <td>5 Truck Loads - 47.25 tons</td> </tr> <tr> <td>Non-regulated, non-hazardous soils</td> <td></td> <td>25 Truck Loads - 651.71 tons</td> </tr> <tr> <td>Select Backfill, Wolf Creek Plant (12-15 PI)</td> <td></td> <td>21 Truck Loads - 545.09 tons</td> </tr> <tr> <td>C&D Debris (wooden portions of building stored in roll-off box)</td> <td></td> <td>1 30-yd. open-top box ≈ 5 tons</td> </tr> </tbody> </table>						Description:	Current Period:	Total to Date:	2" - 3" Limestone Rock (Haul Road)		5 Truck Loads - 47.25 tons	Non-regulated, non-hazardous soils		25 Truck Loads - 651.71 tons	Select Backfill, Wolf Creek Plant (12-15 PI)		21 Truck Loads - 545.09 tons	C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 5 tons																																																																	
Description:	Current Period:	Total to Date:																																																																																			
2" - 3" Limestone Rock (Haul Road)		5 Truck Loads - 47.25 tons																																																																																			
Non-regulated, non-hazardous soils		25 Truck Loads - 651.71 tons																																																																																			
Select Backfill, Wolf Creek Plant (12-15 PI)		21 Truck Loads - 545.09 tons																																																																																			
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 5 tons																																																																																			
4. Number of Personnel Authorized Current Period <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Personnel Category:</th> <th>Quantity:</th> <th>Personnel Category:</th> <th>Quantity:</th> </tr> </thead> <tbody> <tr> <td>Response Manager</td> <td>1</td> <td>Operator</td> <td>*3</td> </tr> <tr> <td>FCA</td> <td>1</td> <td>Laborer</td> <td>3</td> </tr> <tr> <td>Foreman</td> <td>1</td> <td>Truck Driver/Laborer</td> <td>1</td> </tr> </tbody> </table>						Personnel Category:	Quantity:	Personnel Category:	Quantity:	Response Manager	1	Operator	*3	FCA	1	Laborer	3	Foreman	1	Truck Driver/Laborer	1																																																																
Personnel Category:	Quantity:	Personnel Category:	Quantity:																																																																																		
Response Manager	1	Operator	*3																																																																																		
FCA	1	Laborer	3																																																																																		
Foreman	1	Truck Driver/Laborer	1																																																																																		
5. Equipment Authorized for Current Period <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> </tr> </thead> <tbody> <tr> <td>1/2 ton crew-cab pickup (RM)</td> <td>1</td> <td>1</td> <td></td> <td>Portable toilets</td> <td>3</td> <td>3</td> <td></td> </tr> <tr> <td>1/2 ton extended-cab</td> <td>2</td> <td>2</td> <td></td> <td>Hand-wash station</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>3/4 ton crew-cab flatbed w/ fuel cell</td> <td>1</td> <td>1</td> <td></td> <td>Skid steer with bucket/forks</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>1-ton dump-truck</td> <td>1</td> <td>1</td> <td></td> <td>Bobcat TS90</td> <td></td> <td></td> <td></td> </tr> <tr> <td>1/2-ton extended cab (POV)</td> <td>1</td> <td>1</td> <td></td> <td>Mini-excavator (Bobcat E85)</td> <td>2</td> <td>2</td> <td></td> </tr> <tr> <td>40' x 8' office trailer</td> <td>1</td> <td>1</td> <td></td> <td>2,000-gallon Water Truck</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>70 kW Generator</td> <td>1</td> <td>1</td> <td></td> <td>Excavator (JD 210G)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>Passenger car, FCA</td> <td>1</td> <td>1</td> <td></td> <td>Telescopic Forklift (JCB)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>20' Conex Box</td> <td>1</td> <td>1</td> <td></td> <td>Bulldozer (JD 650K-XLT)</td> <td>1</td> <td>1</td> <td></td> </tr> </tbody> </table>						Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down	1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3		1/2 ton extended-cab	2	2		Hand-wash station	1	1		3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1		1-ton dump-truck	1	1		Bobcat TS90				1/2-ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2		40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1		70 kW Generator	1	1		Excavator (JD 210G)	1	1		Passenger car, FCA	1	1		Telescopic Forklift (JCB)	1	1		20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down																																																																														
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3																																																																															
1/2 ton extended-cab	2	2		Hand-wash station	1	1																																																																															
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1																																																																															
1-ton dump-truck	1	1		Bobcat TS90																																																																																	
1/2-ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2																																																																															
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1																																																																															
70 kW Generator	1	1		Excavator (JD 210G)	1	1																																																																															
Passenger car, FCA	1	1		Telescopic Forklift (JCB)	1	1																																																																															
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1																																																																															
6. Comments / Amendments (Include Time) *This DWO has been prepared to cover the period starting 12/07/18 through 12/09/18. Additional operator in mobilization status during period.																																																																																					
Signature of OSC		Date		Signature of RM																																																																																	
				Date: 12/7/18																																																																																	