



DAILY WORK ORDER

Operating Period: 11/14/18		Task Order: 0618F0308		Page <u>1</u> of <u>1</u>			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> <u>2</u>	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period 1) Continue excavations in Grid No. FJD02-05; 2) Commence processing concrete slab and sump with concrete breaker; 3) Continue site preparations (import rock to improve truck loading area); 4) Complete characterization sampling of C&D debris (wood and concrete).		Work Accomplished for the Period 1) Completed: excavations in Grid No. FJD02-05; 2) Completed: characterization sampling of C&D debris and borrow materials; 3) In Progress: processing and sizing of concrete slab and tarmacs with concrete breaker; 4) In Progress: coordination of off-site transportation and disposal of staged 55-gallon drums and 5-gallon pails. 5) Completed: excavations in Grid No. FJD02-06, FJD02-10S					
OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 11/15/18 Date: 11/14/18		OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>			
2. Upcoming Work Authorized Continue excavations in alley between Cedar and Cottonwood Street(s); continue excavations along E. Cottonwood Street; continue removal of concrete foundation underneath removed building.							
3. Quantity / Volume Tracking:							
Description:		Previous Period:		Total to Date:			
2" - 3" rock for truck ingress/loading @ site		47.25 tons		47.25 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:	Quantity:	Personnel Category:	Quantity:				
Response Manager	1	Operator	2				
FCA	1	Laborer	4				
Foreman	1	Truck Driver/Laborer	1				
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
Hydraulic Hammer (Top 205J)	1	1		Excavator (JD 210G)	1	1	
20' Conex Box	1	1		70 kW Generator	1	1	
6. Comments / Amendments (Include Time) <div style="border: 1px solid black; height: 40px; width: 100%;"></div>							
Signature of OSC		Date		Signature of RM		Date	