



## DAILY WORK ORDER

Operating Period: 11/15/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Complete excavations in Grid No. FJD02-08; 2) Continue processing concrete slab and sump with concrete breaker; 3) Stage segregated trash and miscellaneous debris to Grid No. FJD004-1;		1) Completed: excavations in Grid No. FJD02-08; 2) Completed: staging of trash and miscellaneous debris from inside former site building; 3) In Progress: excavations in Grid No. EAS04; 4) In Progress: processing and sizing of concrete slab and tarmacs with concrete breaker;					
OSC Signature:		Date:	OSC Signature:		Date:		
RM Signature: <i>[Signature]</i>		Date: 11/15/18	RM Signature: <i>[Signature]</i>		Date: 11/15/18		
2. Upcoming Work Authorized							
Continue excavations in alley between Cedar and Cottonwood Street(s); continue excavations along E. Cottonwood Street; demobilize concrete breaker.							
3. Quantity / Volume Tracking:							
Description:		Previous Period:		Total to Date:			
2" - 3" rock for truck ingress/loading @ site		47.25 tons		47.25 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:			
Response Manager		1		Operator			
FCA		1		Laborer			
Foreman		1		Truck Driver/Laborer			
				1			
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
1/2 ton extended-cab	2	2		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
1/2-ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
Hydraulic Hammer (Top 205J)	1	1		Excavator (JD 210G)	1	1	
20' Conex Box	1	1		70 kW Generator	1	1	
6. Comments / Amendments (Include Time)							
Signature of OSC		Date		Signature of RM		Date	