CONTRACT EP-S4-16-04 MONTHLY CONTRACT STATUS REPORT REPORTING PERIOD OCTOBER 1 TO OCTOBER 28, 2018

USEPA Region 6 (EP-S4-16-04)					
Task Order:	0308	F.J. Doyle Salvage Site	Status:	Active	
OSC:	G. Moore		Response Manager:	D. Edgington	
Date of Order:	09/21/	18	Completion Date:	03/31/19	
Funds Obligated:	\$1,600	,000.00	Current Amount Invoiced:	\$0.00	
TO Ceiling Utilized:	0%		C - Amount Invoiced:	\$0.00	
			C - Amount Ready to be Invoiced:	\$0.00	
			C - Total:	\$0.00	

SUMMARY OF PROGRESS TO DATE:

Work plan was submitted to OSC on 10/9/18 and planning continued. Procurements for T&D, backfill, equipment, and site materials began with mobilization scheduled for 11/5/18.

PROBLEMS / Unique Situations / Corrective Actions:

None

Key Personnel Changes:

None

NEXT MONTH'S ANTICIPATED ACTIVITIES:

Mobilization anticipated for 11/5/18.

ACTUAL COSTS REPORTING PERIO	D:	PROJECT SPECIFIC DELIVERABLES:	STATUS: (N/A, PENDING, ONGOING, OR COMPLETE)
Cost Category	Cost	Daily Work Order	Ongoing
Labor	\$0.00	Quality Assurance Project Plan	N/A
Equipment	\$0.00	Site Health and Safety Plan	Complete
ODC (including pendings)	\$0.00	Site Progress Report	N/A
Total	\$0.00	CERCLA Off-Site Disposal Report	Pending
Difference from Monthly Report Total:	\$0.00	Final Site Report	Pending
Explanation of Difference:	N/A		

COST SAVINGS / INNOVATIVE APPROACHES UTILIZED:

None

Footnote: C = Cumulative