



## DAILY WORK ORDER

Operating Period: 11/05/18		Task Order: 0618F0308		Page <u>1</u> of <u>1</u>			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 05:00	Stop Time: 18:00			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Commence mobilization to site; 2) Commence assessment of site; 3) Commence site organization (meet with City of Leonard Water Department re: use of nearby hydrants; meet with proposed low bidder for waste and backfill transportation);		1) In Progress: personnel and equipment mobilization to site; 2) In Progress: site organization and planning; 3) In Progress: waste stream sampling and profiling (C&D Debris).					
OSC Signature:		Date:	OSC Signature:		Date:		
RM Signature: <i>[Signature]</i>		Date: 11/05/18	RM Signature: <i>[Signature]</i>		Date: 11/05/18		
<b>2. Upcoming Work Authorized</b>							
Commence site activities; revisions (as needed) of waste profiles; continue equipment mobilization and work plan finalization; continue waste disposal scheduling.							
<b>3. Quantity / Volume Tracking:</b>							
Description:		Previous Period:		Total to Date:			
N/A							
<b>4. Number of Personnel Authorized Current Period</b>							
Personnel Category:	Quantity:	Personnel Category:	Quantity:				
Response Manager	1	Operator	2				
FCA	1	Laborer	4				
Foreman	1	Truck Driver	1				
<b>5. Equipment Authorized for Current Period</b>							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		½ ton extended-cab (POV)	1	1	
½ ton extended-cab (FM)	1	1					
¾ ton crew-cab flatbed w/ fuel cell	1	1					
1-ton dump-truck	1	1					
1-ton stake-bed truck	1	1					
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC		Date		Signature of RM		Date	