



DAILY WORK ORDER

Operating Period: 11/06/18		Task Order: 0618F0308		Page <u>1</u> of <u>1</u>			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 05:00	Stop Time: 18:00			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Commence site preparation and organization; 2) Commence demolition preparations to site building; 3) Continue mobilization scheduling (equipment);		1) In Progress: site preparation and organization; 2) In Progress: demolition preparations to site building; 3) In Progress: mobilization scheduling for removal equipment.					
OSC Signature:		Date:		OSC Signature:			
RM Signature: <i>[Signature]</i>		Date: <u>11/06/18</u>		RM Signature: <i>[Signature]</i>			
Date: <u>11/06/18</u>		Date: <u>11/06/18</u>		Date: <u>11/06/18</u>			
2. Upcoming Work Authorized							
Continue site activities; revisions (as needed) of waste profiles; continue equipment mobilization and work plan finalization; continue waste disposal scheduling.							
3. Quantity / Volume Tracking:							
Description:		Previous Period:		Total to Date:			
N/A							
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:			
Response Manager		1		Operator			
FCA		1		Laborer			
Foreman		1		Truck Driver			
				1			
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		½ ton extended-cab (POV)	1	1	
½ ton extended-cab (FM)	1	1		20' conex box	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Portable toilets + hand-wash station	4	4	
1-ton dump-truck	1	1					
1-ton stake-bed truck	1	1					
6. Comments / Amendments (Include Time)							
Signature of OSC				Date			
Signature of RM				Date			