



DAILY WORK ORDER

Operating Period: 11/06/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 06:30	Stop Time: 17:00			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Commence site preparation and organization; 2) Commence demolition preparations to site building; 3) Continue mobilization scheduling (equipment);		1) In Progress: site preparation and organization; 2) In Progress: demolition preparations to site building; 3) In Progress: mobilization scheduling for removal equipment.					
OSC Signature:		Date:	OSC Signature:		Date:		
RM Signature: <i>Paige Delgado</i>		Date: 11/06/18	RM Signature: <i>Paige Delgado</i>		Date: 11/06/18		
2. Upcoming Work Authorized							
Continue site activities; revisions (as needed) of waste profiles; continue equipment mobilization and work plan finalization; continue waste disposal scheduling.							
3. Quantity / Volume Tracking:							
Description:		Previous Period:		Total to Date:			
N/A							
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:		Quantity:	
Response Manager		1		Operator		2	
FCA		1		Laborer		5	
Foreman		1		Truck Driver			
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets + hand-wash station	4	4	
½ ton extended-cab	2	2		20' conex box	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ ton extended-cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
6. Comments / Amendments (Include Time)							
0630 time start was purposes of introductory crew meeting; review expectations and removal requirements.[-							
Signature of OSC		Date		Signature of RM <i>Paige Delgado</i>		Date 11/06/18	