RESTORATION ENVIRONMENTAL RESTORATION LLC.

					decontract						
Operating Period: 11/07/18	Took Order: 061950202 Dogg 1 of 1										
					Task Order: 0618F0308						
Project Name: F.J. Doyle Salvage Site					OSC: Gary Moore/Paige Delgado						
Location (City, State): Leonard, Texas					1	2	Start Time 07:00	9 :	Sto 17:	p Time: 00	
Work Authorized for the Period					Work Accomplished for the Period						
 Continue site preparation and organization; Commence installation of temporary chain-link and construction fencing; Continue mobilization scheduling (equipment); Finalize backfill sourcing; Commence disposal coordination for (2) 55-gallon drums of organic liquids + 4 5-gallon pails of oily water. 					 In Progress: site preparation and organization; In Progress: installation and placement of temporary chain-link fencing; In Progress: mobilization scheduling for removal equipment; Finalize backfill sourcing; finalize transportation sourcing; In Progress: disposal coordination of drums and pails; 						
OSC Signature: Date:					Signa	·····	Date:				
RM Signature: Date: い/の/ら					RM Signature: Date: いんこん としょうしょう こうしゃ こうしゃ こうしゃ こうしゃ こうしゃ こうしゃ こうしゃ こうし						
mobilization and demolition preparations; Texas 811 additions 3. Quantity / Volume Tracking: Description: N/A									Total to Date:		
4. Number of Personr	nel Autl	norized	Current Period	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				*************			
Personnel Category:	Quantity:			Personnel Category:				Quantity:			
Response Manager	1			Operator				2	3		
FCA	1			Laborer				5	5		
Foreman					Truck Driver				***************************************		
5. Equipment Authori	zed for	Curren	t Period								
Item	Qty	Use d	Not Used / or Down	Item	Item		Qt y	Used	Not Used / or Down		
½ ton crew-cab pickup (RM)	1	1		Portable toilets + hand-wash station			4	4			
½ ton extended-cab	2	2		20' conex box				1	1		
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90				1	1		
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)				1	1		
½ ton extended-cab (POV)	1	1									
6. Comments / Amen	dments	(includ	e Time)			4					
Signature of OSC Date					Signature of RM Date						