

Task Name	Duration	Start	Finish
Western Plume Schedule	120 days	Mon 3/24/14	Fri 9/5/14
Installation of VPB 144 (completed)			Thu 1/23/14
Installation of VPB 142 (completed)			Tue 12/17/13
Installation of VPB 148 (completed)			Mon 3/17/14
Installation of VPB 150 (Rig #2) (completed)			Thu 5/1/14
Installation of VPB 140 (Rig#3) (completed)			Thu 5/8/14
Installation of VPB 156 (Rig #2) (completed)			Thu 7/3/14
Installation of VPB 154 (Rig #3) (completed)			Fri 9/5/14
Installation of VPB 149 (Rig #2) (completed)			Fri 10/31/14
Installation of VPBs			
Installation of VPB 158 (Rig #2)	40 days	Mon 12/29/14	Fri 2/20/15
Installation of VPB 141 (Rig #2)	40 days	Mon 2/23/15	Fri 4/17/15
Installation of VPB 157 (Rig #2)	40 days	Mon 4/20/15	Fri 6/12/15
Installation of VPB 159 (Rig #2)	40 days	Mon 6/15/15	Fri 8/7/15
Installation of VPB 155 (Rig #2)	40 days	Mon 8/10/15	Fri 10/2/15
Installation of VPB 160 (Rig #2)	40 days	Mon 8/10/15	Fri 10/2/15
Installation of VPB 143 (Rig #2)	40 days	Mon 10/5/15	Fri 11/27/15
Installation of Wells			
Installation of 120D3 (154; Rig #3; completed)			Fri 10/10/14
Installation of 120D2 (154; Rig #3; completed)			Wed 10/22/14
Installation of 120D1 (154; Rig #3; completed)			Mon 11/10/14
Installation of 122D3 (156; Rig #3; completed)			Fri 12/12/14
Installation of 122D2 (156; Rig #3)	20 days	Mon 1/5/15	Fri 1/30/15
Installation of 122D1 (156; Rig #3)	20 days	Mon 1/12/15	Fri 2/6/15
Installation of 124D2 (158; Rig #3)	20 days	Mon 2/23/15	Fri 3/20/15
Installation of 124D1 (158; Rig #3)	20 days	Mon 3/23/15	Fri 4/17/15
Installation of 107D2 (141; Rig#3)	20 days	Mon 4/20/15	Fri 5/15/15
Installation of 107D1 (141; Rig#3)	20 days	Mon 5/18/15	Fri 6/12/15
Installation of 123D2 (157; Rig #3)	20 days	Mon 6/15/15	Fri 7/10/15
Installation of 123D1 (157; Rig #3)	20 days	Mon 7/13/15	Fri 8/7/15
Installation of 125D2 (159; Rig #3)	20 days	Mon 8/10/15	Fri 9/4/15
Installation of 125D1 (159; Rig #3)	20 days	Mon 9/7/15	Fri 10/2/15
Installation of 121D2 (155; Rig #3)	20 days	Mon 10/5/15	Fri 10/30/15
Installation of 121D1 (155; Rig #3)	20 days	Mon 11/2/15	Fri 11/27/15
Installation of 126D2 (160; Rig #3)	20 days	Mon 11/30/15	Fri 12/25/15
Installation of 126D1 (160; Rig #3)	20 days	Mon 12/28/15	Fri 1/22/16
Installation of 106D2 (140; Rig #1)	20 days	Mon 8/17/15	Fri 9/11/15
Installation of 106D1 (140; Rig#1)	20 days	Mon 9/14/15	Fri 10/9/15
Installation of 114D2 (148; Rig#1)	20 days	Mon 10/5/15	Fri 10/30/15
Installation of 114D1 (148; Rig#1)	20 days	Mon 11/2/15	Fri 11/27/15
Installation of 115D2 (149; Rig#1)	20 days	Mon 11/30/15	Fri 12/25/15
Installation of 115D1 (149; Rig#1)	20 days	Mon 12/28/15	Fri 1/22/16

Installation of 116D2 (150; Rig #2)	20 days	Mon 11/30/15	Fri 12/25/15
Installation of 116D1 (150; Rig #2)	20 days	Mon 12/28/15	Fri 1/22/16
Installation of 109D2 (143; Rig #1)	20 days	Mon 1/18/16	Fri 2/12/16
Installation of 109D1 (143; Rig #1)	20 days	Mon 2/15/16	Fri 3/11/16
South Farmingdale Schedule (VPBs 151-153)		Mon 6/2/2015	Fri 12/26/14
Installation of VPB 152 (Rig#3) (completed)			Fri 7/11/14
Installation of VPB 151 (Rig#2) (completed)			Fri 9/5/14
Installation of VPB 153 (Rig #2)	40 days	Mon 11/3/14	Fri 12/26/14
Installation of BPOW7-1 (151; Rig #1)	20 days	Mon 3/2/15	Fri 3/27/15
Installation of BPOW7-2 (151; Rig #1)	20 days	Mon 3/30/15	Fri 4/24/15
Installation of BPOW7-3 (152; Rig #1)	20 days	Mon 4/27/15	Fri 5/22/15
Installation of BPOW7-4 (152; Rig #1)	20 days	Mon 5/25/15	Fri 6/19/15
Installation of BPOW7-5 (153; Rig #1)	20 days	Mon 6/22/15	Fri 7/17/15
Installation of BPOW7-6 (153; Rig #1)	20 days	Mon 7/20/15	Fri 8/14/15
Massapequa Schedule (VPBs 145-147) Rig #1	250 days	Mon 1/13/14	Fri 12/26/14
Installation of VPB 146 (completed)			Wed 3/26/14
Installation of VPB 145 (completed)			Mon 5/19/14
Installation of VPB 147 (completed)			Thu 7/24/14
Installation of VPB 145 Well 111D2 (aka BPOW 6-1; completed)			Tue 8/19/14
Installation of VPB 145 Well 111D1 (aka BPOW 6-2; completed)			Thu 9/11/14
Installation of VPB 146 Well BPOW6-3 (completed)			Fri 11/21/14
Installation of VPB 146 Well BPOW 6-4 (completed)			Fri 12/19/14
Installation of VPB 147 Well BPOW6-5	20 days	Mon 1/5/15	Fri 1/30/15
Installation of VPB 147 Well BPOW6-6	20 days	Mon 2/2/15	Fri 2/27/15
Note: Days are tallied as Work days - 5 per week			

0