

Task Name	Duration	Start	Finish
Western Plume Schedule			

<i>VPBs</i>			
Installation of VPBs 137, 138, 139 (completed)			
Installation of VPB 140 (completed)			
Installation of VPB 144 (completed)			Thu 1/23/14
Installation of VPB 142 (completed)			Tue 12/17/13
Installation of VPB 148 (completed)			Mon 3/17/14
Installation of VPB 150 (Rig #2) (completed)			Thu 5/1/14
Installation of VPB 140 (Rig#3) (completed)			Thu 5/8/14
Installation of VPB 156 (Rig #2) (completed)			Thu 7/3/14
Installation of VPB 152 (Rig#3) (completed)			Fri 7/11/14
Installation of VPB 151 (Rig#2) (completed)			Fri 9/5/14
Installation of VPB 154 (Rig #3) (completed)			Fri 9/5/14
Installation of VPB 149 (Rig #2) (completed)			Fri 10/31/14
Installation of VPB 153 (Rig #2) (completed)			Fri 12/26/14
Installation of VPB 158 (Rig #2) (completed)			Fri 3/13/15
Installation of VPB 141 (Rig #2) (completed)			Fri 5/1/15
Installation of VPB 157 (Rig #2) (completed)			Fri 6/26/15
Installation of VPB 159 (Rig #3) (completed)			Thu 7/23/15
Installation of VPB 155 (Rig #2) (completed)			Fri 9/4/15

<i>Current VPBs:</i>			
Installation of VPB 160 (Rig #2)	50 days	Mon 9/14/15	Fri 11/20/15

<i>Future VPBs:</i>			
Installation of VBP 165 (Rig #3)	45 days	Mon 11/30/15	Fri 1/29/16
Installation of VBP 163 (Rig#1)	45 days	Mon 11/30/15	Fri 1/29/16
Installation of VBP 162 (Rig#2)	40 days	Mon 2/15/16	Fri 4/8/16
Installation of VBP 166 (Rig#3)	40 days	Mon 4/25/16	Fri 6/17/16
Installation of VPB 161 (Rig #1)	40 days	Mon 4/25/16	Fri 6/17/16
Installation of VBP 167 (Rig #2)	40 days	Mon 7/4/16	Fri 8/26/16
Installation of VPB 164 (Rig#3)	40 days	Mon 9/12/16	Fri 11/4/16
Installation of VPB 143 (Rig #1)	40 days	Mon 9/12/16	Fri 11/4/16

<i>Wells</i>			
Installation of 120D3 (154; Rig #3; completed)			Fri 10/10/14
Installation of 120D2 (154; Rig #3; completed)			Wed 10/22/14
Installation of 120D1 (154; Rig #3; completed)			Mon 11/10/14
Installation of 122D3 (156; Rig #3; completed)			Fri 12/12/14
Installation of 122D2 (156; Rig #3; completed)			Mon 1/12/15
Installation of 122D1 (156; Rig #3; completed)			Mon 2/2/15
Installation of 123D1 (157; Rig #1)(completed)			Thu 7/9/15
Installation of 123D2 (157; Rig #1) (Completed)			Wed 8/5/15
Installation of 123D3 (157; Rig #1)(Completed)			Tue 9/1/15
Installation of 107D3 (141; Rig#3) (Completed)			Fri 8/28/15

Installation of 107D2 (141; Rig#3) (Completed)			Mon 9/14/15
Installation of 107D1 (141; Rig#3) (Completed)			Wed 9/30/15

<i>Current Wells:</i>			
Installation of 114D3 (148; Rig#1) (Completed)	18 days	Mon 9/14/15	Wed 10/7/15
Installation of 114D1 (148; Rig#1) (Completed)	12 days	Thu 10/8/15	Fri 10/23/15
Installation of 114D1 (148; Rig#1)	20 days	Mon 10/26/15	Fri 11/20/15
Installation of 121D1 (155; Rig #3) (Completed)	16 days	Mon 10/5/15	Mon 10/26/15
Installation of 121D2 (155; Rig #3) (Completed)	14 days	Tue 10/27/15	Fri 11/13/15

<i>Future Wells:</i>			
Installation of 126D3 (160; Rig #2)	20 days	Mon 11/23/15	Fri 12/18/15
Installation of 126D2 (160; Rig #2)	20 days	Mon 12/21/15	Fri 1/15/16
Installation of 126D1 (160; Rig #2)	20 days	Mon 1/18/16	Fri 2/12/16
Installation of 131D2 (165; Rig #3)	20 days	Mon 2/1/16	Fri 2/26/16
Installation of 131D1 (165; Rig #3)	20 days	Mon 2/29/16	Fri 3/25/16
Installation of 131D (165; Rig #3)	20 days	Mon 3/28/16	Fri 4/22/16
Installation of 129D2 (163; Rig #1)	20 days	Mon 2/1/16	Fri 2/26/16
Installation of 129D1 (163; Rig #1)	20 days	Mon 2/29/16	Fri 3/25/16
Installation of 129D (163; Rig #1)	20 days	Mon 3/28/16	Fri 4/22/16
Installation of 128D2 (162; Rig #2)	20 days	Mon 4/11/16	Fri 5/6/16
Installation of 128D1 (162; Rig #2)	20 days	Mon 5/9/16	Fri 6/3/16
Installation of 128D (162; Rig #2)	20 days	Mon 6/6/16	Fri 7/1/16
Installation of 132D2 (166; Rig #3)	20 days	Mon 6/20/16	Fri 7/15/16
Installation of 132D1 (166; Rig #3)	20 days	Mon 7/18/16	Fri 8/12/16
Installation of 132D (166; Rig #3)	20 days	Mon 8/15/16	Fri 9/9/16
Installation of 127D2 (161; Rig #1)	20 days	Mon 6/20/16	Fri 7/15/16
Installation of 127D1 (161; Rig #1)	20 days	Mon 7/18/16	Fri 8/12/16
Installation of 127D (161; Rig #1)	20 days	Mon 8/15/16	Fri 9/9/16
Installation of 133D2 (167; Rig #2)	20 days	Mon 8/29/16	Fri 9/23/16
Installation of 133D1 (167; Rig #2)	20 days	Mon 9/26/16	Fri 10/21/16
Installation of 133D (167; Rig #2)	20 days	Mon 10/24/16	Fri 11/18/16
Installation of 130D (164; Rig #3)	20 days	Mon 11/7/16	Fri 12/2/16
Installation of 130D2 (164; Rig #3)	20 days	Mon 12/5/16	Fri 12/30/16
Installation of 130D1 (164; Rig #3)	20 days	Mon 1/2/17	Fri 1/27/17
Installation of 109D2 (143; Rig #1)	20 days	Mon 11/7/16	Fri 12/2/16
Installation of 109D1 (143; Rig#1)	20 days	Mon 12/5/16	Fri 12/30/16
Installation of 109D (143; Rig #1)	20 days	Mon 1/2/17	Fri 1/27/17

Installation of 124D2 (158; Rig #2)	20 days	Mon 11/21/16	Fri 12/16/16
Installation of 124D1 (158; Rig #2)	20 days	Mon 12/19/16	Fri 1/13/17
Installation of 124D (158; Rig #2)	20 days	Mon 1/16/17	Fri 2/10/17
Installation of 125D2 (159; Rig #3)	20 days	Mon 1/30/17	Fri 2/24/17
Installation of 125D1 (159; Rig #3)	20 days	Mon 2/27/17	Fri 3/24/17
Installation of 125D1 (159; Rig #3)	20 days	Mon 3/27/17	Fri 4/21/17
Installation of 106D2 (140; Rig #1)	20 days	Mon 1/30/17	Fri 2/24/17
Installation of 106D1 (140; Rig#1)	20 days	Mon 2/27/17	Fri 3/24/17
Installation of 106D (140; Rig#1)	20 days	Mon 3/27/17	Fri 4/21/17
Installation of 115D2 (149; Rig #2)	20 days	Mon 2/13/17	Fri 3/10/17
Installation of 115D1 (149; Rig #2)	20 days	Mon 3/13/17	Fri 4/7/17
Installation of 115D (149; Rig #2)	20 days	Mon 4/10/17	Fri 5/5/17
Installation of 116D2 (150; Rig #3)	20 days	Mon 4/24/17	Fri 5/19/17
Installation of 116D1 (150; Rig #3)	20 days	Mon 5/22/17	Fri 6/16/17
Installation of 116D (150; Rig #3)	20 days	Mon 6/19/17	Fri 7/14/17

<i>Outpost Wells</i>			
South Farmingdale Schedule (VPBs 151-153)			
Installation of VPB 151 (Rig#2) (completed)			Fri 9/5/14
Installation of VPB 152 (Rig#3) (completed)			Fri 7/11/14
Installation of VPB 153 (Rig #2) (completed)			Fri 12/26/14
Installation of RE117D2 (151; Rig #3) (completed)			Fri 3/13/15
Installation of BPOW5-4 (151; Rig #3) (completed)			Tue 4/14/15
Installation of RE117D1 (151; Rig #3) (completed)			Fri 3/27/15
Installation of RE118D1 (152; Rig#1) (completed)			Fri 4/24/15
Installation of BPOW5-5 (152; Rig #1) (completed)			Fri 4/17/15
Installation of BPOW5-6(152; Rig #1) (completed)			Fri 5/8/15
Installation of RE119D1 (153; Rig #1) Completed			Thu 7/9/15
Installation of BPOW5-7 (153; Rig #1) completed			Mon 6/22/15
Massapequa Schedule (VPBs 145-147) Rig #1			
Installation of VPB 146 (completed)			Wed 3/26/14
Installation of VPB 145 (completed)			Mon 5/19/14
Installation of VPB 147 (completed)			Thu 7/24/14
Installation of VPB 145 Well 111D2 (aka BPOW 6-1; completed)			Tue 8/19/14
Installation of VPB 145 Well 111D1 (aka BPOW 6-2; completed)			Thu 9/11/14
Installation of VPB 146 Well BPOW6-3 (completed)			Fri 11/21/14
Installation of VPB 146 Well BPOW 6-4 (completed)			Fri 12/19/14
Installation of VPB 147 Well BPOW6-5 (completed)			Fri 5/8/15

Installation of VPB 147 Well BPOW6-6 (Rig#3) (Completed)			Mon 7/27/15
---	--	--	-------------

Note: Days are tallied as Work days - 5 per week