

Message

From: Lisichenko, Peter [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=LISICHENKO, PETER]
Sent: 2/22/2019 8:20:56 PM
To: Abrams, Tom [Tom.Abrams@parsons.com]
CC: Sweitzer, Mark [Mark.Sweitzer@Honeywell.com]; Glaza, Edward [Edward.Glaza@parsons.com]; Coladonato, Steve [Steven.Coladonato@Honeywell.com]; Poulsen, Jeffrey [Jeffrey.Poulsen@parsons.com]; Prohaska, Ronald [Ronald.Prohaska@parsons.com]; Alen Trpevski [atrpevski@oscinc.com]; Dale Desnoyer (dale@allendesnoyers.com) [dale@allendesnoyers.com]; Mcpherson, Benjamin J (DEC) [benjamin.mcpherson@dec.ny.gov]
Subject: Re: Tonawanda Coke Site 108

Thank you for the update Tom.

Sent from a mobile device

Peter Lisichenko
On-Scene Coordinator
Region 2 USEPA
347-276-6251

On Feb 22, 2019, at 2:16 PM, Abrams, Tom <Tom.Abrams@parsons.com> wrote:

Peter, As a follow-up to my earlier email below and discussions you have had with Ron:

- OSC will mobilize on Monday the 25th
- Tarp piles on Tuesday
- Start berm repairs on Wednesday with completion by Thursday or Friday. Delaying start of berm work to allow the ground to freeze after the warm weather projected over the weekend.

Tom

From: Abrams, Tom
Sent: Friday, February 15, 2019 4:26 PM
To: Peter Lisichenko (lisichenko.peter@epa.gov) <lisichenko.peter@epa.gov>
Cc: Sweitzer, Mark <Mark.Sweitzer@Honeywell.com>; Glaza, Edward <Edward.Glaza@parsons.com>; Coladonato, Steve <Steven.Coladonato@Honeywell.com>; Poulsen, Jeffrey <Jeffrey.Poulsen@parsons.com>; Prohaska, Ronald <Ronald.Prohaska@parsons.com>; Alen Trpevski <atrpevski@oscinc.com>; Dale Desnoyer (dale@allendesnoyers.com) <dale@allendesnoyers.com>
Subject: Tonawanda Coke Site 108

Pete, Wanted to give you a status update before I leave for vacation (out next week).

1. Jeff Poulsen (716.432.7685) is coordinating with DEC on Material Import paperwork. Preliminary data is in and material looks good.
2. Planning on doing berm work and soil pile covering w/o 2/25.
3. Ron Prohaska (716.564.7033) is coordinating with OSC on start of work, including evaluating projected weather conditions. Ron will confirm start arrangements with you later next week.
4. Arranging rental of onsite roll off with WTS.

Please call me if you would like to discuss. Thanks.

Tom

Thomas H. Abrams
Senior Project Manager
Suite 350

301 Plainfield Road, Syracuse, New York 13212
tom.abrams@parsons.com - (Direct Office Line) 315.552.9670; (Cell) 315.263.5109

PARSONS - Envision More

www.parsons.com | [LinkedIn](#) | [Twitter](#) | [Facebook](#)



'NOTICE: This email message and all attachments transmitted with it may contain privileged and confidential information, and information that is protected by, and proprietary to, Parsons Corporation, and is intended solely for the use of the addressee for the specific purpose set forth in this communication. If the reader of this message is not the intended recipient, you are hereby notified that any reading, dissemination, distribution, copying, or other use of this message or its attachments is strictly prohibited, and you should delete this message and all copies and backups thereof. The recipient may not further distribute or use any of the information contained herein without the express written authorization of the sender. If you have received this message in error, or if you have any questions regarding the use of the proprietary information contained therein, please contact the sender of this message immediately, and the sender will provide you with further instructions.'

The content image001.jpg of type has been blocked.