

Reference #			EPA	
BIA	HUD	EPA	Work Description	Requested Time
		3:20	Coordinate Order Review Meeting - Clarify Requirements And Time Frame - Concerns & Issues - Continued open Communication	5/23/2019 (EAO Date) (Start Date to be agreed upon with EPA) (Tentative Start Date 7/15/19)
		3:21	Finalize Response to Order Action Plan - Discussion topics	1st Meeting
		3:22	Engineering Report: -Water Treatment Plant -Distribution System & Valving	Refer to EPA Item 3:20
		3.23	Engineering Report to EPA	Refer to EPA Item 3:20
		3.24	Engineering Report Action Plan To Address: - Turbidity - Low Pressure - Chlorine Residual - Reliability/Operability	
		3.25	Complete Action Plan for EPA Issues:	Refer to EPA Item 3:20
<b>SUB TOTAL 1</b>				
		3.26-f	<b>Coagulation Chemical</b> - Conform to SOP	
		3.28	<b>Coagulation SOP</b> - Prepare SOP	Refer to EPA Item 3:20
		3.26-g	<b>Jar Testing</b> - Coagulation/Flocculation Testing perform daily	
		3.26-j	<b>Colorimeters</b> - Use appropriate reagents	
		3.26-k	<b>Cross Connection Plan</b>	
		3:30/31	<b>Reporting</b> - Update to Adam Baron EPA	
		3.27	<b>Sed Tank</b> - remove settled solids	

		3.26-a	<b>Turbidity Meters</b> - Install Automated meters with targets, alarms, shutoff, coagulant control features	
	HUD 006		<b>Carbon Dust Enclosure</b> - Replacement	
		3.26-l (merged)	<b>Filter Backwash</b> - Functional operability test/study; Prepare Backwash SOP	
BIA 00075	HUD 005		<b>Filter Media</b> - Replacement	
	HUD 001		<b>Filter Media</b> - Review	
		3.26-h	<b>Sampling System</b> - Repair malfunctioning sample line IFE #2	
	HUD 009		<b>Backwash Settling Pond</b> - Lining	
BIA 00071	HUD 003	3.26-e	<b>Finished Water Lift Pumps</b>	
		3.26-c	<b>Flow Control Valves</b> - For each finished water pump	
		3.26-b	<b>Flow Meters</b> - Install raw water FM for coagulant flow control; Interposes; Lift Station; Coagulant Feed, Settling Tanks	
BIA 00074	HUD 008		<b>HVAC</b> - Supply Controls @ Water Treatment Plant	

	HUD 007	3.29	<b>Raw Water Intake</b> - Repair Air Scour	
BIA 00072	HUD 002		<b>Raw Water Well/Pumps/Electrical/MICAR</b> - Chemical Dosing & Mixing	
BIA 00073		3.26-d	<b>SCADA</b> - Enable Flow Control, pH Monitoring and Control, Temperature Monitoring, Disinfection Monitoring and Control, Lift Pump Operation	
	HUD 010		<b>WTF/Sample Wastewater Disposal</b> - System Sewer Separation/Septic Tank issue	
	HUD 011		<b>Administrative Tasks</b>	
	HUD 012		<b>Indirect Costs</b>	
	HUD 013		<b>IHS Technical Assistance &amp; Inspections</b>	
			<b>Engineering Support</b> - Coordinate, Design, and Implement EPA/HUD/BIA funded work	
<b>SUB TOTAL 2</b>				
			-Replace and/or Repair 7 primary PRV/Flow Control Stations -All 7 Station surveyed, repairs designed -Forestry, Catholic Church, George Street, Greely Heights, West Hill Stations construction is proceeding - SE Station, Kah-Ne-ta and final George Street repairs to be scheduled	
			WTP Operator Training Sponsored by EPA	

**SUB TOTAL 3**

**TOTAL**

				BIA Funds
Time Frame	Ops/Main/Cap	Status	Notes	
5 days after		Complete		
24 hr prior		Complete		
120 days after		Being Coordinated with PDG/B&A  Phi \$150K PhII \$300K	Funding To Be Confirmed with ICF  FUNDS BEING SOUGHT FROM EPA/STATE	
125 Days After				
150 days After				
				\$ -
5-Aug-19	O	Ongoing & Complete	1. Sample for jar testing soon to be modified to allow sample from Raw Water Wet Well.	
30 days after	O		2. Reagent testing ongoing with IHS.	
	O		3. Coagulant analysis completed.	
	O		4. Testing results confirmed use of Alum as coagulant.	
	O		1. Reagents correct for colorimetry of chlorine residual and total testing.	
	O		1. Currently TRIBES has one certified operator for cross connection application. Additional operator scheduled for training.	
			2. TRIBES has cross connection plan and requires updating.	
Weekly	O	Ongoing		
June 1 2019	O	Complete		

	M		<ol style="list-style-type: none"> <li>1. Desire to utilize WonderWare for remote control and data acquisition.</li> <li>2. Desire to use Hach turbidity meters.</li> <li>3. Existing Hach turbidity meters outdated.</li> </ol>	
	M		<ol style="list-style-type: none"> <li>1. New facility to be constructed and contained outside existing building.</li> <li>2. Need to be evaluated in conjunction with filter media evaluation.</li> </ol>	
	M		<ol style="list-style-type: none"> <li>1. Neptune Microflock filters contain five +/- different materials.</li> <li>2. Anthracite media replaced several years ago.</li> <li>3. All media types in need of evaluation.</li> </ol>	
	C			\$ 38,000
	C			\$ 20,000
	M	Complete		
	C		<ol style="list-style-type: none"> <li>1. Current liner failure results in wash water short circuit to the Deschutes River.</li> <li>2. Liner is a bentonite layer.</li> <li>3. Repair period is limited and opportunity for work will drive schedule.</li> <li>4. In addition to the liner, the discharge and weir plates require replacement.</li> </ol>	
Aug-18	C		<ol style="list-style-type: none"> <li>1. Motors completed by TRIBES.</li> <li>2. Full review of the pump system is required to establish maintenance management strategies.</li> <li>3. Confirm adequate MICAR inputs/outputs during work.</li> </ol>	\$ 85,000
	M			
	C	need 60k		
	C		<ol style="list-style-type: none"> <li>1. \$23,000 from Fund 310 may be utilized if needed.</li> </ol>	\$ 42,000

	C		<ol style="list-style-type: none"> <li>1. Determine issue associated with intake.</li> <li>2. Confirm compliance with ESA.</li> <li>3. Make good screen connection.</li> </ol>	
	C		<ol style="list-style-type: none"> <li>1. Pumps and motors to be evaluated and full requirements to be determined.</li> <li>2. Chemical dosing and mixing requirements also to be evaluated.</li> </ol>	\$ 10,000
	C	Data Collection by Staff	<ol style="list-style-type: none"> <li>1. Develop monitoring and control strategy to modify P&amp;ID's.</li> <li>2. WonderWare licenses were purchased and integration not performed.</li> </ol>	\$ 148,000
	C		<ol style="list-style-type: none"> <li>1. IHS has developed plans/specifications for septic tank replacement and sampling system separation.</li> <li>2. Documentation to be finalized for procurement.</li> </ol>	
		Sole Source Negotiation with PDG/B&A	<ol style="list-style-type: none"> <li>1. COO requested scope of services and budget to be finalized no later than 8/16.</li> <li>2. Funding for these services to be request from Oregon Community Foundation.</li> <li>3. The indicative \$160,000 is limited to the current BIA/HUD referenced projects.</li> </ol>	
				<b>\$ 343,000</b>
	C	1st five under construction, last 2 schedule to be confirmed	<ol style="list-style-type: none"> <li>1. BI to have prepared and completed HUD application for \$450,000.</li> <li>2. BI to have prepared request letter for BIA \$254,000.</li> </ol>	\$ 254,000
	C	Sole Source Project with PDG/B&A under evaluation by EPA. Training Nov. 2019	<ol style="list-style-type: none"> <li>1. Scope of services and budget to be provided to EPA by PDG/B&amp;A.</li> </ol>	

	\$ 254,000
	\$ 597,000



HUD Funds	IHS In-Kind Assistance	EPA Funds	Oregon Community Foundation	TRIBES	Obligated Funds Total
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -

					\$ -
\$ 30,000					\$ 30,000
					\$ -
\$ 29,000					\$ 67,000
\$ 30,000					\$ 50,000
					\$ -
\$ 60,000					\$ 60,000
\$ 90,000					\$ 175,000
					\$ -
					\$ -
				\$ 23,000	\$ 65,000

\$ 48,000					\$ 48,000
\$ 90,000					\$ 100,000
				\$ 49,000	\$ 197,000
\$ 50,000					\$ 50,000
\$ 10,000					\$ 10,000
\$ 10,000					\$ 10,000
	\$ 80,000				\$ 80,000
			\$ 160,000		\$ 160,000
<b>\$ 447,000</b>	<b>\$ 80,000</b>	<b>\$ -</b>	<b>\$ 160,000</b>	<b>\$ 72,000</b>	<b>\$ 1,102,000</b>
\$ 450,000					\$ 704,000
		\$10,000 - \$25,000			\$ 25,000

\$ 450,000		\$ 25,000	\$ -	\$ -	\$ 729,000
\$ 897,000	\$ 80,000	\$ 25,000	\$ 160,000	\$ 72,000	\$ 1,831,000