

Message

---

**From:** LEE, LILY [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=D6085A744F9347E6836C54C0E85B97B2-LLEE06]  
**Sent:** 7/25/2018 7:18:47 AM  
**To:** juanita.bacey@dtsc.ca.gov  
**Subject:** Re allegations from former workers FW: Navy Work Performed During February  
**Attachments:** TtEC Response to Alpha Scan Inquiry (4).pdf

-----Original Message-----

From: Brooks, George P CIV [mailto:george.brooks@navy.mil]  
Sent: Thursday, June 7, 2018 10:13 AM  
To: LEE, LILY <LEE.LILY@EPA.GOV>  
Cc: Slack, Matthew L CIV SEA 04 04N <matthew.slack@navy.mil>; Edwards, Zachary L CIV SEA 04 04N <zachary.edwards@navy.mil>; Liscio, Matthew P CIV SEA 04, NAVSEA DET RASO <matthew.liscio@navy.mil>; Macchiarella, Thomas L JR CIV NAVFAC HQ, BRAC PMO <thomas.macchiarella@navy.mil>  
Subject: FW: Navy Work Performed During February

Hi Lily, below is an accounting of field work from our contractor for February (they assert that they did not place any soil on Parcel A). For the week of February 5, soil was being used for backfill on the North Perimeter and Panhandle. The North Perimeter is that part of Parcel E-2 adjacent to the UCSF facility where we saw the contractor placing the foundation soil layer for the E-2 cover. I don't yet have an accounting of the developer's field work activities for February 8 and 9.

Also, attached is the technical paper on alpha scan rate that appears in footnote 3 of Table 6.2 in the draft Building Findings Report. Let me know if you need help going back to the building report database to find the duplicated data. pat

Field Work Summary from Weekly QC Meetings and Daily Reports:

Week of 2/5; Excavation of Parcel F, Backfilling Tidal Wetlands, Panhandle and Parcel F, RSY Pad soil processing and debris scanning. Cleared material from RSY Pad was taken from the pads to North Perimeter and Panhandle for backfill.

Week of 2/12; Excavation of Parcel F, Backfilling Tidal Wetlands, Panhandle and Parcel F, RSY Pad soil processing, Power-screen Operation and debris scanning.

Week of 2/19; Excavation of Shoreline SUS and Parcel F, Backfilling Tidal Wetlands and Panhandle, RSY Pad soil processing, Power-screen Operation and debris scanning. Cleared soil was moved from RSY Pads to Panhandle area for backfill.

Week of 2/26; Excavation of Shoreline and East Adjacent Areas, Backfilling Tidal Wetlands and Panhandle, RSY Pad soil processing, Power-screen Operation and debris scanning. Rock and debris transferred to North Perimeter area (Waste Consolidation Area). Cleared soil from RSY pad moved to Building 600 staging area.

George (Patrick) Brooks, PG  
Environmental Business Line Team Leader  
Hunters Point, Treasure Island, Tustin, El Toro and San Diego NTC  
Navy BRAC PMO West  
33000 Nixie Way  
Bldg 50  
San Diego CA 92147  
619-524-5724 (office)  
619-322-1866 (cell)