DRAFT

Oraft Schedule BNSF Railway Company Haystack Mines Site McKinley County, New Mexico



	Estimated							
Task	Duration		No control	December 2019	and the state of	February 2020	March 2020	April 2020
	Needs 1					20 000 000 000		
TCRA Activities Community Engagement								
Community Liaison Identification and Contracting	9							
Chapter Meeting Participation	ŭ							
Community Blessing Ceremony Completion	1							
Pre-Field Activities	·							
Complete Homesite Survey	1							
Homesite Survey Report Preparation	5							
BIA Review/Approval of Homesite Application	5							
Contractor Bid Walk	1	 						
Contractor Questions on Bid Package	2							
Response to Contractor Questions	2							
Contractor Proposal Preparation	2							
Contractor Selection and Contracting	2-3							
Pre-Construction Coordination and Planning	2-5							
SWPPP Preparation	8							
Submit NOI	1							
Submit NOT	1							
Mobile Home Relocation								
Revise and Submit Relocation Package to USEPA/BIA/NNEPA	2							
USEPA/BIA/NNEPA Review/Approval of Relocation Package	2-3							
Ex SPENSION PRINCE(PP) Review/Approval of Relocation Package	2-3							
Order and Fabricate Mobile Homes	6-9	 			1 1 1			
Coordinate with NTUA to set up water	6							
Coordinate with Continental Divide to set up electric service	6							
Biological Survey Completion	1							
Gamma Scan TCRA locations	1							
Ex. 6 Personal Privacy (PP) Homesite Relocation	2							
Utility Construction	2			***************************************				
Coordination with USFWS/NNDFW on Biological Clearance	7							
Biological Survey Completion	1							
TCRA Construction Activities Implementation	4					***************************************		

Acronyms and Abbreviations:

Field Activities (outline indicates baseline schedule)
Field Activities completed
Office Activities (outline indicates baseline schedule)

Hatched cells denote schedule item range