

BCT ACTION ITEMS
BCT July 2019 Conference Call Action Item Status
Performance Based Remediation at Former Williams AFB
Contract No. FA8903-09-D-8572, Task Order 0002

	BCT Action Items	Organization	Site	Status
116	AF to update GRIC on LF004	AF	LF004	Further work on the property transfer mechanism and communication with GRIC will occur when AF is closer to FOST initiation.
117	Keep ADEQ up to date on stakeholder communication	AF		Airport coordinator inquiries continue on FT002 transfer (July 2019), they are eager to obtain ownership of FT002 parcel. Coordinating with ASU on ST35 system and well decommissioning scheduling. Water tower property transfer documents were sent to ASU and they do not have comments. Sent email to Dept. of Educ. about water tower FOST status.
124	Finalize RAB adjournment	AF		Proposed adjournment notice requesting public comment published with comment period 11/18/2018-12/18/2018. No comments received. Adjournment Report approved by Dr. TerMaath 5/23/2019 and will go to Admin. Record. Notice of adjournment will be issued by letter and another public notice will be published. AF PA drafted the notice July 2019.
139	Issue annual basewide groundwater contour update (based on sites where contour data is available) using November results	Wood	Active GW sites	Spring 2019 version based on Fall 2018 data issued 6/5/2019.
172	Evaluate possible SVI impacts at the Army Reserve Building	AF/Wood	ST012	Design drawings show poly liner. Wood also communicating with Army on injection plans at ST012. Received drawing from Army confirming design. Details are limited. Wood recommendation under AF review and contracting strategy will be discussed (July 2019).
178	FT002 RACR and property transfer	Team	FT002 and PFAS	AF approved keeping the DEUR in place 11/27/18. RTC and final report have been revised and are under AF review (July 2019). ESD being drafted to add land use controls to the remedy.
180	Discuss placement and priority of additional wells at ST012.	Team	ST012	AF contracting provided guidance on the path forward for additional wells. Contracting package submitted to contracting by 6/20/2019 and was held up. Package to move forward as of 7/25/2019 will target Aug or Sept award. Updated well table and figures will be provided to team (to include responses to 4/16 and 5/15 comments).

	BCT Action Items	Organization	Site	Status
183	Additional data ST012	TEAM	ST012	ADEQ issued data requests 11/15/2018 and 4/24/2019. Data being compiled if available, is being presented in BCT calls and/or posted. Response to 4/24/2019 ADEQ letter issued 6/21/2019. ONGOING
184	AF to issue letter to adjacent ST012 property owners to request advance notification of any proposed construction projects adjacent to ST012	AF	ST012	AF working on draft letters (June/July 2019). Figure(s) will be attached showing well locations.
185	AF and ASU to sign memo for record for ASU retaining ST035 enclosure	AF	ST035	Draft memo for record sent to ASU for review. (June 2019)
186	PCOR listed in guidance for possible inclusion in partial NPL deletion docket but not mandatory. Next step is draft NOIPD.	Team		PCOR has been drafted by EPA and is under EPA review. draft NOIPD under AF review.
187	Issue newsletter	AF		Will discuss in Fall 2019 depending on PFOS/PFOA SI report status, water tower transfer, etc.

Next new item 188