

**Riverside Ag Park, Former Camp Anza & Off-Site Riverside Ag Park Perimeter Area**

**Weekly Update**

**October 12<sup>th</sup>, 2015**

**Update - October 5<sup>th</sup> through October 12<sup>th</sup> 2015**

1. Assigned DTSC Project Manager for evaluation of the Former Camp Anza area.
2. Internal discussion on strategy and approach for the evaluation of the off-site Riverside Ag Park perimeter area.
3. Received groundwater data for Riverside Ag Park sampling.
4. Continued process of development of data tables and figures for Riverside Ag Park sampling.
5. Continued data evaluation and risk calculation efforts for Riverside Ag Park sampling.
6. Call with EPA to discuss Riverside Ag Park data.
7. Call with DTSC management to discuss Riverside Ag Park data.
8. Riverside Ag Park report to be tentatively completed by November 2<sup>nd</sup> 2015.

**Planned Activities – Week of October 12<sup>th</sup>, 2015**

1. Initiate discussion with health agencies regarding approach for the evaluation of the off-site Riverside Ag Park perimeter area.
2. Call with EPA regarding Riverside Ag Park next steps.

**Planned Activities – Next Four Weeks**

1. Riverside Ag Park report to be tentatively completed by November 2<sup>nd</sup> 2015.
2. Discussions with CCAEJ, Army Corp of Engineers and City of Riverside will be scheduled by assigned Project Manager.
3. Continued internal and inter-agency discussion regarding approach for the evaluation of the off-site Riverside Ag Park perimeter area.