

**2020 SWPPP
SITE INSPECTION
FORM**

1- DAILY

2- WEEKLY

3- ERTS

4- VEHICLE

2020 SWPPP SITE INSPECTION FORM

Construction Stormwater Site Inspection Form

Project Name ELECTRONIC DEWORM Permit # _____ Inspection Date 11/6/20 Time 10:00 AM
3:30 PM

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: STEVEN GOODRIEN

Approximate rainfall amount since the last inspection (in inches): ±2"

Approximate rainfall amount in the last 24 hours (in inches): ±2"

Current Weather Clear ☐ Cloudy ☒ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☐

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls

Concrete pours

Offsite improvements

☐ Clearing/Demo/Grading

☐ Vertical

☐ Construction/buildings

☒ Site temporary stabilized

clean up - water 13 dtn

☐ Infrastructure/storm/roads

☐ Utilities

☐ Final stabilization

C. Questions:

1. Were all areas of construction and discharge points inspected? Yes ☒ No ☐
2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen? Yes ☐ No ☒
3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) Yes ☐ No ☒
4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * Yes ☐ No ☐
5. If yes to #4 was it reported to Ecology? Yes ☐ No ☐
6. Is pH sampling required? pH range required is 6.5 to 8.5. Yes ☐ No ☐

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

VISUAL OF POND MUCH CLEARER THAN RIVER = GOOD

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X	X				
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X	X		continue clear rebuild as materials moved		X
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X			sides replace cur, repair		X
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X			being left to stabilize		X
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?	X					

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?	X		X			
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?	X					
	Is off-site storm water managed separately from stormwater generated on the site?	X					
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X			Materials removed rework		
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X			Pond might pipe reflow		(5)
	Are existing storm drains within the influence of the project protected?						
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X			Was cleaned		
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					(3)
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X					
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	X					
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X		X			
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X			NONE SEEN		No
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X					
	Were there any clean non turbid dewatering discharges?	X			NONE		No
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X			MUST ALLOW REST FOR DEWATER SYS.		REST
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?	X					
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?			X			
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.						

E. Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☒ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
1	CHECK INTRUSIVE ROAD	MATERIALS MOVED		
		REINSTALL NEW CURB		
(2)	CLOSE CUT AND RELOCATION OF MATERIALS THROUGHOUT SIDE	W/ EXPOSED AREA TO BE RESTORED AND BMD FROM EXISTING PLAN RESTORED		

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) STEVEN GORDON (Signature) [Signature] Date: 11/16/20
 Title/Qualification of Inspector: ENGINEER/CORP

12345, SITE BEING REARRANGED AND MATERIALS BEING RESTORED, AREA BEING CLEANED, SHORE ROCK HAS BEEN REPLACED
 HYDRAULIC BALANCE FOR SEDIMENT TRAP BEING ALLOW AS CONVEYANCE
 DIRT HAS BEEN CLEANED OUT NO FLOW FROM DEWATERING BEING INTRODUCED SO SHOULD BE LEFT DORMANT FOR MOST OF WINTER TO ALLOW SLOW SEEPAGE,
 SHORE BANKS RESTORED WITH NEW ROCK, ROAD, SIDE SLOPES TO BE ADD ADDITION COVER, CUT OFF OF WATER PARS TO BE ADD &
 ROAD RESURFACED TO BE CLEANED AGAIN

Construction Stormwater Site Inspection Form

Project Name Electron intake Permit # WAR306648 Inspection Date 10/28 Time 8:41 1200

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: STEVEN GORDON

Approximate rainfall amount since the last inspection (in inches): 1.5

Approximate rainfall amount in the last 24 hours (in inches): < 1"

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☒ END WORK SITUATION

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls

Concrete pours

Offsite improvements

☐ Clearing/Demo/Grading

☐ Vertical

☐ Construction/buildings

☐ Site temporary stabilized

☐ Infrastructure/storm/roads

☐ Utilities

☒ Final stabilization

PHASE 1C

C. Questions:

1. Were all areas of construction and discharge points inspected? Yes ☒ No ☐
2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen? Yes ☐ No ☒
3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) Yes ☐ No ☐ SEE WORK
4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less?*
5. If yes to #4 was it reported to Ecology? Yes ☐ No ☐
6. Is pH sampling required? pH range required is 6.5 to 8.5. Yes ☐ No ☐

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

Discharge point from site seeping from Pond - clear no turbidity

Work in water see Water Monitor
Forms submitted to Card Seer 204

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X		X			
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?			X	special sent 10.5.10d		
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X			Needs Maint.		Restore for work
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					//
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					//
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X		side slope Sta foot pth		Resurface slope

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?						
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?	X					
	Is off-site storm water managed separately from stormwater generated on the site?	X					
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X			Restore clean side		
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X					
7 Drain Inlets	Storm drain inlets made operable during construction are protected.						
	Are existing storm drains within the influence of the project protected?			X			
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X					
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X			yes review		
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X					
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	X					
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X					
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X			been disabled		
	Were there any clean non turbid dewatering discharges?		X				
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?		X		Need and season improvements		
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?	X					
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X			No water		
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?			X			
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

E. Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☒ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☐

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
①	Restore all surface BMP (SPAWN @ Net)	Fill GAPS	expose now 11/6/20	g/v
②	dewatering remove so sed.	need to be removed	11/6/20	g/v
3/		SIDE SLOPE GRAVEL COVER	11/6/20	g/v
④	CLOSE DOWN CONTINUOUS AND REVIEW OF ACTIONS WILL BE REQUIRED	Monitor as removal occurs on Full site	SMU 11/6/20	g/v
	constantly			

ALL EXPOSED SOIL NOW BEING EXPOSED

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) STEVEN P. GOODRIE (Signature) [Signature] Date: 11/27/20
 Title/Qualification of Inspector: CECSE

SITE SHUT DOWN AND WINTERIZING UNDERWAY 11/6/20 g/v
 DIRT CLEAN WITH GW TO BALANCE 11/6/20 g/v

Construction Stormwater Site Inspection Form

Project Name Electron intake Permit # WAR306648 Inspection Date 10/28 Time 8:41 AM

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: STEVEN GARRICK

Approximate rainfall amount since the last inspection (in inches): _____

Approximate rainfall amount in the last 24 hours (in inches): < 1"

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☒ END WORK SITUATION

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls

Concrete pours

Offsite improvements

☐ Clearing/Demo/Grading

☐ Vertical Construction/buildings

☐ Site temporary stabilized

☐ Infrastructure/storm/roads

☐ Utilities

☐ Final stabilization

PHASE IS

C. Questions:

1. Were all areas of construction and discharge points inspected? Yes ☒ No ☐
2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen? Yes ☐ No ☒
3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) Yes ☐ No ☐ -SEE WORK
4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * Yes ☐ No ☐
5. If yes to #4 was it reported to Ecology? Yes ☐ No ☐
6. Is pH sampling required? pH range required is 6.5 to 8.5. Yes ☐ No ☐

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

Discharge point from site seeping from pond - clear no turbidity

Work in water see Water Monitor Form submitted to Card Sept 201

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X		X			
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?			X	special sent 10.5.10		
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X			Needs maint.		Restore for w. int.
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					//
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					//
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X		side slope slo foot part		Resurface slope

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?						
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?	X					
	Is off-site storm water managed separately from stormwater generated on the site?	X					
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X			Restore clean sedi		
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X					
7 Drain Inlets	Storm drain inlets made operable during construction are protected.						
	Are existing storm drains within the influence of the project protected?			X			
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X					
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X			yes review af		
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X					
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	X					
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X					
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X			been disabled		
	Were there any clean non turbid dewatering discharges?		X				
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?		X		Need ...and some improvement		
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?	X					
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X			No water		
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?			X			
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

E. Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☒ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☐

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
①	Restore all surface BMP (seam @ net)	Fill Gaps		
②	dewatering remove so sediment need to be removed			
31		SIDE SLOPE GRAVEL CURB		
④	CLOSE DOWN CONTINUOUS AND REVIEW OF ACTIONS WILL BE REQUIRED CONSTANTLY	Monitor as removal occurs on Fullsite		

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) STEVEN P Goodrich (Signature) _____ Date: _____
 Title/Qualification of Inspector: CRCSE

Construction Stormwater Site Inspection Form

Project Name Election Permit # WAR306648 Inspection Date 10/22/2020 Time 10:00 am

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: Cory Klepe

Approximate rainfall amount since the last inspection (in inches): 4"

Approximate rainfall amount in the last 24 hours (in inches): 0

Current Weather Clear ☐ Cloudy ☒ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☐

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls	<input type="checkbox"/> Clearing/Demo/Grading	<input type="checkbox"/> Infrastructure/storm/roads
<input checked="" type="checkbox"/> Concrete pours	<input type="checkbox"/> Vertical Construction/buildings	<input type="checkbox"/> Utilities
Offsite improvements	<input checked="" type="checkbox"/> Site temporary stabilized	<input type="checkbox"/> Final stabilization

C. Questions:

- | | |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> |
| 3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less?* | Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes <input type="checkbox"/> No <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: 10/22/2020

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory	7.0			Compliance Background = 7.1
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?			X			
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).		X		grade road & berm edge away from river		see F
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?	X			mulch		see F

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?	X					
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?	X		X			See F
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?		X		Maintain check dams		See F
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X					See F
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X					See F
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	X					
	Has secondary containment been provided capable of containing 110% of the volume?	X					See F
	Were contaminated surfaces cleaned immediately after a spill incident?	X					See F
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?	X					

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X					
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X					
	Were there any clean non turbid dewatering discharges?	X					
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?	X					
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.	X					

E. Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☒ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
4	Road on site, level needs graded stone	-addal gravel & graded road also created rock berm on edge	10/19	UK
5	exposed soil on hillside slope by stairs	mulched soil	10/19	UK
6	check dams throughout site	rebuilt as needed	10/19	UK
8	conveyance channel not needed, no water discharge	filled in channel, part of project close out	10/22	UK

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Corey Klepp (Signature) [Signature] Date: 10/22/2020
 Title/Qualification of Inspector: CECIL

per Steve Goodrich direction

Element #	Action	Completed	Initials
1	emptied secondary containment from rain water	10/10	UK
9	Active site removal of waste materials & cover for petrol	remove materials not needed on site	UK
9	small grease spill on road, from Forklift	Cleaned 10/17 immediately w/ BMP SPI	UK

Construction Stormwater Site Inspection Form

Project Name Election Permit # WAR 306646 Inspection Date 10/8/2020 Time 11:00 AM

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: Cory Kleppe

Approximate rainfall amount since the last inspection (in inches): 0

Approximate rainfall amount in the last 24 hours (in inches): 0

Current Weather Clear ☐ Cloudy ☒ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☐

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls	<input type="checkbox"/> Clearing/Demo/Grading	<input type="checkbox"/> Infrastructure/storm/roads
<input checked="" type="checkbox"/> Concrete pours	<input checked="" type="checkbox"/> Vertical Construction/buildings	<input type="checkbox"/> Utilities
Offsite improvements	<input type="checkbox"/> Site temporary stabilized	<input type="checkbox"/> Final stabilization

C. Questions:

- | | |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> |
| 3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less?* | Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes <input checked="" type="checkbox"/> No <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: 10/8/2020

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter			7.80	Background,

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	Y					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?			X			
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X					
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?	X					

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?	X					
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X					
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X					
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X					
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?		X		requires cover		see F
	Has secondary containment been provided capable of containing 110% of the volume?		X		need secondary containment		see F
	Were contaminated surfaces cleaned immediately after a spill incident?			X			
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?	X					

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			<i>See F</i>
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X					
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X					
	Were there any clean non turbid dewatering discharges?	X					
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?		X				<i>See F</i>
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.	X					

E. Check all areas that have been inspected.

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☒ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
9	some of the fuel & diesel containers did not have cover.	provide cover for these	10/8/2020	UK
9	secondary containment for two generators needed	Built secondary containment for these	10/8/2020	UK
12	SURPPP	Needs update, spare w/ Steve Goodrich to update map for BMPs		UK

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print)

Corey Klepe

(Signature)

[Signature]

Date:

10/8/2020

Title/Qualification of Inspector:

LESLIE

Under Direction from Steve Goodrich

Construction Stormwater Site Inspection Form

Project Name Elektron Permit # WAR306648 Inspection Date 10/15/2020 Time 4:00pm

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: Corey Kleppe

Approximate rainfall amount since the last inspection (in inches): 0

Approximate rainfall amount in the last 24 hours (in inches): 0

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☐

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls	<input type="checkbox"/> Clearing/Demo/Grading	<input type="checkbox"/> Infrastructure/storm/roads
<input checked="" type="checkbox"/> Concrete pours	<input type="checkbox"/> Vertical Construction/buildings	<input type="checkbox"/> Utilities
Offsite improvements	<input type="checkbox"/> Site temporary stabilized	<input type="checkbox"/> Final stabilization

C. Questions:

- | | |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| 3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less?* | Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes <input type="checkbox"/> No <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

Excavation Downstream of footing to stabilize road access to site, caused turbid water in conveyance channel. Excavation work was paused until water cleared up.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: 10/15/2020

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory	22.0			Background was 11.0; over 10%
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?			X			
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X					
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?	X					

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?	X					
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X			check dams need maintenance		see F
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X					
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X			Need to document log inspections		see F
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	X					
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?	X					

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X					
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X					
	Were there any clean non turbid dewatering discharges?	X					
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	XX					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?		X		need to add documentation		see F
	Has the SWPPP been updated, implemented and records maintained?	X					
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.	X					

E. Check all areas that have been inspected.

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☒ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
6	check downs in ditch & channel need maintenance	maintain check downs	10/16	
9/12	Vehicle Inspections for in river work	needs to be documented was being done, but not logged	10/15	CK

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Corey Keppe (Signature) [Signature] Date: 10/15/2020
 Title/Qualification of Inspector: CESE

under Steve Goodrich direction
SPF

Need to add reprint of updated SWPPP Report to drawing

Construction Stormwater Site Inspection Form

Project Name Election Permit # WAR306648 Inspection Date 9:30 Time 10/1/2020

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: Corey Kleppe

Approximate rainfall amount since the last inspection (in inches): 0

Approximate rainfall amount in the last 24 hours (in inches): 0

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☐

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls	<input checked="" type="checkbox"/> Clearing/Demo/Grading	<input type="checkbox"/> Infrastructure/storm/roads
<input checked="" type="checkbox"/> Concrete pours	<input type="checkbox"/> Vertical Construction/buildings	<input type="checkbox"/> Utilities
Offsite improvements	<input type="checkbox"/> Site temporary stabilized	<input type="checkbox"/> Final stabilization

C. Questions:

- | | |
|-----------------------------------------------------------------------------------------------|---------------------------------------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| 3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less?* | Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes <input type="checkbox"/> No <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: 10/1/2020

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory	55			Background
pH	Paper, kit, meter	8.15			Background/ concrete pour not in center of water.

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?			X			
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X					
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?	X					

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?	X					
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?	X		X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X					
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X			Outlet protection modified		See F
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X					
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	X					
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X			Ex oil spill cleaned up		Army Spill See F
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?	X					See F

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X					
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X			modified see F		
	Were there any clean non turbid dewatering discharges?	X					
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?		X				update self changes
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.	X					

E. Check all areas that have been inspected. ✓

☒ All in place BMPs
 ☒ All disturbed soils
 ☒ All concrete wash out area
 ☒ All material storage areas
 ☒ All discharge locations
 ☒ All equipment storage areas
 ☒ All construction entrances/exits

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
8	put discharge into channel installed manhole w/ steel plate as outlet protection for discharge	changed outlet to better protect ditch w/ concrete manhole BMP C20a	9/25/2020	UK
9	Rd side on Up stream access rd. Hydraulic fish oil spill approx 1.5 gallons.	immediate spill response happened using spill response procedure BMP SPI	9/25/2020	UK
10	holes into infiltration forest	use landscape hose w/ sprinkler holes to distribute water for infiltration BMP SH1	9/25/2020	UK

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Cory Kleepe (Signature) [Signature] Date: 10/1/2020
Title/Qualification of Inspector: CE/SCL

for Steve Goodrich
(under Steve's direction)

Construction Stormwater Site Inspection Form

Project Name Election Permit # WAR306648 Inspection Date 9:30 Time 9/24/2020

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: Cory Klepe

Approximate rainfall amount since the last inspection (in inches): 1.5"

Approximate rainfall amount in the last 24 hours (in inches): 1"

Current Weather Clear ☐ Cloudy ☒ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☐

B. Phase of Active Construction (check all that apply):

☒ Pre Construction/installation of erosion/sediment controls
Concrete pours
Offsite improvements

☒ Clearing/Demo/Grading
☐ Vertical Construction/buildings
☐ Site temporary stabilized

☐ Infrastructure/storm/roads
☐ Utilities
☐ Final stabilization

C. Questions:

- Were all areas of construction and discharge points inspected? Yes ☒ No ☐
- Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen? Yes ☐ No ☒
- Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) Yes ☒ No ☐
- Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? Yes ☒ No ☐
- If yes to #4 was it reported to Ecology? Yes ☐ No ☒
- Is pH sampling required? pH range required is 6.5 to 8.5. Yes ☐ No ☒

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

Background NTU 1,000, point of compliance NTU 1,000, Discharge from conveyance channel 950 NTU, which is allowable per Election WQMP. No action required.

*If answering yes to #4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: 9/24/2020

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory	950			w/in compliance
pH	Paper, kit, meter			7.3	

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?			X			
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X					
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?	X					

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?	X					
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X					
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X					
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X					
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	X					
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?			X			
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X					
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X					
	Were there any clean non turbid dewatering discharges?		X				
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?	X					
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.	X					

E. Check all areas that have been inspected.

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☒ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Corey Kleppe (Signature) [Signature] Date: 9/24/2020
Title/Qualification of Inspector: CE/SCL
under direction from Steve Goodrich

Construction Stormwater Site Inspection Form

Project Name Election Permit # WAR30648 Inspection Date 1/17/2024 Time 7:00 AM

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: Gary Klepe

Approximate rainfall amount since the last inspection (in inches): 0

Approximate rainfall amount in the last 24 hours (in inches): 0

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of Inspection: Weekly ☒ Post Storm Event ☐ Other ☐

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls

Concrete pours

Offsite improvements

☐ Clearing/Demo/Grading

☐ Vertical

☐ Construction/buildings

☒ Site temporary stabilized

☐ Infrastructure/storm/roads

☐ Utilities

☐ Final stabilization

C. Questions:

1. Were all areas of construction and discharge points inspected? Yes ☒ No ☐
2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen? Yes ☐ No ☐
3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) Yes ☐ No ☐
4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * Yes ☐ No ☐
5. If yes to #4 was it reported to Ecology? Yes ☐ No ☐
6. Is pH sampling required? pH range required is 6.5 to 8.5. Yes ☐ No ☒

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory	100			EPA Reelay
pH	Paper, kit, meter			7.30	

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and location	Action Required	Completion Date	Initials
2	gully spalls determined Not applicable			UK
	roads gravelled & shoulders covered	done	9/16/2020	UK
	slope US from bridge protected w/ Sute Blankets	Needs to be completed		UK

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Corey Kleffe (Signature) [Signature] Date: 9/16/2020
 Title/Qualification of Inspector: CEQA
under direction from Steve Goodrich gyl

Construction Stormwater Site Inspection Form

Project Name Electron Permit # WAR306648 Inspection Date 9/10/20 Time 10:20am

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: Cory Kleppe

Approximate rainfall amount since the last inspection (in inches): 0

Approximate rainfall amount in the last 24 hours (in inches): 0

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☐

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls

Concrete pours

Offsite improvements

☐ Clearing/Demo/Grading
☐ Vertical Construction/buildings
☒ Site temporary stabilized

☐ Infrastructure/storm/roads
☐ Utilities
☐ Final stabilization

C. Questions:

1. Were all areas of construction and discharge points inspected? Yes ☒ No ☐
2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen? Yes ☐ No ☒
3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) Yes ☒ No ☐
4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * Yes ☐ No ☒
5. If yes to #4 was it reported to Ecology? Yes ☐ No ☐
6. Is pH sampling required? pH range required is 6.5 to 8.5. Yes ☐ No ☒

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: 9/10/2020

Parameter	Method (circle one)	Result			Other/Note
		<u>NTU</u>	cm	<u>pH</u>	
Turbidity	tube, <u>meter</u> , laboratory	<u>160</u>			
pH	Paper, kit, <u>meter</u>			<u>7.14</u>	

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?						
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X					
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X				See F

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?	X					
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X					
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X					
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X					
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	X					
	Has secondary containment been provided capable of containing 110% of the volume?						
	Were contaminated surfaces cleaned immediately after a spill incident?			X			
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X					
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X					
	Were there any clean non turbid dewatering discharges?			X			
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?	X					
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.	X					

E. Check all areas that have been inspected.

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☒ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
2	Stairs by Chute	cover exposed dirt & graded		
5	Shoulders of roads need gravel	need quality spalls		CK
	Steep slopes needed by	grade & gravel roads		CK
	conveyance ditch & Chute exposed	either mulch or hydroseed		CK
		or heavy blankets for steep slopes		
	Slope drain upper landing	infiltrating no slope drain needed		CK
		- needs blankets/mulch & check dams built up		CK

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Corey Klepe (Signature) [Signature] Date: 9/10/2020
 Title/Qualification of Inspector: CEC
under direction per Steve Goodrich

Construction Stormwater Site Inspection Form

Project Name Election Permit # WAR306648 Inspection Date 9/3/2020 Time 7:02 AM

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: Lorey Kleppe

Approximate rainfall amount since the last inspection (in inches): 0

Approximate rainfall amount in the last 24 hours (in inches): 0

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☐

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls

Concrete pours

Offsite improvements

☐ Clearing/Demo/Grading

☐ Vertical Construction/buildings

☒ Site temporary stabilized

☐ Infrastructure/storm/roads

☐ Utilities

☐ Final stabilization

C. Questions:

1. Were all areas of construction and discharge points inspected? Yes ☒ No ☐
2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen? Yes ☐ No ☒
3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) Yes ☐ No ☐
4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? Yes ☐ No ☐
5. If yes to #4 was it reported to Ecology? Yes ☐ No ☐
6. Is pH sampling required? pH range required is 6.5 to 8.5. Yes ☐ No ☒

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: 9/3/2020

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory	600			EPA Reading
pH	Paper, kit, meter			7.25	

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?		X		add in quarry spalls		see F
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X					
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?	X	X				SEE F

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?	X					
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X					
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X					
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X					
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	X					
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?			X			
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X					
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X					
	Were there any clean non turbid dewatering discharges?		X				
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?	X					
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X		X			
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.	X					

E. Check all areas that have been inspected.

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☐ All material storage areas ☐
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
2	Not completed foundation work	needs quarry spurs		CK
14	slope cut for 211	cut x-toe slope	9/1/2020	CK
4	manhole protection	fence around manhole	8/31/2020	CK
8	longer grade ditch stream	stream 2" covered ditch	9/2/2020	CK
14-5	roads gravelled, but not completed yet	need to finish graveling Intend to finish grading gravel (sp#5)	9/3/2020	CK

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Lorey Kleffe (Signature) [Signature]

Date: 9/3/2020

Title/Qualification of Inspector: CKSLL

under direction from Steve Goodrich

[Signature]

Construction Stormwater Site Inspection Form

Project Name Elston Permit # WAR300048 Inspection Date 8/27/20 Time 8:30 Am

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre

Print Name: Lorey Kuppel

Approximate rainfall amount since the last inspection (in inches): 0

Approximate rainfall amount in the last 24 hours (in inches): 0

Current Weather Clear ☒ Cloudy ☒ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☐

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls

Concrete pours

Offsite improvements

☐ Clearing/Demo/Grading

☐ Vertical Construction/buildings

☒ Site temporary stabilized

☐ Infrastructure/storm/roads

☐ Utilities

☐ Final stabilization

C. Questions:

1. Were all areas of construction and discharge points inspected? Yes ☒ No ☐
2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen? Yes ☐ No ☐
3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) Yes ☐ No ☐
4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * Yes ☐ No ☒
5. If yes to #4 was it reported to Ecology? Yes ☐ No ☐
6. Is pH sampling required? pH range required is 6.5 to 8.5. Yes ☐ No ☒

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

No discharge took place

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, <u>meter</u> , laboratory	104		7.6	Up stream 100ft @ Site 1
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X			Constant monitoring		
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?		X		add in quarry spalls		See F.
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X	Primed Dirt Road		
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X					
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X					
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?	X					

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?	X					
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X	Forest Treated flows		
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X					
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?		X		left side bank needs PPM curb or protection		Needs to have project in place
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?		X				
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?	X					
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	X					
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?			X			
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X	none generated		
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.	X					
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X					
	Were there any clean non turbid dewatering discharges?		X				
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?	X					
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X			Bioretent outside work area		
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X			" "		
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.	X					

E. Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☒ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form


F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
2	Access US & DS to river	needs quarry spill		
4	Slope cut back behind culvert	needs to be completed		
4	Manhole protection	Being looked at for design needs to be designed & completed to be completed 8/28/2020		
8	Along conveyance ditch	add soil Erosion protection		
	Per Carol Sercher for road	needs to be gravelled or equivalent & resurface road.		

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Lorey Klegge (Signature)  Date: 8/27/2020
 Title/Qualification of Inspector: LESCL / Ego 3 trained

Under Steve Goodrich

Construction Stormwater Site Inspection Form

Project Name INTAKE Permit # VIAR 306049 Inspection Date week of 16th Time Daily

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre
Print Name: STEVEN GARDNER

Approximate rainfall amount since the last inspection (in inches): #0

Approximate rainfall amount in the last 24 hours (in inches): #0

Current Weather Clear ☒ Cloudy ☒ Mist ☐ Rain ☐ Wind ☐ Fog ☐ SCATTER CLOUDS

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☒

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls
Concrete pours
Offsite improvements

☐ Clearing/Demo/Grading
☐ Vertical
Construction/buildings
☒ Site temporary stabilized

☒ Infrastructure/storm/roads
☐ Utilities
☐ Final stabilization

C. Questions:

1. Were all areas of construction and discharge points inspected? Yes ☒ No ☐
2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen? Yes ☒ No ☐ see by
3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) Yes ☒ No ☐
4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? Yes ☐ No ☐
5. If yes to #4 was it reported to Ecology? Yes ☐ No ☒ Always
6. Is pH sampling required? pH range required is 6.5 to 8.5. Yes ☐ No ☒

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

Discharge water was clearer than river, water normally
(turbid for river)

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

UPPER PART
of the
river

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X			FLAGGED limit		ADD Poles Gentrane upstream
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.		X		Dirt Road		
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X			Clean silt Fix check dams		BEING UP GRADED
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?						
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X					BEING UP GRADED
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					Control outlet Rock Bank EDGE Silt Pen
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X			Remove silt Fix check dams		
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X		work remains		- FINISH STOPS - GROUP BACK - NETTING MAY BE NEED ID FIGURE

Construction Stormwater Site Inspection Form

Project Name INTAKE Permit # WAR 306048 Inspection Date Week 4 Time Daily

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if less than one acre
Print Name: STEVEN GABORCH

Approximate rainfall amount since the last inspection (in inches): #0

Approximate rainfall amount in the last 24 hours (in inches): #0

Current Weather Clear ☒ Cloudy ☒ Mist ☐ Rain ☐ Wind ☐ Fog ☐ SCATTER CLOUDS

A. Type of inspection: Weekly ☒ Post Storm Event ☐ Other ☒

B. Phase of Active Construction (check all that apply):

Pre Construction/installation of erosion/sediment controls
Concrete pours
Offsite improvements

☐ Clearing/Demo/Grading
☐ Vertical Construction/buildings
☒ Site temporary stabilized

☐ Infrastructure/storm/roads
☐ Utilities
☐ Final stabilization

C. Questions:

1. Were all areas of construction and discharge points inspected? Yes ☒ No ☐
2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen? Yes ☒ No ☐ see #1
3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) Yes ☒ No ☐
4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? Yes ☐ No ☐
5. If yes to #4 was it reported to Ecology? Yes ☐ No ☒ Always
6. Is pH sampling required? pH range required is 6.5 to 8.5. Yes ☐ No ☒

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

Discharge water was clearer than river, water normally turbid for river

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X			FLAGGED limit		ADD 10' to gen trans up stream
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.		X		Dirt Road		
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X			clean silt fix check dams		BEING UP GRADED
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?						
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).	X					Beats 100' in line
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.	X					Control outlet Rock Band EDGE Silt Fence
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.	X			Remove silt fix check dams		
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X		Work remains		- FINISH STOPS - GRAVE BACK REE - NETTING MAT BR - NEED TO FILL

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and <u>located away from drain inlet, waterways, and drainage channels?</u>	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?	Ø					
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?	X			ADJUST with EXPOSED Rock		MAINTAIN CHECK DAMS
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X	X		Done Pour de		
	Are existing storm drains within the influence of the project protected?			X			
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?	X			Pumping is Peak		
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?		X		NEED Pickup		
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?	✓					
	Has secondary containment been provided capable of containing 110% of the volume?	—					
	Were contaminated surfaces cleaned immediately after a spill incident?			X			
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			✓			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.			✓			
	Dewatering has been done to an approved source and in compliance with the SWPPP.			✓			
	Were there any clean non turbid dewatering discharges?		X	✓	NO DEWATER		
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?						
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X					
	Has the SWPPP been updated, implemented and records maintained?	X					
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X			TAKEN OF LMP		
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?			X			
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

E. Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☒ All material storage areas ☐
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☐

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
5	SLOPE COVERED - NOTHING MIGHT BE WARRANTED			
3-5	MAINTAIN SEDIMENT POND -			
4-10	FIX DIVIDERS & OUTLET - TEST (FINISH)			
7	POND INLET SEDIMENT AROUND MANHOLE			

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

8-16/20

Inspected by: (print) STEVEN P. Goodman PE (Signature) SB P. Lake PE Date: 8/13-16/20
 Title/Qualification of Inspector: CESCL

Monthly Erosion & Sediment Control Report

Date: 8/17

Permit #WAR 306648

Electron Hydro Diversion Repair, Spillway Replacement and Bank Protection

Job Site Contact: Steven Goodrich 360-746-3420

sgoodrich@electronhydro.com

Is the site in compliance with the SWPPP and the permit requirements?

If no, has non-compliance been reported to WSDOE?

Will existing BMPs need to be modified, removed, or other BMPs installed?

Yes

No

Yes

No

Yes

No

Items to be Completed, Maintained or Modified	Date Completed
• Pull slopes back & pour steps	
• check dams spaced with 2"-4"	
• check on rubber write BMP & cleanup steps for dryland	
• behind gate barrier	
• fix fence in pond against outfall	
• stockpile fix for no runoff	
• stockpile sand & gravel	
• fix concrete wash out	
• check volumes of double line	
• get paper work together	
• need construction access	
• street sweeper	

Describe discharging stormwater None from upland

Visual change in Turbidity Yes ☒ No _____ %

Discoloration Yes ☒ Cause _____

Oil Sheen Yes ☒ Cause _____

Water Quality Monitoring Turbidity ☒ Yes ☐ No if yes results attached - see log

Was concrete being done pH ☒ Yes ☐ No if yes results attached.

Materials needed for next 7 days	Quantity
<u>Wattles</u>	<u>±100 ft</u>
<u>4Ct Gravel 2" to 4"</u>	<u>4 C.Y.</u>

Comments: _____

Signed: _____ Date: _____

ECO-3-5181809

A	B	C	D	E	F	G	H	I	J	K	L	M
Date	Day	Sampler	Time	Location	Turb1	Turb2	Turb3	Turb4	Turb Avg. (cm)	NTU	Δ NTU	change from background
1												
2	7/15/2020	Wednesday	8:10	Bridge Washout	5.4	5.2			5.3			
3			9:00	Acclimation Pond	4.5	4.2			4.35		0.95	(0.18)
4			14:40	Bridge Washout	8.2	8.1			8.15	175		
5			15:30	Acclimation Pond	6	6.4	6		6.13	245	70	(0.25)
6	7/18/2020	Saturday	12:15	Bridge Washout	7.6	8	8		7.87	87		
7			12:45	Acclimation Pond	7.2	7.2			7.2	109	22	(0.09)
8	7/21/2020	Tuesday	12:00	Bridge Washout	5.6	6.2	5.9	5.8	5.88	156		
9			12:45	Acclimation Pond	4.2	4.2	4.4		4.27	197	41	(0.27)
10	7/23/2020	Thursday	NA	Bridge Washout	~8				8			
11			NA	Acclimation Pond	~6				6			
12	7/24/2020	Friday	9:25	Acclimation Pond	5.4	5.3	5.5		5.4	170		(0.25)
13			11:20	Bridge Washout	4	4	4.2		4.07	194	24	(0.25)
14	7/30/2020	Thursday	8:45	Bridge Washout	4.4	4.2	4.5		4.37	>200		
15			9:15	Acclimation Pond	3.6	3.5	3.4		3.5	>200		(0.20)
16	7/31/2020	Friday	7:45	Bridge Washout	1.4	1.2	1.5		1.37	>200		
17			8:15	Acclimation Pond	1.2	1.2	1.2		1.2	>200		(0.12)
18	8/1/2020	Saturday	13:15	Bridge Washout	4.2	4.2	4		4.13	>200		
19			14:00	Acclimation Pond	4.2	5	4.8	4.2	4.55	>200		0.10
20			14:15	Staff Gage	3.6	3.8	3.8		3.73	>200		
21	8/3/2020	Monday	9:15	Bridge Washout	6.6	6.8	6.6		6.67	108		
22			10:00	15mDSAccPond	5.6	5.8	5.6		5.67			(0.15)
23			10:15	Staff Gage	6.4	6.2	6.4		6.33	108	0	
24	8/5/2020	Wednesday	9:52	Bridge Washout	6.9	7.4	7.2		7.17	116		
25			8:15	5mUSAccPond	6.4	6.8	6.2	6.5	6.48			(0.10)
26			8:30	Staff Gage	5.6	5.2	5.6	5.4	5.4	134	-18	
27	8/6/2020	Thursday	10:35	Bridge Washout	9.9	10.4	10		10.1	75.3		
28			11:15	AccPondEffluent	0.6	0.6			0.6			(0.94)
29			11:20	5mUSAccPond	11	10.6	10.8		10.8			
30			11:30	Staff Gage	9	9.2	9.5	8.8	9.13	88.5	13.2	
31	8/7/2020	Friday	10:30	Bridge Washout	12.2	12.5	10.7	11.8	11.8	61		
32			11:00	AccPondEffluent	7.8	7.9	7.9		7.87			(0.33)
33			11:10	5mUSAccPond	12.5	12.7	11.6	11.8	12.15			
34			11:25	Staff Gage	10.8	11.3	11		11.03	58.2	-2.8	
35			12:50	New Riverbed Settling	12	11.4	10.8	10.4	11.15			
36												
37												
38												
39												
40												
41												
42												
43												
44												
45												
46												
47												
48												
49												
50												
51												
52												

G-600

G-600

G-600

G-600

G-600

G-600

G-600

Jobsite:

10724E

Permit #

WPA 306648

Report Date/ Time

8/11/20

Site Inspection Checklist

Site BMPs	Overall Condition	Need Repair?	G=Good F=Fair P=Poor Y=Yes N=No Comments/Observations
Clearing Limits			
• Buffer Zones around sensitive areas	G F P	Y N	Long Barrier Line BY TRAILER
• Clearing Limits Identified	G F P	Y N	
•	G F P	Y N	
Construction Access/Roads			
• Stabilized Construction Entrance / Exit	G F P	Y N	
• Stabilized roads/parking area	G F P	Y N	
•	G F P	Y N	
Control Flow Rates			
• Swale	G F P	Y N	check check 2nd Pull hay out replace @ FF check
• Dike	G F P	Y N	
• Sediment pond	G F P	Y N	
• Sediment trap	G F P	Y N	
•	G F P	Y N	
•	G F P	Y N	
Install Sediment Controls			
• Sediment pond/trap	G F P	Y N	new check di/dide GET ON AREA GET ON HAD
• Silt fence	G F P	Y N	
• Wattles	G F P	Y N	
• Interceptor Dike or Swale	G F P	Y N	
• Vegetative Filtration	G F P	Y N	
Preserve Vegetation/Stabilize Soils			
• Nets and blankets	G F P	Y N	NOT YES
• Mulch	G F P	Y N	
• Seeding	G F P	Y N	
•	G F P	Y N	
•	G F P	Y N	
Protect Slopes			
• Terrace	G F P	Y N	Along slope after rock put in
• Pipe slope drains	G F P	Y N	
•	G F P	Y N	
•	G F P	Y N	
Protect Drain Inlets			
• Inserts	G F P	Y N	INSTALL AT BEE HIVE
•	G F P	Y N	
•	G F P	Y N	
Stabilize Channels and Outlets			
• Conveyance channels	G F P	Y N	check INSTALL CHECKS
• Energy dissipators	G F P	Y N	
•	G F P	Y N	
Control Pollutants			
• Chemical Storage Area covered	G F P	Y N	fix up
• Concrete handling	G F P	Y N	
•	G F P	Y N	
Control De-watering			
•	G F P	Y N	Do it upstream

Rainfall Chart

Jobsite _____ Name _____

[illegible]

Jobsite: INWAKE: Permit # 306648Report Date/ Time 8/7/20**Site Inspection Checklist**

Site BMPs	Overall Condition	Need Repair?	G=Good F=Fair P=Poor Y=Yes N=No Comments/Observations
Clearing Limits			
• Buffer Zones around sensitive areas	G F P	Y N	
• Clearing Limits Identified	G F P	<u>Y</u> N	— RIBBON DAY or TWO
•	G F P	Y N	
Construction Access/Roads			
• Stabilized Construction Entrance / Exit	<u>G</u> F P	Y <u>N</u>	
• Stabilized roads/parking area	<u>G</u> F P	Y <u>N</u>	
•	<u>G</u> F P	Y <u>N</u>	
Control Flow Rates			
• Swale	<u>G</u> <u>F</u> P	Y <u>N</u>	— 5/8" CHECK DONE <u>5/8" / AG.</u>
• Dike	G F P	Y N	
• Sediment pond	G F P	<u>Y</u> N	— STRAW PILE QUESTION VERY
• Sediment trap	G F P	Y N	REDO
•	G F P	Y N	
•	G F P	Y N	
Install Sediment Controls			
• Sediment pond/trap	G F P	<u>Y</u> N	— MONITOR
• Silt fence	G F P	<u>Y</u> N	— GET
• Wattles	G F P	<u>Y</u> N	— GET
• Interceptor Dike or Swale	<u>G</u> F P	Y <u>N</u>	— SLOWER IT IS
• Vegetative Filtration	G F P	Y N	
•	G F P	Y N	
Preserve Vegetation/Stabilize Soils			
• Nets and blankets	G F P	Y <u>N</u>	
• Mulch	G F P	Y <u>N</u>	
• Seeding	G F P	Y <u>N</u>	
•	G F P	Y <u>N</u>	
•	G F P	Y <u>N</u>	
Protect Slopes			
• Terrace	G F <u>P</u>	Y N	
• Pipe slope drains	G F <u>P</u>	Y N	— FILL CUT OFF
•	G F P	Y N	
•	G F P	Y N	
Protect Drain Inlets			
• Inserts	G F <u>P</u>	<u>Y</u> N	— GET DOWN
•	G F P	Y N	
•	G F P	Y N	
Stabilize Channels and Outlets			
• Conveyance channels	G F P	Y <u>N</u>	— SLOWLY
• Energy dissipators	G F P	Y N	
•	G F P	Y N	
Control Pollutants			
• Chemical Storage Area covered	G F P	Y N	
• Concrete handling	G F P	Y N	
•	G F P	Y N	
Control De-watering			
•	G F P	<u>Y</u> N	— WORK PUMP

Rainfall Chart

Jobsite	Name
----------------	-------------

[illegible]

Jobsite: TRXONE: Permit # 306688Report Date/ Time 8/6/20**Site Inspection Checklist**

Site BMPs	Overall Condition	Need Repair?	G=Good F=Fair P=Poor Y=Yes N=No Comments/Observations
Clearing Limits			
• Buffer Zones around sensitive areas	G F P	Y <u>N</u>	CLEARING LIMITS
• Clearing Limits Identified	G F P	<u>Y</u> N	
•	G F P	Y N	
Construction Access/Roads			
• Stabilized Construction Entrance / Exit	<u>G</u> F P	Y <u>N</u>	
• Stabilized roads/parking area	<u>G</u> F P	Y <u>N</u>	
•	<u>G</u> F P	Y <u>N</u>	
Control Flow Rates			
• Swale	G F P	<u>Y</u> N	SLOW DOWN FLOW
• Dike	G F P	Y N	
• Sediment pond	G F P	Y N	DIODE POND [TAE HAY]
• Sediment trap	G F P	<u>Y</u> N	
•	G F P	Y N	
•	G F P	Y N	
Install Sediment Controls			
• Sediment pond/trap	G F P	Y N	DIODE - REVERSE GET GET NOT YET NOT YET
• Silt fence	G F P	Y N	
• Wattles	G F P	Y N	
• Interceptor Dike or Swale	G F P	Y N	
• Vegetative Filtration	G F P	Y N	
•	G F P	Y N	
Preserve Vegetation/Stabilize Soils			
• Nets and blankets	G F P	Y N	NOT YET
• Mulch	G F P	Y N	
• Seeding	G F P	Y N	
•	G F P	Y N	
•	G F P	Y N	
Protect Slopes			
• Terrace	G F P	Y N	
• Pipe-slope drains	G F P	Y N	
•	G F P	Y N	
•	G F P	Y N	
Protect Drain Inlets			
• Inserts	G F P	<u>Y</u> N	MANHOLE
•	G F P	Y N	
•	G F P	Y N	
Stabilize Channels and Outlets			
• Conveyance channels	G <u>F</u> P	<u>Y</u> N	CHECK DAMS IN ROW DR
• Energy dissipaters	G F P	Y N	
•	G F P	Y N	
Control Pollutants			
• Chemical Storage Area covered	G F P	Y <u>N</u>	
• Concrete handling	G F P	Y <u>N</u>	
• <u>MORE DIAPERS</u>	G F P	<u>Y</u> N	
Control De-watering			
•	G F <u>P</u>	<u>Y</u> N	DEWATER TREATMENT IMPROVE CHECKDAM, DISPERSE Look at BIOCONTACT AFTER EVALUATION

NEW METER FOR UTM >500

Rainfall Chart

Jobsite _____ Name _____

[illegible]

Monthly Erosion & Sediment Control Report

Date: 7/2020

Permit #WAR 306648

Electron Hydro Diversion Repair, Spillway Replacement and Bank Protection

Job Site Contact: Steven Goodrich 360-746-3420
sgoodrich@electronhydro.com

Is the site in compliance with the SWPPP and the permit requirements? Yes No
If no, has non-compliance been reported to WSDOE? Yes No
Will existing BMPs need to be modified, removed, or other BMPs installed? Yes No

Items to be Completed, Maintained or Modified	Date Completed
CHECK DAMS	
INLET PROTECT - BEEHIVE - INSTALLED	
REIDENTIFY LIMITS	
SET WATTLES ON SLOPES	
DIVIDE POND - REPAIR WITH FILTER FABRIC	
GET SILT FENCING	
GET WATTLES	8-1-20
? Cofferdam	

NOT ON SITE YET WORK Fish screen

Describe discharging stormwater

Visual change in Turbidity

☒ Yes ☐ No _____ %

Discoloration

☒ Yes ☐ No Cause silt & A.M.

Oil Sheen

☐ Yes ☐ No Cause _____

Water Quality Monitoring

Turbidity

☒ Yes ☐ No if yes results attached

Was concrete being done

pH

☐ Yes ☒ No if yes results attached.

Materials needed for next 7 days	Quantity
SILT FENCE	300 LF
WATTLES	200-45
MARKER FLAGGING Bright	3 Rolls
GRAVEL	

Comments: Monitor All elements for efficiency make
change, high silt so remove expected in week
or two, look for land disposal site

Signed: Sho

Date: 8/11/20

ECO-3-5181809

Monthly Erosion & Sediment Control Report

Date: JAN, FEB, MARCH
APRIL, MAY, JUNE
2020

Permit #WAR 306648

Electron Hydro Diversion Repair, Spillway Replacement and Bank Protection

Job Site Contact: Steven Goodrich 360-746-3420

sgoodrich@electronhydro.com

Is the site in compliance with the SWPPP and the permit requirements? ☒ Yes ☐ No

If no, has non-compliance been reported to WSDOE? ☐ Yes ☐ No

Will existing BMPs need to be modified, removed, or other BMPs installed? ☐ Yes ☒ No

Items to be Completed, Maintained or Modified	Date Completed
MATERIAL FOR BMP'S 2020 SEE	
JULY REPORT	
- FILTER FENCE INITIAL DURING IN WATER WORK	
- WATER → PLACE AS BUILT	
- FAGGING →	
- GRAVEL - RITCHIE CHECK DAMS AS BUILT	8/20

Describe discharging stormwater

Visual change in Turbidity Yes No _____ %

Discoloration Yes No Cause _____

Oil Sheen Yes No Cause _____

Water Quality Monitoring Turbidity Yes No if yes results attached

Was concrete being done pH Yes No if yes results attached.


Materials needed for next 7 days	Quantity

Comments: SITE PREPARATION DIRECTED BY Thom Fisher
SITE STABILIZED WITH FRACTURED ROCK FOR WORK
AREAS SHOWN ON PERMIT. SEDIMENT BASIN

EXPANDED WILL BE DULDE AND MONITORED. USE IN
SPRING TO ADDRESS CHANGES

Signed: Steve R. Lynd PS Date: 8/11/20

ECO-3-5181809



Maintenance History

Dewatering Work Notes

Original concept, 2017, was to install a 24" to 36" vertical perforated pipe to collect water. Then pump the water to an pretreatment system which would discharge to a system of Spreader Pipes in the wooded shore area. This was upgraded to an infiltration gallery, where rock was stored, to allow infiltration and overflow into the woods.

In 2019 the wooded shore area was observed. It was agreed upon by staff and agency personnel it should not be disturbed and protected as much as possible. In July edits were made based on observed groundwater during 2018 work to form a larger dewatering infiltration gallery without spreader pipes to discharge into the wooded shore area. A shallow depression divided into cells to allow flow through and out the sides at various points if necessary. This would limit impacts on the wooded shore area.

During the early 2019 work observations of the soil and groundwater conditions indicated that using a sediment pond to remove sediment and allow shallow infiltration into local soils might perform the best. The interconnection of the river and groundwater showed the importance of allow removed water back in the river. A deeper sediment pond allowing infiltration not at the surface but in the shallow soil seems more indicative to maintaining a balance. To obtain the sediment pond recipe the depth should be at least 4.5' and less than 7' with an oversized outlet pipe installed. Discharge into the existing manmade floodgate discharge channel seemed the most appropriate.

The pond was excavated farther downstream from plan and retrofitted to a fish acclimation for spring and then retrofitted to a sedimentation pond for work.

Construction Stormwater Site Inspection Form

Project Name ELECTRON INTAKE Permit # WAR306648 Inspection Date 1/14/2020 Time _____

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if *less than one acre*

Print Name: Steven P Goodrich PE

Approximate rainfall amount since the last inspection (in inches): _____

Approximate rainfall amount in the last 24 hours (in inches): _____

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly/Monthly ☒ Post Storm ☐ Other ☒

B. Phase of Active Construction (check all that apply): Permit received 8/15/18 for in-water work. End 2018 Work Facility operational, and maintenance of the facility continuing.

Pre Construction/installation of erosion/sediment controls	<input checked="" type="checkbox"/>	Clearing/Demo/Grading	<input checked="" type="checkbox"/>	Infrastructure/storm/roads	<input type="checkbox"/>
Concrete pours	<input type="checkbox"/>	Vertical Construction/buildings	<input type="checkbox"/>	Utilities	<input type="checkbox"/>
Offsite improvements	<input type="checkbox"/>	Site temporary stabilized	<input type="checkbox"/>	Final stabilization	<input type="checkbox"/>

C. Questions:

- | | | | | |
|-----------------------------------------------------------------------------------------------|-----|-------------------------------------|----|-------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 3. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).		X				
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.		X				
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.			X			
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X				

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?			X			
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?		X	X			See 6
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?			X			
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?			X			
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?			X			
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.			X			
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X		X			See 10
	Were there any clean non turbid dewatering discharges?			X			
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X			Daily observation for most of week, no rain		
	Has the SWPPP been updated, implemented and records maintained?	X			Notes in field books maintained		
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☐ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form

Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
4 6 10	Upper landing and roads to intake and flood gate	Maintenance under progress.	2020 still	spg

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Steven Goodrich, PE (Signature) Steven P Goodrich Date: 9/16/2020
Title/Qualification of Inspector: CESCL & SWPPP designer

This information is restoration of field book and calendar notes for period before construction start in August 2018.

Program of operations and maintenance continues work surfaces as weather willing. The work to be done to address conditions found with site engineer handling all sediment and erosion control. Basics discussed for action during work.

No discharge observed by Thom and Corey visual inspection of shore found no point discharge except pond passing clear groundwater with check dams and wattle put in path.

Construction Stormwater Site Inspection Form

Project Name ELECTRON INTAKE Permit # WAR306648 Inspection Date 2/14/2020 Time _____

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if *less than one acre*

Print Name: Steven P Goodrich PE

Approximate rainfall amount since the last inspection (in inches): _____

Approximate rainfall amount in the last 24 hours (in inches): _____

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly/Monthly ☒ Post Storm ☐ Other ☒

B. Phase of Active Construction (check all that apply): Permit received 8/15/18 for in-water work. End 2018 Work Facility operational, and maintenance of the facility continuing.

Pre Construction/installation of erosion/sediment controls	<input checked="" type="checkbox"/>	Clearing/Demo/Grading	<input checked="" type="checkbox"/>	Infrastructure/storm/roads	<input type="checkbox"/>
Concrete pours	<input type="checkbox"/>	Vertical Construction/buildings	<input type="checkbox"/>	Utilities	<input type="checkbox"/>
Offsite improvements	<input type="checkbox"/>	Site temporary stabilized	<input type="checkbox"/>	Final stabilization	<input type="checkbox"/>

C. Questions:

- | | | | | |
|-----------------------------------------------------------------------------------------------|-----|-------------------------------------|----|-------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).		X				
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.		X				
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.			X			
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X				

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?			X			
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?		X	X			See 6
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?			X			
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?			X			
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?			X			
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.			X			
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X		X			See 10
	Were there any clean non turbid dewatering discharges?			X			
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X			Daily observation for most of week, no rain		
	Has the SWPPP been updated, implemented and records maintained?	X			Notes in field books maintained		
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☐ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form

Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
4 6 10	Upper landing and roads to intake and flood gate	Maintenance under progress.	2020 still	spg

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Steven Goodrich, PE (Signature) Steven P Goodrich Date: 9/16/2020
Title/Qualification of Inspector: CESCL & SWPPP designer

This information is restoration of field book and calendar notes for period before construction start in August 2018.

Program of operations and maintenance continues work surfaces as weather willing. The work to be done to address conditions found with site engineer handling all sediment and erosion control. Basics discussed for action during work.

No discharge observed by Thom and Corey visual inspection of shore found no point discharge except pond passing clear groundwater with check dams and wattle put in path.

Construction Stormwater Site Inspection Form

Project Name ELECTRON INTAKE Permit # WAR306648 Inspection Date 3/13/2020 Time _____

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if *less than one acre*

Print Name: Steven P Goodrich PE

Approximate rainfall amount since the last inspection (in inches): _____

Approximate rainfall amount in the last 24 hours (in inches): _____

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly/Monthly ☒ Post Storm ☐ Other ☒

B. Phase of Active Construction (check all that apply): Permit received 8/15/18 for in-water work. End 2018 Work Facility operational, and maintenance of the facility continuing.

Pre Construction/installation of erosion/sediment controls	<input checked="" type="checkbox"/>	Clearing/Demo/Grading	<input checked="" type="checkbox"/>	Infrastructure/storm/roads	<input type="checkbox"/>
Concrete pours	<input type="checkbox"/>	Vertical Construction/buildings	<input type="checkbox"/>	Utilities	<input type="checkbox"/>
Offsite improvements	<input type="checkbox"/>	Site temporary stabilized	<input type="checkbox"/>	Final stabilization	<input type="checkbox"/>

C. Questions:

- | | | | | |
|-----------------------------------------------------------------------------------------------|-----|-------------------------------------|----|-------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).		X				
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.		X				
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.			X			
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X				

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?			X			
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?		X	X			See 6
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?			X			
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?			X			
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?			X			
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.			X			
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X		X			See 10
	Were there any clean non turbid dewatering discharges?			X			
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X			Daily observation for most of week, no rain		
	Has the SWPPP been updated, implemented and records maintained?	X			Notes in field books maintained		
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☐ All material storage areas ☒
 All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

Construction Stormwater Site Inspection Form

F. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
4 6 10	Upper landing and roads to intake and flood gate	Maintenance under progress.	2020 still	spg

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Steven Goodrich, PE (Signature) Steven P Goodrich Date: 9/16/2020
Title/Qualification of Inspector: CESCL & SWPPP designer

This information is restoration of field book and calendar notes for period before construction start in August 2018.

Program of operations and maintenance continues work surfaces as weather willing. The work to be done to address conditions found with site engineer handling all sediment and erosion control. Basics discussed for action during work.

No discharge observed by Thom and visual inspection of shore found no point discharge except pond passing clear groundwater with check dams and wattle put in path.

Construction Stormwater Site Inspection Form

Project Name ELECTRON INTAKE Permit # WAR306648 Inspection Date 4/14/2020 Time _____

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if *less than one acre*

Print Name: Steven P Goodrich PE

Approximate rainfall amount since the last inspection (in inches): _____

Approximate rainfall amount in the last 24 hours (in inches): _____

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly/Monthly ☒ Post Storm ☐ Other ☒

B. Phase of Active Construction (check all that apply): Permit received 8/15/18 for in-water work. End 2018 Work Facility operational, and maintenance of the facility continuing.

Pre Construction/installation of erosion/sediment controls	<input checked="" type="checkbox"/>	Clearing/Demo/Grading	<input checked="" type="checkbox"/>	Infrastructure/storm/roads	<input type="checkbox"/>
Concrete pours	<input type="checkbox"/>	Vertical Construction/buildings	<input type="checkbox"/>	Utilities	<input type="checkbox"/>
Offsite improvements	<input type="checkbox"/>	Site temporary stabilized	<input type="checkbox"/>	Final stabilization	<input type="checkbox"/>

C. Questions:

- | | | | | |
|-----------------------------------------------------------------------------------------------|-----|-------------------------------------|----|-------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).		X				
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.		X				
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.			X			
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X				

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?			X			
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?		X	X			See 6
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?			X			
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?			X			
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?			X			
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			To be added.

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.			X			To be added for patch plant.
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X		X			See 10
	Were there any clean non turbid dewatering discharges?			X			
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X			Daily observation for most of week, no rain		
	Has the SWPPP been updated, implemented and records maintained?	X			Notes in field books maintained		
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

.. Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☐ All material storage areas ☒

Construction Stormwater Site Inspection Form

All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

4. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
4 6 10	Upper landing and roads to intake and flood gate	Maintenance under progress.	2020 still	spg

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Steven Goodrich, PE (Signature) Steven P Goodrich Date: 9/16/2020
Title/Qualification of Inspector: CESCL & SWPPP designer

This information is restoration of field book and calendar notes for period before construction start in August 2018.

Work slowed down due to pandemic.

Program of operations and maintenance continues work surfaces as weather willing. The work to be done to address conditions found with site engineer handling all sediment and erosion control. Basics discussed for action during work.

No discharge observed by Thom and Corey.

Construction Stormwater Site Inspection Form

Project Name ELECTRON INTAKE Permit # WAR306648 Inspection Date 5/14/2020 Time _____

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if *less than one acre*

Print Name: Steven P Goodrich PE & Corey Kleppe

Approximate rainfall amount since the last inspection (in inches): _____

Approximate rainfall amount in the last 24 hours (in inches): _____

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly/Monthly ☒ Post Storm ☐ Other ☒

B. Phase of Active Construction (check all that apply): Permit received 8/15/18 for in-water work. End 2018 Work Facility operational, and maintenance of the facility continuing.

Pre Construction/installation of erosion/sediment controls	<input checked="" type="checkbox"/>	Clearing/Demo/Grading	<input checked="" type="checkbox"/>	Infrastructure/storm/roads	<input type="checkbox"/>
Concrete pours	<input type="checkbox"/>	Vertical Construction/buildings	<input type="checkbox"/>	Utilities	<input type="checkbox"/>
Offsite improvements	<input type="checkbox"/>	Site temporary stabilized	<input type="checkbox"/>	Final stabilization	<input type="checkbox"/>

C. Questions:

- | | | | | |
|-----------------------------------------------------------------------------------------------|-----|-------------------------------------|----|-------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required "details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).		X				
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.		X				
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.			X			
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X				

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?			X			
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?		X	X			See 6
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?			X			
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?			X			
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?			X			
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			To be added.

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.			X			To be added for patch plant.
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X		X			See 10
	Were there any clean non turbid dewatering discharges?			X			
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X			Daily observation for most of week, no rain		
	Has the SWPPP been updated, implemented and records maintained?	X			Notes in field books maintained		
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

.. Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☐ All material storage areas ☒

Construction Stormwater Site Inspection Form

All discharge locations



All equipment storage areas



All construction entrances/exits



Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
4 6 10	Upper landing and roads to intake and flood gate	Maintenance under progress.	2020 still	spg
	Manhole on flume ditch	Pond created needs to be stabilized and the manhole need inlet protection when finished with regrading area.		

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Steven Goodrich, PE (Signature) Steven P Goodrich Date: 9/16/2020

Title/Qualification of Inspector: CESCL & SWPPP designer

This information is restoration of field book and calendar notes for period before construction start in August 2018.

Work slowed down due to pandemic. Work to progress till in water work observations are being made daily for old SWPPP as new one is formed to reflect the new site conditions. Ditch upstream of flume graded into nice Vee shape and wall water entering infiltrating before manhole at bottom.

No discharge observed by Thom and Corey.

Construction Stormwater Site Inspection Form

Project Name ELECTRON INTAKE Permit # WAR306648 Inspection Date 07/17/2020 Time _____

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if *less than one acre*

Print Name: Steven P Goodrich PE & Corey Kleppe

Approximate rainfall amount since the last inspection (in inches): _____

Approximate rainfall amount in the last 24 hours (in inches): _____

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly/Monthly ☒ Post Storm ☐ Other ☒

B. Phase of Active Construction (check all that apply): Permit received 8/15/18 for in-water work. End 2018 Work
Facility operational, and maintenance of the facility continuing.

Pre Construction/installation of erosion/sediment controls	<input checked="" type="checkbox"/>	Clearing/Demo/Grading	<input checked="" type="checkbox"/>	Infrastructure/storm/roads	<input type="checkbox"/>
Concrete pours	<input type="checkbox"/>	Vertical Construction/buildings	<input type="checkbox"/>	Utilities	<input type="checkbox"/>
Offsite improvements	<input type="checkbox"/>	Site temporary stabilized	<input type="checkbox"/>	Final stabilization	<input type="checkbox"/>

C. Questions:

- | | | | | |
|-----------------------------------------------------------------------------------------------|-----|-------------------------------------|----|-------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).		X				
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.		X				
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.			X			
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X				

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?			X			
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?		X	X			See 6
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?			X			
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?			X			
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?			X			
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			To be added. Once it is known

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.			X			To be added for patch plant.
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X		X			See 10
	Were there any clean non turbid dewatering discharges?			X			
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X			Daily observation for most of week, no rain		
	Has the SWPPP been updated, implemented and records maintained?	X			Notes in field books maintained		
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☐ All material storage areas ☒

Construction Stormwater Site Inspection Form

All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

4. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
4 6 10	Upper landing and roads to intake and flood gate	Maintenance under progress.	2020 still	spg

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Steven Goodrich, PE (Signature) Steven P Goodrich Date: 9/16/2020
Title/Qualification of Inspector: CESCL & SWPPP designer

This information is restoration of field book and calendar notes for period before construction start in August 2018.

In water work to start and staging is in progress. Maintenance still being done on old roadbed and gravel ditch uphill of flume is large Vee shape has been changed to allow forms to be stored, all water still infiltrating. (Water is from flume sides and jumps over the top). Work to progress till in water work. Observations are being made daily for discharge and erosion. Site work is still being done. Stabilize the park side slopes and clean rock is visible on top and on all roads.

No discharge observed by Thom and Corey.

Construction Stormwater Site Inspection Form

Project Name ELECTRON INTAKE Permit # WAR306648 Inspection Date 07/08/2020 Time _____

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if *less than one acre*

Print Name: Steven P Goodrich PE & Corey Kleppe

Approximate rainfall amount since the last inspection (in inches): _____

Approximate rainfall amount in the last 24 hours (in inches): _____

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly/Monthly ☒ Post Storm ☐ Other ☒

B. Phase of Active Construction (check all that apply): Permit received 8/15/18 for in-water work. End 2018 Work Facility operational, and maintenance of the facility continuing.

Pre Construction/installation of erosion/sediment controls	<input checked="" type="checkbox"/>	Clearing/Demo/Grading	<input checked="" type="checkbox"/>	Infrastructure/storm/roads	<input type="checkbox"/>
Concrete pours	<input type="checkbox"/>	Vertical Construction/buildings	<input type="checkbox"/>	Utilities	<input type="checkbox"/>
Offsite improvements	<input type="checkbox"/>	Site temporary stabilized	<input type="checkbox"/>	Final stabilization	<input type="checkbox"/>

C. Questions:

- | | | | | |
|-----------------------------------------------------------------------------------------------|-----|-------------------------------------|----|-------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).		X				
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.		X				
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.			X			
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X				

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?			X			
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?		X	X			See 6
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?			X			
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?			X			
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?			X			
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			To be added. Once it is known

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.			X			To be added for patch plant.
	Dewatering has been done to an approved source and in compliance with the SWPPP.	X		X			See 10
	Were there any clean non turbid dewatering discharges?			X			
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?	X					
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X			Daily observation for most of week, no rain		
	Has the SWPPP been updated, implemented and records maintained?	X			Notes in field books maintained		
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

✓ Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☐ All material storage areas ☒

Construction Stormwater Site Inspection Form

All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

r. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
4 6 10	Upper landing and roads to intake and flood gate	Maintenance under progress.	2020 still	spg

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Steven Goodrich, PE (Signature) Steven P Goodrich Date: 9/16/2020
Title/Qualification of Inspector: CESCL & SWPPP designer

This information is restoration of field book and calendar notes for period before construction start in August 2018.

In water work to start and staging is in progress. Maintenance still being done on old roadbed and gravel ditch uphill of flume is large Vee shape has been changed to allow forms to be stored, all water still infiltrating. (Water is from flume sides and jumps over the top). Work to progress till in water work. Observations are being made daily for discharge and erosion. Site work is still being done. Stabilize the park side slopes and clean rock is visible on top and on all roads.

No discharge observed by Thom and Corey.

Construction Stormwater Site Inspection Form

Project Name ELECTRON INTAKE Permit # WAR306648 Inspection Date 07/15/2020 Time _____

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if *less than one acre*

Print Name: Steven P Goodrich PE & Corey Kleppe

Approximate rainfall amount since the last inspection (in inches): _____

Approximate rainfall amount in the last 24 hours (in inches): _____

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly/Monthly ☒ Post Storm ☐ Other ☒

B. Phase of Active Construction (check all that apply): Permit received 8/15/18 for in-water work. End 2018 Work Facility operational, and maintenance of the facility continuing.

Pre Construction/installation of erosion/sediment controls	<input checked="" type="checkbox"/>	Clearing/Demo/Grading	<input checked="" type="checkbox"/>	Infrastructure/storm/roads	<input type="checkbox"/>
Concrete pours	<input type="checkbox"/>	Vertical Construction/buildings	<input type="checkbox"/>	Utilities	<input type="checkbox"/>
Offsite improvements	<input type="checkbox"/>	Site temporary stabilized	<input type="checkbox"/>	Final stabilization	<input type="checkbox"/>

C. Questions:

- | | | | | |
|-----------------------------------------------------------------------------------------------|-----|-------------------------------------|----|-------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).		X				See 4
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.		X				See 4 trap not designed and pond finish.
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.			X			
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X				

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?			X			
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?		X	X			See 6
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?		X				See 8 need design to be done.
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?			X			
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?			X			
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			To be added. Once it is known

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.		X				To be added for patch plant.
	Dewatering has been done to an approved source and in compliance with the SWPPP.		X		More pits to pump and deeper, restrain soils (being done)	X	See 10
	Were there any clean non turbid dewatering discharges?			X			
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?		X				
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X			Daily observation for most of week, no rain		
	Has the SWPPP been updated, implemented and records maintained?	X			Notes in field books maintained		
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

E. Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☐ All material storage areas ☒

Construction Stormwater Site Inspection Form

All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

r. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
4	In-water and down at lower level	Accidental sediment trap needs outlet protection and should be designed to provide cells		
6	Conveyance ditch	Ditch not designed but constructed might be too small, need to break up flow and determine volumetric flow.		
10	Sediment for dewatering	Dewatering pumping done routed to sedimentation basin, need cells to be formed gravel preferred but hay bales tried first. Dewatering will require multiple interception pits deeper than work levels with possible interconnection with trench or wall. Soils must be restrained before any water is removed to prevent expected flows (see soil investigation from August 2019 and SWPPP notes.)		

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Steven Goodrich, PE (Signature) Steven P Goodrich Date: 9/16/2020
Title/Qualification of Inspector: CESCL & SWPPP designer

This information is restoration of field book and calendar notes for period before construction start in August 2018.

In water work started Corey on site for monitoring. Actions in water where sand not used to buffer the HDPE.

Down at site for Stop Work action day of arrival. Maintenance still being done on old roadbed and gravel ditch built uphill of flume is rectangular undersized very high velocities. Work in water work started failure of dewatering.

Observations are being made daily for discharge and erosion with turbidity taken at pond location. High loads of saturated fines covering road rock surface.

Construction Stormwater Site Inspection Form

Project Name ELECTRON INTAKE Permit # WAR306648 Inspection Date 08/08/2020 Time _____

Name of Certified Erosion Sediment Control Lead (CESCL) or qualified inspector if *less than one acre*

Print Name: Steven P Goodrich PE & Corey Kleppe

Approximate rainfall amount since the last inspection (in inches): _____

Approximate rainfall amount in the last 24 hours (in inches): _____

Current Weather Clear ☒ Cloudy ☐ Mist ☐ Rain ☐ Wind ☐ Fog ☐

A. Type of inspection: Weekly/Monthly ☒ Post Storm ☐ Other ☒

B. Phase of Active Construction (check all that apply): Permit received 8/15/18 for in-water work. End 2018 Work Facility operational, and maintenance of the facility continuing.

Pre Construction/installation of erosion/sediment controls	<input checked="" type="checkbox"/>	Clearing/Demo/Grading	<input checked="" type="checkbox"/>	Infrastructure/storm/roads	<input type="checkbox"/>
Concrete pours	<input type="checkbox"/>	Vertical Construction/buildings	<input type="checkbox"/>	Utilities	<input type="checkbox"/>
Offsite improvements	<input type="checkbox"/>	Site temporary stabilized	<input type="checkbox"/>	Final stabilization	<input type="checkbox"/>

C. Questions:

- | | | | | |
|-----------------------------------------------------------------------------------------------|-----|-------------------------------------|----|-------------------------------------|
| 1. Were all areas of construction and discharge points inspected? | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 2. Did you observe the presence of suspended sediment, turbidity, discoloration, or oil sheen | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 3. Was a water quality sample taken during inspection? (refer to permit conditions S4 & S5) | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 4. Was there a turbid discharge 250 NTU or greater, or Transparency 6 cm or less? * | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 5. If yes to #4 was it reported to Ecology? | Yes | <input type="checkbox"/> | No | <input type="checkbox"/> |
| 6. Is pH sampling required? pH range required is 6.5 to 8.5. | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |

If answering yes to a discharge, describe the event. Include when, where, and why it happened; what action was taken, and when.

*If answering yes to # 4 record NTU/Transparency with continual sampling daily until turbidity is 25 NTU or less/ transparency is 33 cm or greater.

Sampling Results:

Date: _____

Parameter	Method (circle one)	Result			Other/Note
		NTU	cm	pH	
Turbidity	tube, meter, laboratory				
pH	Paper, kit, meter				

Construction Stormwater Site Inspection Form

D. Check the observed status of all items. Provide "Action Required" details and dates.

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
1 Clearing Limits	Before beginning land disturbing activities are all clearing limits, natural resource areas (streams, wetlands, buffers, trees) protected with barriers or similar BMPs? (high visibility recommended)	X					
2 Construction Access	Construction access is stabilized with quarry spalls or equivalent BMP to prevent sediment from being tracked onto roads?	X					
	Sediment tracked onto the road way was cleaned thoroughly at the end of the day or more frequent as necessary.			X			
3 Control Flow Rates	Are flow control measures installed to control stormwater volumes and velocity during construction and do they protect downstream properties and waterways from erosion?	X					
	If permanent infiltration ponds are used for flow control during construction, are they protected from siltation?			X			
4 Sediment Controls	All perimeter sediment controls (e.g. silt fence, wattles, compost socks, berms, etc.) installed, and maintained in accordance with the Stormwater Pollution Prevention Plan (SWPPP).		X		X		See 4
	Sediment control BMPs (sediment ponds, traps, filters etc.) have been constructed and functional as the first step of grading.		X		X		See 4 trap not designed and pond finish.
	Stormwater runoff from disturbed areas is directed to sediment removal BMP.			X			
5 Stabilize Soils	Have exposed un-worked soils been stabilized with effective BMP to prevent erosion and sediment deposition?		X		X		Need to mulch and cover all areas work in progress

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
5 Stabilize Soils Cont.	Are stockpiles stabilized from erosion, protected with sediment trapping measures and located away from drain inlet, waterways, and drainage channels?	X					
	Have soils been stabilized at the end of the shift, before a holiday or weekend if needed based on the weather forecast?			X			
6 Protect Slopes	Has stormwater and ground water been diverted away from slopes and disturbed areas with interceptor dikes, pipes and or swales?			X			
	Is off-site storm water managed separately from stormwater generated on the site?			X			
	Is excavated material placed on uphill side of trenches consistent with safety and space considerations?	X					
	Have check dams been placed at regular intervals within constructed channels that are cut down a slope?		X	X	Install in all ditches		See 6, Install
7 Drain Inlets	Storm drain inlets made operable during construction are protected.	X					
	Are existing storm drains within the influence of the project protected?	X					
8 Stabilize Channel and Outlets	Have all on-site conveyance channels been designed, constructed and stabilized to prevent erosion from expected peak flows?		X				See 8 need design to be done.
	Is stabilization, including armoring material, adequate to prevent erosion of outlets, adjacent stream banks, slopes and downstream conveyance systems?	X					
9 Control Pollutants	Are waste materials and demolition debris handled and disposed of to prevent contamination of stormwater?			X			
	Has cover been provided for all chemicals, liquid products, petroleum products, and other material?			X			
	Has secondary containment been provided capable of containing 110% of the volume?	X					
	Were contaminated surfaces cleaned immediately after a spill incident?	X					
	Were BMPs used to prevent contamination of stormwater by a pH modifying sources?			X			To be added. Once it is known

Construction Stormwater Site Inspection Form

Element #	Inspection	BMPs Inspected			BMP needs maintenance	BMP failed	Action required (describe in section F)
		yes	no	n/a			
9 Cont.	Wheel wash wastewater is handled and disposed of properly.			X			
10 Control Dewatering	Concrete washout in designated areas. No washout or excess concrete on the ground.		X		X fix up and install		To be added for patch plant.
	Dewatering has been done to an approved source and in compliance with the SWPPP.		X		More pits to pump and deeper, restrain soils (being done)	X	See 10
	Were there any clean non turbid dewatering discharges?			X			
11 Maintain BMP	Are all temporary and permanent erosion and sediment control BMPs maintained to perform as intended?		X				
12 Manage the Project	Has the project been phased to the maximum degree practicable?	X					
	Has regular inspection, monitoring and maintenance been performed as required by the permit?	X			Daily observation for most of week, no rain		
	Has the SWPPP been updated, implemented and records maintained?	X			Notes in field books maintained		
13 Protect LID	Is all Bioretention and Rain Garden Facilities protected from sedimentation with appropriate BMPs?	X					
	Is the Bioretention and Rain Garden protected against over compaction of construction equipment and foot traffic to retain its infiltration capabilities?	X					
	Permeable pavements are clean and free of sediment and sediment laden-water runoff. Muddy construction equipment has not been on the base material or pavement.			X			
	Have soiled permeable pavements been cleaned of sediments and pass infiltration test as required by stormwater manual methodology?			X			
	Heavy equipment has been kept off existing soils under LID facilities to retain infiltration rate.			X			

E. Check all areas that have been inspected. ✓

All in place BMPs ☒ All disturbed soils ☒ All concrete wash out area ☐ All material storage areas ☒

Construction Stormwater Site Inspection Form

All discharge locations ☒ All equipment storage areas ☒ All construction entrances/exits ☒

r. Elements checked "Action Required" (section D) describe corrective action to be taken. List the element number; be specific on location and work needed. Document, initial, and date when the corrective action has been completed and inspected.

Element #	Description and Location	Action Required	Completion Date	Initials
4	In-water and down at lower level	Accidental sediment trap needs outlet protection and should be designed to provide cells		
6	Conveyance ditch	Get rock for check dams use on hand to determine velocity and provide something for armor till get rock 2" to 4"		
10	Sediment for dewatering	Sediment pond install barriers per owner then rebuild with fence. Correct errors. Removed from involvement in dewatering other than draw locations per Thom.		

Attach additional page if needed

Sign the following certification:

"I certify that this report is true, accurate, and complete, to the best of my knowledge and belief"

Inspected by: (print) Steven Goodrich, PE (Signature) Steven P Goodrich Date: 9/16/2020
Title/Qualification of Inspector: CESCL & SWPPP designer

This information is restoration of field book and calendar notes for period before construction start in August 2018.

In water work started Corey on site for monitoring. Actions in water where sand not used to buffer the HDPE.

Down at site for Stop Work action day of arrival. Maintenance still being done on old roadbed and gravel ditch built uphill of flume is rectangular undersized very high velocities. Work in water work started failure of dewatering.

Observations are being made daily for discharge and erosion with turbidity taken at pond location. High loads of saturated fines covering road rock surface.